



Nestle (Mt Sterling, KY)

CheckList Information

Name :	GMAU-19 Receiving Dock, Vestibule, Hallway	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

GMAU-19

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	2 supply and 1 return. Unit has another OA intake that may not be controlled with a damper, but it is clogged with dirt/debris
<ul style="list-style-type: none"> • Open File.jpg • Open File(1).jpg 	
Unit Has Exhaust\Relieft Fans & How Many	Internal power exhaust fan with vfd
<ul style="list-style-type: none"> • Open File.jpg 	
Verify outside air damper position & note approximate open amount (visual). Attached Picture	0" closed
No Relief/Exhaust in Operation @ Time of Testing	Yes
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	30.07HZ
<ul style="list-style-type: none"> • Open File.jpg 	
OA Damper Position (Controls Output)	0%, return air damper command is 50%
<ul style="list-style-type: none"> • Open File.jpg 	