



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	GMAU-23 Line 4 Sheeting	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**GMAU-23**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	1 supply 1 return from unit splits in the mezz
Unit Has Exhaust\Relieft Fans & How Many	Internal power exhaust
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Closed 0" free cooling is 100% closed
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> <li>• <a href="#">Open</a> File(1).jpg</li> </ul>	
No Relief/Exhaust in Operation @ Time of Testing	No
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	Controls shows 65 Hz actual is 39HZ at 56A Return fan controls shows 30HZ actual is 18HZ
OA Damper Position (Controls Output)	Not listed. Need to view through separate control in unit, requires password