



Comfort. Under control.

Nestle (Mt Sterling, KY)

CheckList Information

Name : SF-3-98 PROCESS MEZZANINE **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Make: Hartzell Model: 15-30-PG4 Serial: 9505507 0.75" HP 460V 2.8A 1200 RPM 0.0501" 1 supply drop CFM: 8046
---	--

Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	NA
---	----

Verify outside air damper position & note approximate open amount (visual). Attached Picture	100%
--	------

No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	NA
--	----

Fan Total Pressure Recorded	.0501"
-----------------------------	--------

Fan VFD Speed (HZ)	60
--------------------	----

OA Damper Position (Controls Output) include picture of damper position.	100%
--	------

Attach picture of each asset	Yes
------------------------------	-----

- [Open](#) File.jpg

Unit Operation

Heating	No
---------	----

Cooling	No
---------	----

Wash-Down Validation	N/A
----------------------	-----