



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RMAU-17 Mix Room South	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

RMUA15 - LINE 6 UNIT

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	1 supply on roof, splits in mezz. 1 return on roof
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Closed/0"
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Has Exhaust\Relieft Fans & How Many	Unit has internal exhaust fan with vfd Washdown mode: ef remained at 0hz. Fan static pressure: 1.82" discharge and -1.15" suction. OA damper: lower bank of dampers opened to approximately 4" top bank remained closed
<ul style="list-style-type: none"> • Open File.jpg • Open FuseIT2021-06-17T135617f43751f5-9a1a-4962-8498-a8e50808b7eb.jpg 	
No Relief/Exhaust in Operation @ Time of Testing	Yes
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	60HZ
OA Damper Position (Controls Output)	5%