



Nestle (Mt Sterling, KY)

CheckList Information

Name :	SF-3-06 LINES 4, 5 & 7 OVEN MEZZANINE	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Issue with access door not secured. Won't stay on. Damper is stuck partially open
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Na
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Damper is stuck almost full closed
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	N/A
Fan Total Pressure Recorded	0.626". High pressure due to stuck damper
Fan VFD Speed (HZ)	Belt drive single speed
OA Damper Position (Controls Output) include picture of damper position.	Na
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	

Unit Operation

Heating	No
Cooling	No
Wash-Down Validation	N/A
UNIT DATA:	GREENHECK, RBF-2H42-30, 07K03769
CFM:	6600

