



Comfort. Under control.

Nestle (Mt Sterling, KY)

CheckList Information

Name : SF-3-04 BOIL ROOM COMBUSTION AIR **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Make: Greenheck Model:RBS-3H54-75 Serial 04125611 Unable to safely access motor 1 Supply drop 792 AVG FPM 100" X20" (2x) 30 square ft 65" X 20" (2x) 18.05 square ft Total 48.05 sq ft 38055 CFM
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	NA
Verify outside air damper position & note approximate open amount (visual). Attached Picture	100%
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	NA
Fan Total Pressure Recorded	SP .261"
Fan VFD Speed (HZ)	60
OA Damper Position (Controls Output) include picture of damper position.	100%
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Operation	
Heating	No
Cooling	No
Wash-Down Validation	N/A