



Nestle (Mt Sterling, KY)

CheckList Information

Name :	GMAU-18 Dough Room South	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

RMAU-18

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.

Issue with OA damper install. Number of OA blades were removed in order to fit return duct. 1 supply, 1 return from roof. There looks to be another OA INTAKE that is not controlled/ Fixed dampers Washdown: Fan -2.02” Discharge 2.72” OA damper open slightly and exhaust damper opens 100% during Washdown

- [Open](#) File.jpg
- [Open](#) File(1).jpg
- [Open](#) FuseIT2021-06-23T1541075c3a2a5c-6b07-4661-b21d-6536297db3a7.jpg
- [Open](#) FuseIT2021-06-23T1541086260485b-40fa-41df-9aba-21e91704259f.jpg
- [Open](#) FuseIT2021-06-23T1541515c091fd8-a7e2-4be6-a7f4-22c7e5b2f6af.jpg
- [Open](#) FuseIT2021-06-23T154151ed40e9e7-ac79-4708-b86f-71c7305a075f.jpg
- [Open](#) FuseIT2021-06-23T1541515c5d7572-927e-4b2b-89dd-b23d58c81a74.jpg

Unit Has Exhaust\Relieft Fans & How Many

Internal power exhaust fan with vfd

- [Open](#) File.jpg

Verify outside air damper position & note approximate open amount (visual). Attached Picture

Closed/ 0”

- [Open](#) File.jpg

No Relief/Exhaust in Operation @ Time of Testing

Yes

Fan Total Pressure Recorded

Yes

Fan VFD Speed (HZ)

45HZ

- [Open](#) File.jpg

OA Damper Position (Controls Output)

0%