



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RMAU- 16 Line 5 Sheeting	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

RMAU-16

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	2 supply and 2 return
<ul style="list-style-type: none"> • Open FuseIT2021-06-17T134457a7e3f59b-33b0-41a3-af3c-347794d428f6.jpg • Open FuseIT2021-06-17T13445747bfd061-b1ac-474b-a9e1-da098e3dd3e4.jpg • Open FuseIT2021-06-17T1348270bfa5ee9-9170-4bc7-bca4-c1d09ccd11da.jpg • Open FuseIT2021-06-17T1348273a292985-aaab-434b-8b89-a658df5d230f.jpg 	
Unit Has Exhaust\Relieft Fans & How Many	Internal power exhaust fan with vfd Washdown mode: ef goes to 14.3 hz No change in OA damper position Fan static pressure goes to 1.45" discharge and -1.57" suction
<ul style="list-style-type: none"> • Open File.jpg 	
Verify outside air damper position & note approximate open amount (visual). Attached Picture	1 bank of dampers closed 0" other bank is open 3"
<ul style="list-style-type: none"> • Open File.jpg 	
No Relief/Exhaust in Operation @ Time of Testing	Yes
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	60hz
OA Damper Position (Controls Output)	10%