



### Nestle (Mt Sterling, KY)

#### CheckList Information

**Name :** MAU-8-93 / CIP ROOM **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

#### CheckList Item Details

##### MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.

Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.

Verify outside air damper position & note approximate open amount (visual). Attached Picture

No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust

Fan Total Pressure Recorded

Fan VFD Speed (HZ)

OA Damper Position (Controls Output) include picture of damper position.

Attach picture of each asset

##### Unit Operation

Heating

Cooling

Wash-Down Validation

Make, Model, and Serial Number:

Fan CFM: