



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	RMAU-14 Line 7 Sheeting	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

OBSERVE UNIT TO ENSURE OPERATIONAL & NO VISUAL ISSUES. IF ANY COMMENT. NOTE # OF SUPPLY AND RETURNS DROPS.	2 Supply, 2 return
VERIFY OA DAMPER POSITION AND NOTE APPROXIMATE AMOUNT OPEN (VISUAL). ATTATCH PICTURE	Closed.
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
UNIT HAVE EXHAUST/RELIEF FANS? IF SO HOW MANY	Washdown cycle: ef remains at 0HZ OA damper has no change SP: -3.95" suction, 1.71" discharge
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> FuseIT2021-06-17T140558ec6fcf19-668b-468d-b5c4-f4c2633817cc.jpg</li> <li>• <a href="#">Open</a> FuseIT2021-06-17T1405583de1b046-3ad3-4240-b903-4ca487bc50ca.jpg</li> </ul>	
NO RELIEF FAN IS ON AT TIME OF TESTING	Yes
FAN TOTAL PRESSURE IS RECORDED	Yes
FAN VFD SPEED (HZ)	60HZ? Unable to open electric control panel at unit to check for VFD
OA DAMPER POSTION (CONTROLS OUTPUT)	