



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	RMAU-8 Dough Room North	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**RMUA15 - LINE 6 UNIT**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	UNIT IS OPERATING. There are 2 supply ducts and one return duct
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Unit Has Exhaust\Relieft Fans & How Many	Unit has 4 relief fans
Verify outside air damper position & note approximate open amount (visual). Attached Picture	0.1" on some dampers most are closed
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> Damper_position.jpg</li> </ul>	
No Relief/Exhaust in Operation @ Time of Testing	Yes
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	60HZ? Control room does not display a vfd speed. Electric control panel does not open without shutting the unit disconnect off
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
OA Damper Position (Controls Output)	0%