



Nestle (Mt Sterling, KY)

CheckList Information

Name :	RMAU-8 Dough Room North	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

RMUA15 - LINE 6 UNIT

Observe unit to ensure operational & no visual issue. If any comment. Note # of Supply & Return Drops.	UNIT IS OPERATING. There are 2 supply ducts and one return duct
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Has Exhaust\Relieft Fans & How Many	Unit has 4 relief fans
Verify outside air damper position & note approximate open amount (visual). Attached Picture	0.1" on some dampers most are closed
<ul style="list-style-type: none"> • Open Damper_position.jpg 	
No Relief/Exhaust in Operation @ Time of Testing	Yes
Fan Total Pressure Recorded	Yes
Fan VFD Speed (HZ)	60HZ? Control room does not display a vfd speed. Electric control panel does not open without shutting the unit disconnect off
<ul style="list-style-type: none"> • Open File.jpg 	
OA Damper Position (Controls Output)	0%