



## Nestle (Mt Sterling, KY)

### CheckList Information

|                                  |                                       |                 |              |
|----------------------------------|---------------------------------------|-----------------|--------------|
| <b>Name :</b>                    | SF-1-06 LINES 4, 5 & 7 OVEN MEZZANINE | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB                          | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB                          |                 |              |

### CheckList Item Details

**MAU**

|  |   |
|--|---|
| Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.              | Issue with damper being stuck almost closed. As of 5-19 motor bracket has come loose and motor is sitting sideways. Belt was thrown |
| <ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>                        |   |
| Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.                                | Na  |
| Verify outside air damper position & note approximate open amount (visual). Attached Picture             | Damper was stuck shut   |
| No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust | Na  |
| Fan Total Pressure Recorded  | SP: 0.459"  |
| Fan VFD Speed (HZ)   | Belt drive  |
| OA Damper Position (Controls Output) include picture of damper position.                                 | Na  |
| Attach picture of each asset   | Yes   |
| <ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>                        |   |
| <b>Unit Operation</b>  |   |
| Heating  | No  |
| Cooling  | No  |
| UNIT DATA  | GREENHECK, RBF-2H42-30, 07K03770  |
| CFM:   | 1963 CFM WHEN IT WAS RUNNING  |