

Goldstar (5769315) (Western Hills,OH)

CheckList Information

Name :	CAS PROJECT CHECKLIST	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	Goldstar
CAS Job Number	5769315
Turnover Date or TCO Date	END OF SEPT
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	COMPLETED
FS Permit Number	NA
FIRE SUPPRESSION READINESS REQUIREMENTS	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	COMPLETED
Permanent power installed so that all hood & food equipment can be turned "on"	CONFIRMED
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	CONFIRMED
Ansul Installation Date	CONFIRMED
Comment	
Hood Startup/TAB & Fire System Pre-Test Date	09/11/2023
Comment	MIDDLE OF SEPT
Fire Final Date	09/26/2023
Comment	
When will cooking equipment be set under the hood?	T.B.D
Comment	

Fire System Rough-In (Only required when hood is 100% field piped)

CONFIRMED

Comment

Food Equipment is set and locked in place (per plan)

T.B.D

Comment

Notes/Comments :