

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AHU-1	BACKROOM	21000	21303	16900	20393	4100	910	19.5%	4.3%						
AC-2	SALES	12000	11674	10500	10125	1500	1549	12.5%	13.3%						
AC-3	PHARMACY	1600	1673	1350	1412	250	261	15.6%	15.6%						
AC-4	DELI/BAKERY	3000	2867	2600	2487	400	380	13.3%	13.3%						
<b>TOTALS</b>		37600	37517	31350	34417	6250	3100			0	0	0	0	0	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	6250	3100
TOTAL EXHAUST	0	0
<b>NET AIRFLOW</b>	<b>6250</b>	<b>3100</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-
SIDE	-
REAR	-
<b>AVERAGE</b>	<b>NA</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✔

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✘

NOTES: