

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 08/22/2024**

**PROJECT**  
**07-29-24 PF CHANGS SAN ANTONIO, TX**

8480 Keystone Crossing

Indianapolis, IN 46240

**Client**

P.F. Chang's China Bistro  
7676 E. Pinnacle Peak Rd  
  
Scottsdale, AZ 85255

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Remarks	4
Balance Schedule-Initial Conditions	11
Balance Schedule-Final	12
Site Photos	13
Checklists	19
AHU/RTU	32
FAN - Exhaust	36
FAN - Supply	43
Kitchen Hood Type I	44
Kitchen Hood Type II	48
GRD Layout	49

National TAB was called to P.F. Chang's San Antonio to address concerns of humidity/condensation, and warm temperatures in the space.

Initial findings were of extremely negative building pressure (-0.095" W.C. average), and low RTU supply air flow on all RTUs. Hood exhaust was found to be within design or marginally low.

RTU supply air flow was increased as much as possible at time of visit. See issues section for recommendations on how to further increase RTU supply air flow. Outside air to the RTUs was set proportionally low, in order to not cause poor RTU performance with too high of an Outside air: Return air ratio. Kitchen hoods performed as designed despite some measuring lower than design CFM. These low flow rates were kept as-is to aid in achieving a positive building pressure. Kitchen staff were interviewed to ensure good performance. Hood supply air was kept low to aid in kitchen hood smoke capture. The type of plenum used is called a "back return" system. It is located behind the cooking equipment and can sometimes cause poor smoke capture if air flow is set too high.

After RTU supply cfm was increased, and outside air was set proportionally, the building pressure became -0.0095" W.C. average. The overall comfort in the building was improved. Humidity remains an issue in the dishwasher area.

## Issue List

- EF-5
- EF-7
- EF-8
- RTU-2
- RTU-3
- RTU-4



**07-29-24 PF CHANGS SAN ANTONIO, TX**

**Project Issue Information**

**Issue Name :** EF-5  
**Description :** EF-5 (Dishwasher) is operating below design. Dishwasher area is humid and water is condensing in area. Fan speed was unable to be increased. Recommend repair/replacement.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 08/22/2024 - Wesley John - National TAB



07-29-24 PF CHANGS SAN ANTONIO, TX

**Project Issue Information**

**Issue Name :** EF-7  
**Description :** EF-7 (Employee Restroom) is not operational. Recommend repair/replacement.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 08/22/2024 - Wesley John - National TAB



**07-29-24 PF CHANGS SAN ANTONIO, TX**

**Project Issue Information**

**Issue Name :** EF-8  
**Description :** EF-8 (Customer Restroom) is not operational. Recommend repair/replacement.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 08/22/2024 - Wesley John - National TAB



**07-29-24 PF CHANGS SAN ANTONIO, TX**

**Project Issue Information**

**Issue Name :** RTU-2  
**Description :** RTU-2 is low on air flow (85%). Fan speed is maximized, motor is operating at full load amp rating. Unit static pressure readings may indicate some duct blockage in supply duct. Recommend bringing in mechanical contractor to further inspect duct. Remove any blockages, open any hidden dampers etc.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 08/22/2024 - Wesley John - National TAB



**07-29-24 PF CHANGS SAN ANTONIO, TX**

**Project Issue Information**

**Issue Name :** RTU-3  
**Description :** RTU-3 is low on air flow (78%). Static pressure measured at unit is low. Motor is operating below full load amp rating. Recommend pulley change on unit to bring air flow to within tolerance.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 08/22/2024 - Wesley John - National TAB



**07-29-24 PF CHANGS SAN ANTONIO, TX**

**Project Issue Information**

**Issue Name :** RTU-4  
**Description :** RTU-4 is low on air flow (73%). Static pressure measured at unit is low. Motor is operating below full load amp rating. Recommend pulley change on unit to bring air flow to within tolerance.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 08/22/2024 - Wesley John - National TAB

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	5300	3999	3750	3999	1550	0	29.2%	0.0%						
RTU-2	BAR DINING	6050	3943	4250	3943	1800	0	29.8%	0.0%						
RTU-3	BOH	5500	3318	4100	3318	1400	0	25.5%	0.0%						
RTU-4	COOKLINE	5500	3337	4100	3337	1400	0	25.5%	0.0%						
EF-1	HOOD-1											3300	3478		
EF-2	HOOD-2											3375	3041		
EF-3	HOOD-3											2940	3116		
EF-4	HOOD-4											4000	3674		
EF-5	HOOD-5											1050	794		
EF-6	CUSTOMER TOILET													450	0
EF-7	EMPLOYEE TOILET													75	0
SF-1	HOODS									9490	6086				
<b>TOTALS</b>		22350	14597	16200	14597	6150	0			9490	6086	14665	14103	525	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	15640	6086
TOTAL EXHAUST	15190	14103
<b>NET AIRFLOW</b>	450	-8017

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.1
SIDE	-0.09
REAR	-
<b>AVERAGE</b>	<b>-0.095</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✗

NOTES:

INITIAL CONDITIONS

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	DINING	5300	4916	3750	3326	1550	1590	29.2%	32.3%						
RTU-2	BAR DINING	6050	5114	4250	3464	1800	1650	29.8%	32.3%						
RTU-3	BOH	5500	4304	4100	3004	1400	1300	25.5%	30.2%						
RTU-4	COOKLINE	5500	4006	4100	2663	1400	1343	25.5%	33.5%						
EF-1	HOOD-1											3300	3478		
EF-2	HOOD-2											3375	3041		
EF-3	HOOD-3											2940	3116		
EF-4	HOOD-4											4000	3674		
EF-5	HOOD-5											1050	794		
EF-6	CUSTOMER TOILET													450	0
EF-7	EMPLOYEE TOILET													75	0
SF-1	HOODS									9490	6086				
<b>TOTALS</b>		22350	18340	16200	12457	6150	5883			9490	6086	14665	14103	525	0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	15640	11969
TOTAL EXHAUST	15190	14103
<b>NET AIRFLOW</b>	450	-2134

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.01
SIDE	-0.009
REAR	-
<b>AVERAGE</b>	<b>-0.0095</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✗

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

FINAL

**CheckList List**

- TECH - SITE PICTURES



**07-29-24 PF CHANGS SAN ANTONIO, TX**

**CheckList Information**

**Name :** TECH - SITE PICTURES **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/26/2024 - Brian Turnbough - National TAB  
**Completed Date :** 08/22/2024 - Wesley John - National TAB

**CheckList Item Details**

RTU-1

Comment:



08/05/2024

RTU-2

Comment:



08/05/2024

---

**RTU-3**

**Comment:**



08/05/2024

---

**RTU-4**

**Comment:**



08/05/2024

---

**MAU-1**

**Comment:**



08/05/2024

---

**EF-1**

**Comment:**



08/05/2024

---

EF-2

Comment:



08/05/2024

---

EF-3

Comment:



08/05/2024

---

EF-4

Comment:



08/05/2024

## CheckList List

- REVIVE CHECKLIST
- TECH - STEP 1: INITIAL SITE WALKTHROUGH
- TECH - STEP 2: UNIT, DATA, AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS



07-29-24 PF CHANGS SAN ANTONIO, TX

CheckList Information

**Name :** REVIVE CHECKLIST **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/30/2024 - Brianna Biggs - National TAB  
**Completed Date :** 08/05/2024 - Oscar Ventura - National TAB

CheckList Item Details

**INITIAL BUILDING REVIEW:**

What is the initial building pressure before making any changes?

**Comment:**

DOOR BY RESTROOMS: -0.08 FRONT ENTRANCE: -0.1 SIDE: -0.09

Are thermostats programmed?

**Comment:**

STORE USES GRIDPOINT.

Are building pressure relief working properly?

**Comment:**

YES

**INITIAL AIRFLOWS:**

**SUPPLY RTU-1**

**Comment:**

3999

**OA RTU-1**

**Comment:**

0

**SUPPLY RTU-2**

**Comment:**

3943

**OA RTU-2**

**Comment:**

0

**SUPPLY RTU-3**

**Comment:**

3318

**OA RTU-3**

**Comment:**

0

**SUPPLY RTU-4**

**Comment:**

3337

**OA RTU-4**

**Comment:**

0

**EF-1**

**Comment:**

3478

**EF-2**

**Comment:**

3041

**EF-3**

**Comment:**

3116

**EF-4**

**Comment:**

3674

---

**MAU-1**

---

**Comment:**

6086

---



07-29-24 PF CHANGS SAN ANTONIO, TX

CheckList Information

**Name :** TECH - STEP 1: INITIAL SITE WALKTHROUGH      **Status :** Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/26/2024 - Brian Turnbough - National TAB

**Completed Date :** 08/05/2024 - Oscar Ventura - National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design? Yes

Comment:

All hood filters installed and accounted for? Yes

Comment:

Hoods are wired and have power? Yes

Comment:

Hood is free of alarms? Yes

Comment:

Thermostats have power? Yes

Comment:

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:

NA





07-29-24 PF CHANGS SAN ANTONIO, TX

CheckList Information

**Name :** TECH - STEP 2: UNIT, DATA, AND EVAL **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/26/2024 - Brian Turnbough - National TAB

**Completed Date :** 08/05/2024 - Oscar Ventura - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional? Yes

Comment:

DCV Max damper opening position is set to minimum? Yes

Comment:

Free cooling enthalpy set point set for lowest setting (Typically "D") N/A

Comment:

Motors are all operating below the FLA rating? Yes

Comment:

Are belts tight?

Comment:

YES

If direct drive unit is the speed controller working.

**Comment:**

BELT DRIVE

---

**Is gas piping installed and valves turned on?**

Yes

---

**Comment:**

---

**Unit free of noticeable noise and vibration**

Yes

---

**Comment:**

---

**EF's**

---

**Rotation is correct?**

Yes

---

**Comment:**

---

**Belts are tight?**

---

**Comment:**

YES

---

**Grease cup installed on hood fan?**

Yes

---

**Comment:**

---

**Hinge kit installed installed on hood fan?**

Yes

---

**Comment:**

---

**Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?**

Yes

---

**Comment:**

---

**Flex conduit is long enough so that fan can be completely tilted back?**

Yes

---

**Comment:**

---

**There is no major leakage around base of fan?**

Yes

---

**Comment:**

---

**Is the motor operating below the motor FLA rating?**

Yes

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Yes

Comment:

Unit free of noticeable noise and vibration?

Yes

Comment:

**MUA**

Rotation is correct?

Yes

Comment:

Gas piping is installed and valves are in on position?

Yes

Comment:

Heater tested and is functional?

N/A

Comment:

Internal motorized damper is fully opening?

N/A

Comment:

NO MOTORIZED DAMPER

Motor is operating below the FLA rating?

Yes

Comment:

Unit free of noticeable noise and vibration?

Yes

Comment:

**HOODS**

Kitchen equipment installed in proper places?

Yes

Comment:

Can kitchen equipment be turned on for final smoke test?

N/A

Comment:

---

**DOCUMENTATION**

---

Have trades/general contractor been notified about any issues and are they created on FaciliBuild? Yes

---

Comment:

---



07-29-24 PF CHANGS SAN ANTONIO, TX

CheckList Information

**Name :** TECH - STEP 3: TEST, ADJUST AND BALANCE      **Status :** Completed

**Assigned Organization :** National TAB      **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/26/2024 - Brian Turnbough - National TAB

**Completed Date :** 08/05/2024 - Oscar Ventura - National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting? Yes

Comment:

Is space comfortable in all areas? Yes

Comment:

Is the space free of ventilation noise? Yes

Comment:

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

NA



07-29-24 PF CHANGS SAN ANTONIO, TX

CheckList Information

**Name :** TECH - STEP 4: FINAL TESTS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/26/2024 - Brian Turnbough - National TAB

**Completed Date :** 08/22/2024 - Wesley John - National TAB

CheckList Item Details

**FINAL TESTS**

**HOOD CAPTURE TEST**

List equipment turned on for testing

**Comment:**

NA

List smoke candle type used

**Comment:**

OBSERVED COOKING

Smoke test capture - Perimeter of hood

**Comment:**

100%

Smoke test capture - Top of cooking surface

**Comment:**

100%

**WITNESS**

Date test was completed

08/01/2024

**Comment:**

---

**TAB tech name / Firm**

**Comment:**

OSCAR VENTURA / NATIONAL TAB

---

**Site super name / Firm**

**Comment:**

NO SITE SUPER PRESENT. OPEN STORE

---

**Owner representative name / Firm (if Applicable)**

**Comment:**

N/A

---

**Building pressure at front & back doors (All Systems On)**

**Comment:**

-0.01 -0.009

---

**ADDITIONAL**

---

**Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)**

**Comment:**

DESIGN IS POSITIVE. ACTUAL NET AND MEASURED BUILDING PRESSURE ARE NEGATIVE.

---

**Thermostats are programmed?**

N/A

**Comment:**

GRIDPOINT

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: AHU/RTU



Asset: RTU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5623C04634
Model Num	LGC210	LGT240H4MS1G
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	3
OA Filter Size 1	-	24X16
Num Final Filter 1	-	6
Final Filter Size 1	-	24X24X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	213TZ
Horsepower	3	3
Motor Rpm	-	1765
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	6.40

Drive Data	
	Actual
Motor Sheave Size	6.5"
Motor Bore Size	1.25"
Motor Sheave SetPt	CLOSED
Fan Sheave Size	10.5"
Fan Sheave Bore	1"
Belt CL Distance	27"
Num of Belts	1
Belt Size	BX66
Belt Alignment	CORRECT

Test Data		
	Design	Actual
SF CFM	5300	4916
SF RPM	-	1040
RA CFM	3750	3326
OA CFM	1550	1590
RL Voltage	-	474
RL Amperage	-	6.3/6.4/6.4
SF Rotation	-	CCW
SF System SetPt	-	CLOSED
RA Damper Position	-	70%
Min OA Damper Position	-	30%
Min OA Damper Type	-	OPPOSED BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-1.17"
Fan Suction SP	-	-1.62"
Fan Discharge SP	-	0.42"
Total ESP	1.00"	1.59"
Fan Total SP	-	2.04"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Oscar Ventura on 08/05/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: AHU/RTU



Asset: RTU2

AREA:BAR DINING

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5623E04071
Model Num	LGA240	LGT240H4MM1G
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	3
OA Filter Size 1	-	24X16
Num Final Filter 1	-	6
Final Filter Size 1	-	24X24X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	213TZ
Horsepower	5	7.50
Motor Rpm	-	1765
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	6.40

Drive Data	
	Actual
Motor Sheave Size	6.5"
Motor Bore Size	1.25"
Motor Sheave SetPt	CLOSED
Fan Sheave Size	10.5"
Fan Sheave Bore	1"
Belt CL Distance	27"
Num of Belts	1
Belt Size	BX66
Belt Alignment	CORRECT

Test Data		
	Design	Actual
SF CFM	6050	5114
SF RPM	-	1034
RA CFM	4250	3464
OA CFM	1800	1650
RL Voltage	-	476
RL Amperage	-	6.4/6.4/6.3
SF Rotation	-	CCW
RA Damper Position	-	70%
Min OA Damper Position	-	30%
Min OA Damper Type	-	OPPOSED BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.97"
Fan Suction SP	-	-1.37"
Fan Discharge SP	-	1.51"
Total ESP	1.00"	2.48"
Fan Total SP	-	2.88"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Oscar Ventura on 08/05/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: AHU/RTU



Asset: RTU3

AREA:BOH

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5623F05144
Model Num	LGC180	LGT180H4MS1G
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	3
OA Filter Size 1	-	24X16
Num Final Filter 1	-	6
Final Filter Size 1	-	24X24X2

Motor Data		
	Design	Actual
Motor MFG	-	INTERLINK
Frame	-	NL
Horsepower	3	3
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	4.0

Drive Data	
	Actual
Motor Sheave Size	3.75
Motor Bore Size	0.75
Motor Sheave SetPt	1 TURN
Fan Sheave Size	9
Fan Sheave Bore	1
Belt CL Distance	22"
Num of Belts	1
Belt Size	BX59
Belt Alignment	CORRECT

Test Data		
	Design	Actual
SF CFM	5500	4304
SF RPM	-	713
RA CFM	4100	3004
OA CFM	1400	1300
RL Voltage	-	474
RL Amperage	-	2.8/2.8/2.7
SF Rotation	-	CORRECT
RA Damper Position	-	70%
Min OA Damper Position	-	30%
Min OA Damper Type	-	OPPOSED BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.32"
Fan Suction SP	-	-0.46"
Fan Discharge SP	-	0.49"
Total ESP	0.85"	0.81"
Fan Total SP	-	0.95"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Oscar Ventura on 08/05/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: AHU/RTU



Asset: RTU4

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5623F05145
Model Num	LGC180	LGT180H4MS1G
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	3
OA Filter Size 1	-	24X16
Num Final Filter 1	-	6
Final Filter Size 1	-	24X24X2

Motor Data		
	Design	Actual
Motor MFG	-	INTERLINK
Frame	-	NL
Horsepower	3	3
Motor Rpm	-	1750
Phase	3	3
Rated Voltage	480	460
Rated Amperage	-	4.0

Drive Data	
	Actual
Motor Sheave Size	7"
Motor Bore Size	1.25"
Motor Sheave SetPt	1 TURN
Fan Sheave Size	13"
Fan Sheave Bore	1"
Belt CL Distance	22"
Num of Belts	1
Belt Size	BX59
Belt Alignment	CORRECT

Test Data		
	Design	Actual
SF CFM	5500	4006
SF RPM	-	886
RA CFM	4100	2663
OA CFM	1400	1343
RL Voltage	-	477
RL Amperage	-	2.8/2.7/2.7
SF Rotation	-	CORRECT
SF System SetPt	-	1 TURN
RA Damper Position	-	73%
Min OA Damper Position	-	27%
Min OA Damper Type	-	OPPOSED BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.49"
Fan Suction SP	-	-0.65"
Fan Discharge SP	-	0.59"
Total ESP	0.85"	1.08"
Fan Total SP	-	1.24"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Oscar Ventura on 08/05/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

## System/Unit: FAN - Exhaust



Asset: EF6

AREA: CUSTOMER TOILET

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	G-095-D	G-090-DGE117X9D
Serial Num	-	20967536
Type	-	CENTRIFUGAL
Configuration	VERTICAL	UPBLAST

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	1/8	1/8
Motor Rpm	-	NL
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	NL
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	450	0
Fan RPM	-	(1)
Fan Rotation	-	(1)
Motor RPM	-	(1)
System SetPt	-	(1)
RL Voltage	-	(1)
RL Amperage	-	(1)
Total ESP	0.50"	(1)
Fan Inlet SP	-	(1)
Fan Discharge SP	-	ATM

Completed By: Oscar Ventura on 08/05/2024

Notes:  
(1) FAN NOT RUNNING.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: FAN - Exhaust



Asset: EF7

AREA:EMPLOYEE TOILET

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	G-060-D	G-060-D
Serial Num	-	NL
Type	-	NL
Configuration	VERTICAL	NL

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	1/60	NL
Motor Rpm	-	NL
Phase	1	NL
Voltage (rated)	120	NL
Amperage (rated)	-	NL
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	75	0
Fan RPM	-	(1)
Fan Rotation	-	(1)
Motor RPM	-	(1)
System SetPt	-	(1)
RL Voltage	-	(1)
RL Amperage	-	(1)
Total ESP	0.25"	(1)
Fan Inlet SP	-	(1)
Fan Discharge SP	-	(1)

## Unit Data - PHOTO LOG



EF\_7\_740252443

Completed By: Oscar Ventura on 08/05/2024

Notes:  
(1) MOTOR NOT RUNNING.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: FAN - Exhaust



Asset: KEF1

AREA:HOOD-1

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	HRE-20	HRE-20
Serial Num	-	NL
Type	UTILITY	UTILITY
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	WEG
Frame	-	NL
Horsepower	2.0	2.0
Motor Rpm	-	1740
Phase	3	3
Voltage (rated)	480	230/460
Amperage (rated)	-	5.38/2.69
Service Factor	-	1.15

Drive Data	
	Actual
Motor Sheave Size	4"
Motor Bore Size	1.5"
Motor Sheave SetPt	2 TURNS
Fan Sheave Size	6"
Fan Sheave Bore	1"
Belt CL Distance	9"
Num of Belts	2
Belt Size	NL

Test Data		
	Design	Actual
CFM	3300	3478
Fan RPM	-	1348
Fan Rotation	-	CCW
Motor RPM	-	1710
RL Voltage	-	(1)
RL Amperage	-	(1)
Suction ESP	-	-1.34"
Discharge ESP	-	ATM
Total ESP	1.50"	1.34"

Completed By: Oscar Ventura on 08/05/2024

Notes:

(1) WIRING NOT ACCESIBLE.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: FAN - Exhaust



Asset: KEF2

AREA:HOOD-2

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	HRE-20	HRE-20
Serial Num	-	NL
Type	UTILITY	UTILITY
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	DAYTON
Frame	-	143-5T
Horsepower	2.0	2.0
Motor Rpm	-	1750
Phase	3	3
Voltage (rated)	480	208-230/460
Amperage (rated)	-	5.9/2.8
Service Factor	-	1.25

Drive Data	
	Actual
Motor Sheave Size	4"
Motor Bore Size	0.75"
Motor Sheave SetPt	2 TURNS
Fan Sheave Size	6"
Fan Sheave Bore	1"
Belt CL Distance	9.25"
Num of Belts	2
Belt Size	BX30

Test Data		
	Design	Actual
CFM	3375	3041
Fan RPM	-	1286
Fan Rotation	-	CCW
Motor RPM	-	1704
RL Voltage	-	(1)
RL Amperage	-	(1)
Suction ESP	-	-1.24"
Discharge ESP	-	ATM
Total ESP	1.50"	1.24"

Completed By: Oscar Ventura on 08/05/2024

Notes:

(1) WIRING NOT ACCESIBLE.

Written By: Wesley John on 08/13/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: FAN - Exhaust



Asset: KEF3

AREA:HOOD-3

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	HRE-20	HRE-20
Serial Num	-	NL
Type	UTILITY	UTILITY
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	DAYTON
Frame	-	143-5T
Horsepower	1.5	1.5
Motor Rpm	-	1750
Phase	3	3
Voltage (rated)	480	208-230/460
Amperage (rated)	-	4.5/2.1
Service Factor	-	1.15

Drive Data	
	Actual
Motor Sheave Size	4"
Motor Bore Size	0.75"
Motor Sheave SetPt	2 TURNS
Fan Sheave Size	5.25"
Fan Sheave Bore	1"
Belt CL Distance	10"
Num of Belts	1
Belt Size	A31

Test Data		
	Design	Actual
CFM	2940	3116
Fan RPM	-	1298
Fan Rotation	-	CCW
Motor RPM	-	1729
RL Voltage	-	(1)
RL Amperage	-	(1)
Suction ESP	-	-1.09"
Discharge ESP	-	ATM
Total ESP	1.50"	1.09"

Completed By: Oscar Ventura on 08/05/2024

Notes:  
(1) WIRES NOT ACCESIBLE.

Written By: Oscar Ventura on 08/05/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: FAN - Exhaust



Asset: KEF4

AREA:HOOD-4

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	CUBE-180-20	CUBE-180-20
Serial Num	-	NL
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	2.0	NL
Motor Rpm	-	NL
Phase	3	3
Voltage (rated)	480	480
Amperage (rated)	-	NL
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave Size	5"
Motor Bore Size	0.25"
Motor Sheave SetPt	2 TURNS
Fan Sheave Size	6"
Fan Sheave Bore	0.5"
Belt CL Distance	7"
Num of Belts	1
Belt Size	AX27

Test Data		
	Design	Actual
CFM	4000	3674
Fan RPM	-	1254
Fan Rotation	-	CCW
Motor RPM	-	1726
RL Voltage	-	(1)
RL Amperage	-	(1)
Suction ESP	-	-1.36"
Discharge ESP	-	ATM
Total ESP	1.50"	1.36"

Completed By: Oscar Ventura on 08/05/2024

Notes:

(1) WIRES NOT ACCESIBLE.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: FAN - Exhaust



Asset: KEF5

AREA:HOOD-5

Unit Data		
	Design	Actual
MFG	GREENHECK	DAYTON
Model Num	CUE-101-A	4HZ416
Serial Num	-	14553354
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	48Y
Horsepower	-	1/4
Motor Rpm	-	NL
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	3.6
Service Factor	-	1.00

Test Data		
	Design	Actual
CFM	1050	794
Fan RPM	-	DD
Fan Rotation	-	CCW
Motor RPM	-	DD
System SetPt	-	NA
RL Voltage	-	(1)
RL Amperage	-	(1)
Total ESP	0.75"	0.45"
Fan Inlet SP	-	0.45"
Fan Discharge SP	-	ATM

Completed By: Oscar Ventura on 08/05/2024

Notes:  
(1) WIRING NOT ACCESIBLE.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: FAN - Supply



Asset: MAU1

AREA:HOODS

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	KSF-118-H30	KSF-118-HD30-DB
Serial Num	-	05E30974
Type	MAU	MAU
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	9490	6086
SF RPM	-	1245
Motor RPM	-	1689
RL Voltage	-	438
RL Amperage	-	7.2/7.1/7.1

Motor Data		
	Design	Actual
Motor MFG	-	(1)
Frame	-	(1)
Horsepower	7.5	(1)
Motor Rpm	-	(1)
Phase	3	3
Voltage (rated)	480	460
Amperage (rated)	-	14.4
Service Factor	-	NL

General	
	Actual
Fan Rotation Correct	YES

Completed By: Oscar Ventura on 08/05/2024

Notes:  
(1) DATA TAG NOT LEGIBLE

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND-BR	5424 ND-BR
Job / Serial Num	-	NL
Type	TYPE 1	TYPE 1
Hood length	132"	132"
Hood Width	54"	54"
Supply Plenum Type	-	BACK RETURN

Test Data Exhaust		
	Design	Actual
Filter Type	SS BAFFLE	BAFFLE
Filter Size 1	16X16	16X16
Filter Size 2	16X20	16X20
Filter Qty 1	2	2
Filter Qty 2	5	5
Filter AK factor size 1	3.32	1.62
Filters AK factor size 2	10.50	2.08
Filter Total AK Area	13.82	13.64
Filter1 FPM	-	182
Filter2 FPM	-	171
Filter3 FPM	-	254
Filter4 FPM	-	374
Filter5 FPM	-	346
Filter6 FPM	-	256
Filter7 FPM	-	202
Filter Ave FPM(corr)	-	255
CFM	3300	3478

Cooking Equipment	
	Actual
Item 1	FRYER
Item 2	WOK

Completed By: Oscar Ventura on 08/05/2024

Notes:  
HOOD SUPPLY READ AT ROOF.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND-BR	5424 ND-BR
Job / Serial Num	-	NL
Type	TYPE I	TYPE I
Hood length	135"	135"
Hood Width	54"	54"
Supply Plenum Type	-	BACK RETURN

Test Data Exhaust		
	Design	Actual
Filter Type	SS BAFFLE	BAFFLE
Filter Size 1	16X16	16X16
Filter Size 2	16X20	16X20
Filter Qty 1	1	2
Filter Qty 2	6	5
Filter AK factor size 1	1.66	1.62
Filters AK factor size 2	12.6	2.08
Filter Total AK Area	14.26	13.64
Filter1 FPM	-	141
Filter2 FPM	-	166
Filter3 FPM	-	240
Filter4 FPM	-	264
Filter5 FPM	-	220
Filter6 FPM	-	197
Filter7 FPM	-	182
Filter Ave FPM(corr)	-	201
CFM	3375	3041

Cooking Equipment	
	Actual
Item 1	FRYERS
Item 2	WOK

Completed By: Oscar Ventura on 08/05/2024

Notes:  
HOOD SUPPLY READ AT ROOF.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

## System/Unit: Kitchen Hood Type I



Asset: HD3

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	5424 ND-BR	5424 ND-BR
Job / Serial Num	-	NL
Type	TYPE I	TYPE 1
Hood length	141"	141"
Hood Width	54"	54"
Supply Plenum Type	-	BACK RETURN

Test Data Exhaust		
	Design	Actual
Filter Type	SS BAFFLE	BAFFLE
Filter Size 1	16X20	16X20
Filter Qty 1	7	7
Filter AK factor size 1	14.7	2.08
Filter Total AK Area	14.7	14.56
Filter1 FPM	-	202
Filter2 FPM	-	178
Filter3 FPM	-	247
Filter4 FPM	-	264
Filter5 FPM	-	242
Filter6 FPM	-	179
Filter7 FPM	-	184
Filter Ave FPM(corr)	-	214
CFM	2940	3116

Cooking Equipment	
	Actual
Item 1	FRYERS
Item 2	WOK

Completed By: Oscar Ventura on 08/05/2024

Notes:  
HOOD SUPPLY READ AT ROOF.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: Kitchen Hood Type I



Asset: HD4

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	4824 ND-BR	4824 ND-BR
Job / Serial Num	-	NL
Type	TYPE I	TYPE 1
Hood length	192"	192"
Hood Width	48"	48"
Supply Plenum Type	-	BACK RETURN

Test Data Exhaust		
	Design	Actual
Filter Type	SS BAFFLE	BAFFLE
Filter Size 1	16X16	16X16
Filter Size 2	16X20	16X20
Filter Qty 1	2	1
Filter Qty 2	8	9
Filter AK factor size 1	3.32	1.62
Filters AK factor size 2	16.8	2.08
Filter Total AK Area	20.12	20.34
Filter1 FPM	-	151
Filter2 FPM	-	165
Filter3 FPM	-	197
Filter4 FPM	-	168
Filter5 FPM	-	163
Filter6 FPM	-	156
Filter7 FPM	-	183
Filter8 FPM	-	166
Filter9 FPM	-	131
Filter10 FPM	-	128
Filter Ave FPM(corr)	-	161
CFM	4000	3674

Cooking Equipment	
	Actual
Item 1	FRYERS
Item 2	WOK
Item 3	GRIDDLE

Completed By: Oscar Ventura on 08/05/2024

Notes:  
HOOD SUPPLY READ AT ROOF.

Written By: Wesley John on 08/22/2024

# National TAB

Project: 07-29-24 PF CHANGS SAN ANTONIO, TX

System/Unit: Kitchen Hood Type II



Asset: HD(Type2)5

AREA:DISHWASH

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	4224 VH1-G	4224 VH1-G
Serial Num	-	NL
Type	TYPE II	TYPE II
Hood length	84"	84"
Hood Width	42"	42"

Test Data		
	Design	Actual
Exhaust CFM	1050	794

Completed By: Oscar Ventura on 08/05/2024

