

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB**

**Function: Test, Adjust, & Balance**

**Date: 07/29/2024**

# PROJECT

## 07-22-24 WAWA #5422 OCALA, FL

2277 SW Hwy 484

OCALA, FL

### Client

Wawa

260 West Baltimore Pike

Wawa, PA 19063

# National TAB

Project: 07-22-24 WAWA #5422 OCALA, FL

## Table Of Contents

| <b>Section</b>   | <b>Page #</b> |
|------------------|---------------|
| SUMMARY          | 3             |
| REMARKS          | 4             |
| BALANCE SCHEDULE | 7             |
| CHECKLIST        | 8             |
| AHU/RTU          | 21            |
| FAN - Exhaust    | 30            |
| GRD              | 33            |

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

## Issue List

- RTU-1 OA FILTER
- RTU-2 OA FILTER



07-22-24 WAWA #5422 OCALA, FL

**Project Issue Information**

**Issue Name :** RTU-1 OA FILTER  
**Description :** OUTSIDE AIR FILTER HAS NOT BEEN INSTALLED ON RTU-1.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Medium                                      **Asset Tag :**  
**Originated Date :** 07/22/2024 - Kristopher Passley - National TAB

Project Issue File Details



07/22/2024



07-22-24 WAWA #5422 OCALA, FL

**Project Issue Information**

**Issue Name :** RTU-2 OA FILTER  
**Description :** RTU-2 OUTSIDER AIR FILTER IS NOT INSTALLED.  
**Created By :** National TAB                      **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Priority :** Medium                                      **Asset Tag :**  
**Originated Date :** 07/22/2024 - Kristopher Passley - National TAB

Project Issue File Details



07/22/2024

### AIR BALANCE SCHEDULE

| UNIT          | AREA SERVED  | HVAC SUPPLY |        | HVAC RETURN |        | HVAC OUTDOOR |        | OA %   |        | HOOD MAKE-UP |        | HOOD EXHAUST |        | GENERAL EXH. |        |
|---------------|--------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
|               |              | DESIGN      | ACTUAL | DESIGN      | ACTUAL | DESIGN       | ACTUAL | DESIGN | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL |
| RTU-1         | RETAIL AREA  | 3400        | 3423   | 2790        | 2789   | 610          | 634    | 17.9%  | 18.5%  |              |        |              |        |              |        |
| RTU-2         | FOOD SERVICE | 5000        | 5035   | 4100        | 4130   | 900          | 905    | 18.0%  | 18.0%  |              |        |              |        |              |        |
| RTU-3         | RETAIL AREA  | 3000        | 3047   | 2460        | 2501   | 540          | 546    | 18.0%  | 17.9%  |              |        |              |        |              |        |
| EF-1          |              |             |        |             |        |              |        |        |        |              |        |              |        | 1550         | 1554   |
| <b>TOTALS</b> |              | 11400       | 11505  | 9350        | 9420   | 2050         | 2085   |        |        | 0            | 0      | 0            | 0      | 1550         | 1554   |

#### NET BUILDING AIRFLOW CALCULATION

| TOTALS             | DESIGN     | ACTUAL     |
|--------------------|------------|------------|
| TOTAL OA           | 2050       | 2085       |
| TOTAL EXHAUST      | 1550       | 1554       |
| <b>NET AIRFLOW</b> | <b>500</b> | <b>531</b> |

| DOOR TESTED    | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT          | 0.0169"                                  |
| SIDE           | 0.0018"                                  |
| REAR           | 0.0093                                   |
| <b>AVERAGE</b> | <b>0.0093</b>                            |

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓
- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓
- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

## CheckList List

- TECH - SITE PICTURES
- TECH - STEP 1: RTU's/AHU's
- TECH - STEP 2: LENNOX SETUP PARAMETERS
- TECH - STEP 3: SENSOR WIRING (LENNOX)
- TECH - STEP 4: EF'S
- TECH - STEP 5: CLOSEOUT CHECKS



## 07-22-24 WAWA #5422 OCALA, FL

### CheckList Information

**Name :** TECH - SITE PICTURES **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/22/2024 - Brianna Biggs - National TAB  
**Completed Date :** 07/29/2024 - Zack Eismin - National TAB

### CheckList Item Details

STORE FRONT

**Comment:**



**07/25/2024**

RTU-1

**Comment:**



07/25/2024

---

RTU-2

Comment:

---



07/25/2024

---

RTU-3

Comment:

---



07/25/2024

---

EF-1

Comment:

---



07/25/2024

---

EF-2

Comment:

---



07-22-24 WAWA #5422 OCALA, FL

CheckList Information

**Name :** TECH - STEP 1: RTU's/AHU's **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/19/2024 - Brianna Biggs - National TAB

**Completed Date :** 07/29/2024 - Zack Eismin - National TAB

CheckList Item Details

**RTU's/AHU's**

|   |      |
|---|------|
| All diffusers and grilles are installed and match design? | Pass |
|---|------|

**Comment:**

|                          |      |
|--------------------------|------|
| Clean filters installed? | Pass |
|--------------------------|------|

**Comment:**

|   |      |
|---|------|
| Economizers are assembled and functional? | Pass |
|---|------|

**Comment:**

|  |      |
|--|------|
| Motors are all operating below the FLA rating? | Pass |
|--|------|

**Comment:**

|                  |     |
|------------------|-----|
| Are belts tight? | N/A |
|------------------|-----|

**Comment:**

|   |      |
|---|------|
| If direct drive unit is the speed controller working? | Pass |
|---|------|

**Comment:**

Is gas piping installed and valves turned on?

N/A

**Comment:**

Condensate drains are installed?

Pass

**Comment:**

Unit free of noticeable noise and vibration

Pass

**Comment:**

Final outside air damper position is marked with permanent marker?

Pass

**Comment:**

No alarms present?

Pass

**Comment:**

Any noticeable duct leakage?

Pass

**Comment:**

None

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Pass

**Comment:**

**IN TEST MODE, TEST THE FOLLOWING:**

Cooling mode is operational? Record EAT/LAT for each unit:

Pass

**Comment:**

Heating mode is operational? Record EAT/LAT for each unit:

Pass

**Comment:**

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?)  
Record EAT/LAT for each unit:

Pass

**Comment:**



## 07-22-24 WAWA #5422 OCALA, FL

### CheckList Information

**Name :** TECH - STEP 2: LENNOX SETUP PARAMETERS      **Status :** Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/19/2024 - Brianna Biggs - National TAB  
**Completed Date :** 07/29/2024 - Zack Eismin - National TAB

### CheckList Item Details

#### UNIT ID CONFIGURATIONS

BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N".      Pass

**Comment:**

NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP      Pass

**Comment:**

CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED).      Pass

**Comment:**

#### INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS      Pass

**Comment:**

PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-)      Yes

**Comment:**

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE      Pass

**Comment:**

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

**Comment:**

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

**Comment:**

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

**Comment:**

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

**Comment:**

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

**Comment:**

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

**Comment:**

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

**Comment:**

**CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):**

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

**Comment:**

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

**Comment:**

RTU-1: 52% RTU-2: 73% RTU-3: 47%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

**Comment:**

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

**Comment:**

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

**Comment:**

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

**Comment:**



## 07-22-24 WAWA #5422 OCALA, FL

### CheckList Information

**Name :** TECH - STEP 3: SENSOR WIRING (LENNOX)      **Status :** Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/22/2024 - Brianna Biggs - National TAB  
**Completed Date :** 07/29/2024 - Zack Eismin - National TAB

### CheckList Item Details

#### COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing?      Pass

**Comment:**

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.      Pass

**Comment:**

For second shielded cable, one wire is landed to Vout and the shield wire is not connected.      Pass

**Comment:**

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)      Pass

**Comment:**



## 07-22-24 WAWA #5422 OCALA, FL

### CheckList Information

**Name :** TECH - STEP 4: EF'S **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 07/22/2024 - Brianna Biggs - National TAB  
**Completed Date :** 07/29/2024 - Zack Eismin - National TAB

### CheckList Item Details

#### EF's

Rotation is correct? Pass

#### Comment:

Belts are tight (if applicable)? N/A

#### Comment:

Speed controller installed and functional (if applicable)? Pass

#### Comment:

There is no major leakage around base of fan? Pass

#### Comment:

Is the motor operating below the motor FLA rating? Pass

#### Comment:

Back draft damper installed and can it fully open? Fail

#### Comment:

BACK DRAFT DAMPER NOT INSTALLED. (SEE ISSUES)

Unit free of noticeable noise and vibration?

Pass

**Comment:**

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Pass

**Comment:**



07-22-24 WAWA #5422 OCALA, FL

CheckList Information

**Name :** TECH - STEP 5: CLOSEOUT CHECKS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 07/22/2024 - Brianna Biggs - National TAB

**Completed Date :** 07/29/2024 - Zack Eismin - National TAB

CheckList Item Details

**SPACE COMFORT**

Is space free of drafting? Pass

**Comment:**

Is space comfortable in all areas? Pass

**Comment:**

Is the space free of ventilation noise? Pass

**Comment:**

**BUILDING PRESSURE**

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) Pass

**Comment:**

FRONT DOOR- 0.0169" BACK DOOR- 0.0093" SIDE DOOR- 0.0018"

# National TAB

Project: 07-22-24 WAWA #5422 OCALA, FL

## System/Unit: AHU/RTU

Asset: RTU1

AREA:RETAIL

| Unit Data           |                   |                   |
|---------------------|-------------------|-------------------|
|                     | Design            | Actual            |
| MFG                 | LENNOX<br>ENLIGHT | LENNOX<br>ENLIGHT |
| Serial Num          | -                 | 5623M03512        |
| Model Num           | LCT102H4E         | LCT102H4EG1Y      |
| Type                | RTU               | RTU               |
| Configuration       | VERTICAL          | VERTICAL          |
| Num OA Filters 1    | -                 | 1                 |
| OA Filter Size 1    | -                 | 14 3/8" X 24"     |
| Num Final Filter 1  | -                 | 4                 |
| Final Filter Size 1 | -                 | 20"X25"X2"        |


| Test Data          |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| SF CFM             | 3400   | 3423        |
| SF RPM             | -      | 1210        |
| MOTOR RPM          | -      | 1210        |
| RA CFM             | 2790   | 2789        |
| OA CFM             | 610    | 634         |
| RL Voltage         | -      | 208/209/209 |
| RL Amperage        | -      | 2.1/2.0/2.1 |
| SF System SetPt    | -      | 52%         |
| OA Damper Position | -      | 70%         |
| OA Damper Type     | -      | ECONOMIZER  |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | EBMPAPST |
| Horsepower     | 3.75   | 3.8      |
| Motor Rpm      | -      | 2200     |
| Phase          | 3      | 3        |
| Rated Voltage  | 208    | 208-240  |
| Rated Amperage | -      | 8.7      |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.25" |
| Fan Suction SP   | -      | -0.57" |
| Fan Discharge SP | -      | 0.31"  |
| Total ESP        | 0.5"   | 0.56"  |
| Fan Total SP     | -      | 0.88"  |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DD     |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |

### Unit Data - PHOTO LOG



IMG\_1919\_863266817.jp..



IMG\_1932\_1019134763.j..

## Motor Data - PHOTO LOG



IMG\_1921\_1685237261.j..

Completed By: Kristopher Passley on 07/25/2024



# National TAB

Project:07-22-24 WAWA #5422 OCALA, FL

## AHU/RTU

### Diffuser Supply (GRD)

#### RTU1/RETAIL

| Asset      |                    |      |      |            |    |        |        |           |             |
|------------|--------------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location           | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | RETAIL             | LD1  | 10"  | 300        | 1  | 431    | 347    | 301       | 100.3       |
| SGRD2      | RETAIL             | LD1  | 10"  | 300        | 1  | 497    | 375    | 317       | 105.7       |
| SGRD3      | RETAIL             | LD1  | 10"  | 300        | 1  | 420    | 331    | 278       | 92.7        |
| SGRD4      | ASSOCIATE          | CD1  | 8"   | 150        | 1  | 260    | 194    | 156       | 104.0       |
| SGRD5      | OFFICE             | CD1  | 8"   | 150        | 1  | 280    | 2092   | 160       | 106.7       |
| SGRD6      | RETAIL             | LD1  | 10"  | 300        | 1  | 503    | 377    | 278       | 92.7        |
| SGRD7      | RETAIL             | LD1  | 10"  | 310        | 1  | 428    | 338    | 293       | 94.5        |
| SGRD8      | RETAIL             | LD1  | 10"  | 310        | 1  | 435    | 341    | 316       | 101.9       |
| SGRD9      | RETAIL             | LD1  | 10"  | 285        | 1  | 362    | 297    | 309       | 108.4       |
| SGRD10     | DELIVERY VESTIBULE | CD1  | 8"   | 200        | 1  | 222    | 171    | 220       | 110.0       |
| SGRD11     | RETAIL             | LD1  | 10"  | 285        | 1  | 410    | 320    | 303       | 106.3       |
| SGRD12     | RETAIL             | LD1  | 10"  | 285        | 1  | 339    | 273    | 267       | 93.7        |
| SGRD13     | WOMENS RR          | CD3  | 6"   | 50         | 1  | 81     | 78     | 51        | 102.0       |
| SGRD14     | MENS RR            | CD3  | 6"   | 75         | 1  | 90     | 81     | 79        | 105.3       |
| SGRD15     | REAR VESTIBULE     | CD3  | 6"   | 100        | 1  | 108    | 92     | 95        | 95.0        |
| Total      |                    |      |      | 3400       |    | 4866   | 5707   | 3423      | 100.68%     |

# National TAB

Project: 07-22-24 WAWA #5422 OCALA, FL

## System/Unit: AHU/RTU

Asset: RTU2

AREA:FOOD SERVICE

| Unit Data           |                |                |
|---------------------|----------------|----------------|
|                     | Design         | Actual         |
| MFG                 | LENNOX ENLIGHT | LENNOX ENLIGHT |
| Serial Num          | -              | 5624B04847     |
| Model Num           | LCT150H4E      | LCT150H4EN1Y   |
| Type                | RTU            | RTU            |
| Configuration       | VERTICAL       | VERTICAL       |
| Num OA Filters 1    | -              | 1              |
| OA Filter Size 1    | -              | 14 3/8" X 24"  |
| Num Final Filter 1  | -              | 4              |
| Final Filter Size 1 | -              | 20"X25"X2"     |


| Test Data          |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| SF CFM             | 5000   | 5035        |
| SF RPM             | -      | 1617        |
| MOTOR RPM          | -      | 1617        |
| RA CFM             | 4100   | 4130        |
| OA CFM             | 900    | 905         |
| RL Voltage         | -      | 211/212/211 |
| RL Amperage        | -      | 3.9/3.9/3.8 |
| SF System SetPt    | -      | 73%         |
| OA Damper Position | -      | 60%         |
| OA Damper Type     | -      | ECONOMIZER  |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | EBMPAPST |
| Horsepower     | 3.75   | 3.8      |
| Motor Rpm      | -      | 2200     |
| Phase          | 3      | 3        |
| Rated Voltage  | 208    | 208-240  |
| Rated Amperage | -      | 8.7      |


| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.39" |
| Fan Suction SP   | -      | -0.76" |
| Fan Discharge SP | -      | 0.34"  |
| Total ESP        | 0.5"   | 0.73"  |
| Fan Total SP     | -      | 1.10"  |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DD     |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |

### Unit Data - PHOTO LOG



IMG\_1913\_1516311373.j..



IMG\_1932\_1294482659.j..

## Motor Data - PHOTO LOG



IMG\_1917\_1793946727.j..

Completed By: Kristopher Passley on 07/25/2024



# National TAB

Project:07-22-24 WAWA #5422 OCALA, FL

## AHU/RTU

### Diffuser Supply (GRD)

#### RTU2/FOOD SERVICE

| Asset      |                 |      |      |            |    |        |        |           |             |
|------------|-----------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location        | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | FOOD SERVICE    | LD1  | 12"  | 500        | 1  | 784    | 496    | 486       | 97.2        |
| SGRD2      | FOOD SERVICE    | LD1  | 12"  | 500        | 1  | 487    | 561    | 550       | 110.0       |
| SGRD3      | FOOD SERVICE    | LD1  | 12"  | 500        | 1  | 560    | 477    | 468       | 93.6        |
| SGRD4      | FOOD SERVICE    | LD1  | 12"  | 500        | 1  | 433    | 467    | 458       | 91.6        |
| SGRD5      | FOOD SERVICE    | LD1  | 12"  | 500        | 1  | 381    | 549    | 538       | 107.6       |
| SGRD6      | FOOD SERVICE    | LD1  | 12"  | 500        | 1  | 794    | 503    | 493       | 98.6        |
| SGRD7      | WASH ROOM       | CD1  | 12"  | 500        | 1  | 539    | 517    | 508       | 101.6       |
| SGRD8      | WASH ROOM       | CD1  | 10"  | 375        | 1  | 403    | 375    | 368       | 98.1        |
| SGRD9      | WASH ROOM       | CD1  | 12"  | 500        | 1  | 569    | 553    | 542       | 108.4       |
| SGRD10     | STAGING         | CD1  | 6"   | 75         | 1  | 122    | 82     | 80        | 106.7       |
| SGRD11     | ELECTRICAL ROOM | CD1  | 12"  | 550        | 1  | 445    | 555    | 544       | 98.9        |
| Total      |                 |      |      | 5000       |    | 5517   | 5135   | 5035      | 100.7%      |

Completed By: Kristopher Passley on 07/25/2024

# National TAB

Project: 07-22-24 WAWA #5422 OCALA, FL

## System/Unit: AHU/RTU

Asset: RTU3

AREA:RETAIL

| Unit Data           |                |                |
|---------------------|----------------|----------------|
|                     | Design         | Actual         |
| MFG                 | LENNOX ENLIGHT | LENNOX ENLIGHT |
| Serial Num          | -              | 5624B04845     |
| Model Num           | LCT092H4E      | LCT092H4EG1Y   |
| Type                | RTU            | RTU            |
| Configuration       | VERTICAL       | VERTICAL       |
| Num OA Filters 1    | -              | 1              |
| OA Filter Size 1    | -              | 14 3/8" X 24"  |
| Num Final Filter 1  | -              | 4              |
| Final Filter Size 1 | -              | 20" X 25" X 2" |


| Test Data          |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| SF CFM             | 3000   | 3047        |
| SF RPM             | -      | 924         |
| MOTOR RPM          | -      | 924         |
| RA CFM             | 2460   | 2501        |
| OA CFM             | 540    | 546         |
| RL Voltage         | -      | 211/212/212 |
| RL Amperage        | -      | 1.6/1.7/1.7 |
| SF System SetPt    | -      | 42%         |
| OA Damper Position | -      | 55%         |
| OA Damper Type     | -      | ECONOMIZER  |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | EBMPAPST |
| Horsepower     | 3.75   | 3.8      |
| Motor Rpm      | -      | 2200     |
| Phase          | 3      | 3        |
| Rated Voltage  | 208    | 208-240  |
| Rated Amperage | -      | 8.7      |


| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | 0.15"  |
| Fan Suction SP   | -      | -0.29" |
| Fan Discharge SP | -      | -0.18" |
| Total ESP        | 0.5"   | 0.33"  |
| Fan Total SP     | -      | 0.47"  |

| Drive Data         |        |
|--------------------|--------|
|                    | Actual |
| Motor Sheave Size  | DD     |
| Motor Bore Size    | DD     |
| Motor Sheave SetPt | DD     |
| Fan Sheave Size    | DD     |
| Fan Sheave Bore    | DD     |
| Belt CL Distance   | DD     |
| Num of Belts       | DD     |
| Belt Size          | DD     |

### Unit Data - PHOTO LOG



IMG\_1909\_2058506098.j..



IMG\_1932\_1261460771.j..

## Motor Data - PHOTO LOG



IMG\_1911\_1823137480.j..

Completed By: Kristopher Passley on 07/25/2024



# National TAB

Project:07-22-24 WAWA #5422 OCALA, FL

## AHU/RTU

### Diffuser Supply (GRD)

#### RTU3/RETAIL

| Asset      |                           |      |      |            |    |        |        |           |             |
|------------|---------------------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location                  | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | FRONT VESTIBULE           | CD2  | 12"  | 500        | 1  | 792    | 561    | 472       | 94.4        |
| SGRD2      | RETAIL                    | LD1  | 10"  | 350        | 1  | 497    | 518    | 385       | 110.0       |
| SGRD3      | RETAIL                    | LD1  | 10"  | 300        | 1  | 541    | 436    | 317       | 105.7       |
| SGRD4      | COFFEE/SPECIALTY BEVERAGE | LD1  | 10"  | 300        | 1  | 375    | 386    | 283       | 94.3        |
| SGRD5      | COFFEE/SPECIALTY BEVERAGE | LD1  | 10"  | 300        | 1  | 440    | 381    | 278       | 92.7        |
| SGRD6      | COFFEE/SPECIALTY BEVERAGE | LD1  | 10"  | 300        | 1  | 477    | 547    | 324       | 108.0       |
| SGRD7      | RETAIL                    | LD1  | 10"  | 300        | 1  | 446    | 454    | 320       | 106.7       |
| SGRD8      | RETAIL                    | LD1  | 10"  | 300        | 1  | 496    | 500    | 305       | 101.7       |
| SGRD9      | RETAIL                    | LD1  | 10"  | 350        | 1  | 658    | 429    | 363       | 103.7       |
| Total      |                           |      |      | 3000       |    | 4722   | 4212   | 3047      | 101.57%     |



# National TAB

Project: 07-22-24 WAWA #5422 OCALA, FL

System/Unit: FAN - Exhaust

Asset: EF1

AREA:FOOD SERVICE

| Unit Data     |           |           |
|---------------|-----------|-----------|
|               | Design    | Actual    |
| MFG           | GREENHECK | GREENHECK |
| Model Num     | G-160     | G-163     |
| Type          | DOWNBLAST | DOWNBLAST |
| Configuration | VERTICAL  | VERTICAL  |

| Motor Data       |        |                 |
|------------------|--------|-----------------|
|                  | Design | Actual          |
| Motor MFG        | -      | VARI-GREEN      |
| Horsepower       | 3/4    | 3/4             |
| Motor Rpm        | -      | 300-1750        |
| Phase            | 1      | 1               |
| Voltage (rated)  | 120    | 115/208-230/277 |
| Amperage (rated) | -      | 8.8/5.4/4.8     |

| Test Data        |        |         |
|------------------|--------|---------|
|                  | Design | Actual  |
| CFM              | 1550   | 1553    |
| Fan RPM          | 700    | 1210    |
| Fan Rotation     | -      | CORRECT |
| Motor RPM        | -      | 1210    |
| System SetPt     | -      | 8.7     |
| RL Voltage       | -      | 118     |
| RL Amperage      | -      | 6.39    |
| Total ESP        | 0.250" | 0.47"   |
| Fan Inlet SP     | -      | -0.47"  |
| Fan Discharge SP | -      | ATM     |

## Unit Data - PHOTO LOG



IMG\_1939\_1566354805.j..



IMG\_1940\_1331888881.j..



IMG\_1941\_1874609914.j..

## Motor Data - PHOTO LOG



IMG\_1946\_21257163.jpe..

## Test Data - PHOTO LOG



IMG\_2008\_1389601890.j..

Completed By: Kristopher Passley on 07/25/2024



# National TAB

Project:07-22-24 WAWA #5422 OCALA, FL

## FAN - Exhaust

Diffuser Ret/Exh (GRD)

**EF1/FOOD SERVICE**

| Asset      |              |      |      |            |    |        |        |           |             |
|------------|--------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location     | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1      | FOOD SERVICE | G1   | 12"  | 500        | 1  | 440    | 547    | 476       | 95.2        |
| EGRD2      | FOOD SERVICE | G1   | 10"  | 400        | 1  | 369    | 451    | 392       | 98.0        |
| EGRD3      | FOOD SERVICE | G1   | 10"  | 300        | 1  | 455    | 357    | 310       | 103.3       |
| EGRD4      | STAGING      | G1   | 6"   | 00         | 1  | 222    | 126    | 110       | -           |
| EGRD5      | WOMENS RR    | G3   | 6"   | 100        | 1  | 130    | 124    | 108       | 108.0       |
| EGRD6      | MENS RR      | G3   | 6"   | 50         | 1  | 176    | 55     | 48        | 96.0        |
| EGRD7      | MENS RR      | G1   | 6"   | 100        | 1  | 196    | 126    | 109       | 109.0       |
| Total      |              |      |      | 1450       |    | 1988   | 1786   | 1553      | 107.1%      |

1 HVAC FLOOR PLAN  
 1/8" = 1' = 0"

