

## FREDDY'S (5700896) LOUISVILLE, KY - BARDSTOWN RD.

### CheckList Information

<b>Name :</b>	CAS Project Milestones	<b>Status :</b>	Not Completed
<b>Assigned Organization :</b>	CAPTIVE-AIRE R120	<b>Asset :</b>	
<b>Requesting Organization :</b>	CAPTIVE-AIRE R120		

### CheckList Item Details

CAS Job Name	Freddy's - Louisville, KY (Bardstown Rd.)
CAS Job Number	5700896
Turnover Date or TCO Date	08/22/2023
Comment	FIRE FINAL PLANNED FOR MONDAY 8/21
<b>PERMIT INFORMATION</b>	
FS Permit Drawings Complete	Yes
Comment	
<b>FIRE SUPPRESSION READINESS REQUIREMENTS</b>	
Permanent power installed so that all hood & food equipment can be turned "on"	YES
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	YES
Ansul Installation Date	06/26/2023
Comment	COMPLETE
Hood Startup/TAB & Fire System Pre-Test Date	08/11/2023
Comment	National TAB is getting there 8/11 to start the test and balance.
Fire Final Date	08/21/2023
Comment	TRYING TO PLAN INSPECTION FOR MONDAY
When will cooking equipment be set under the hood?	COMPLETE
Comment	
Fire System Rough-In (Only required when hood is 100% field piped)	06/05/2023
Comment	COMPLETE

Food Equipment is set and locked in place (per plan)

COMPLETE

Comment

**Notes/Comments :**