

FREDDY'S (5386724) NAPERVILLE, IL

CheckList Information

Name :	CAS Project Checklist	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		

CheckList Item Details

CAS Job Name	FREDDY'S - NAPERVILLE, IL
CAS Job Number	5386724
Turnover Date or TCO Date	10/27/2023
Comment	
PERMIT INFORMATION	
FS Permit Drawings Complete	Yes
Comment	
FS Permit Number	
FIRE SUPPRESSION READINESS REQUIREMENTS	
Fire Distributor Conditions: Gas Valve Size/When delivered, PE Stamp drawings, fire final test requirements, etc.?	
Permanent power installed so that all hood & food equipment can be turned "on"	10/4
Gas meter set with gas available to the cookline equipment (gas must be present for final test)	
Ansul Installation Date	10/09/2023
Comment	NEED TO SCHEDULE
Hood Startup/TAB & Fire System Pre-Test Date	10/16/2023
Comment	TENTATIVE
Fire Final Date	10/23/2023
Comment	TENTATIVE
When will cooking equipment be set under the hood?	ARRIVING 10/4, INSTALLED 10/5
Comment	

Fire System Rough-In (Only required when hood is 100% field piped) 09/25/2023

Comment

Food Equipment is set and locked in place (per plan) 10/5

Comment

Notes/Comments :