

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**

NATIONAL

TAB

Comfort. Under control.

**Report: FINAL TAB REPORT
Function: Test, Adjust, & Balance
Date: 10/11/2022**

PROJECT

10-03 FREDDY'S HAMPTON, VA

1123 WEST MERCURY BLVD

HAMPTON, VA 23666

Client

HCI Hospitality

520 McCall Road

Manhattan, KS 66502

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA

Table Of Contents

| Section | Page # |
|---------------------|---------------|
| Summary | 3 |
| Remarks | 4 |
| Balance Schedule | 12 |
| Site Pictures | 13 |
| Checklist Data | 17 |
| AHU/RTU | 19 |
| FAN - Exhaust | 23 |
| Kitchen Hood Type I | 27 |
| GRD Layout | 29 |

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

DOAS w/ Diffusers

Each of the DOAS were measured at their terminal devices or via traverse to establish a total flow for that unit. Each DOAS was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

Project Issue Information

Issue Name : No dampers

Description : DOAS-1 some diffusers do not have any balancing dampers.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Closed

Originated Date : 10/06/2022 - David Annan - National TAB

Project Issue File Details



FuselTfcedf651c69c4e....

Project Issue Response Details

- **10/06/2022 National TAB - David Annan**
 - Some diffusers do have dampers.



FuselTa6ddb96247ad46.jpeg



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

Project Issue Information

Issue Name : RTU-1 Smoke detector not installed-W.I.P

Description : RTU-1 smoke detector is not installed.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 10/05/2022 - David Annan - National TAB

Project Issue File Details



FuselT06c857d459184d....

AIR BALANCE SCHEDULE

| UNIT | AREA SERVED | HVAC SUPPLY | | HVAC RETURN | | HVAC OUTDOOR | | OA % | | HOOD MAKE-UP | | HOOD EXHAUST | | GENERAL EXH. | |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
| | | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL | DESIGN | ACTUAL |
| RTU-1 | DINING | 5000 | 3670 | 4100 | 229 | 900 | 1671 | 18.0% | 45.5% | | | | | | |
| DOAS-1 | KITCHEN | 2200 | 2284 | 0 | 0 | 2200 | 2284 | 100.0% | 100.0% | | | | | | |
| KEF-1 | GRIDDLE | | | | | | | | | | | 1600 | 1725 | | |
| KEF-2 | FRYER | | | | | | | | | | | 775 | 845 | | |
| EF-1 | RESTROOM | | | | | | | | | | | | | 75 | 82 |
| EF-2 | RESTROOM | | | | | | | | | | | | | 150 | 148 |
| TOTALS | | 7200 | 5954 | 4100 | 229 | 3100 | 3955 | | | 0 | 0 | 2375 | 2570 | 225 | 230 |

NET BUILDING AIRFLOW CALCULATION

| TOTALS | DESIGN | ACTUAL |
|--------------------|--------|--------|
| TOTAL OA | 3100 | 3955 |
| TOTAL EXHAUST | 2600 | 2800 |
| NET AIRFLOW | 500 | 1155 |

| DOOR TESTED | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT | 0.0455 |
| SIDE | 0.0535 |
| REAR | 0. |
| AVERAGE | 0.033 |

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✔

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✔

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✘

NOTES:



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

CheckList Information

Name : TECH - SITE PICTURES **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

STORE FRONT



FuseIT8a26ed0c770e4f...

RTU-1



FuseIT1d12f75e1c7e44....

DOAS-1



FuseITd2bcc746047747....

EF-1



FuseIT60725fd61d7844....

EF-2



FuseITc139a8432bac4f....

KEF-1

KEF-2



FuseIT4a30c791b0484c....

HOOD-1



FuseITcc258ac9b5dc48....

HOOD-2



FuseITabb68068102547....

Notes/Comments :



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

CheckList Information

Name : TECH - STEP 1: INITIAL WALKTHROUGH **Status :** NotSubmitted

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

| | |
|--|-----|
| All diffusers and grilles are installed and match design? | Yes |
| All hood filters installed and accounted for? | Yes |
| Hoods are wired and have power? | Yes |
| Hood is free of alarms? | Yes |
| Thermostats have power? | Yes |
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild? | Yes |

Notes/Comments :



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

CheckList Information

| | | | |
|----------------------------------|-----------------------------------|-----------------|--------------|
| Name : | TECH - STEP 2: UNIT DATA AND EVAL | Status : | NotSubmitted |
| Assigned Organization : | National TAB | Asset : | |
| Requesting Organization : | National TAB | | |

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

| | |
|--|---|
| Economizers are assembled and functional? | RTU-1 Economizer is not functional does not respond to various damper commands. |
| DCV Max damper opening position is set to minimum? | N/A |
| Free cooling enthalpy set point set for lowest setting (Typically "D") | Yes |
| Motors are all operating below the FLA rating? | Yes |
| Are belts tight? | Yes |
| If direct drive unit is the speed controller working. | Yes |
| Is gas piping installed and valves turned on? | Yes |
| Unit free of noticeable noise and vibration | Yes |

EF's

| | |
|---|--------------|
| Rotation is correct? | Yes |
| Belts are tight? | Units are DD |
| Grease cup installed on hood fan? | Yes |
| Hinge kit installed installed on hood fan? | Yes |
| Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? | Yes |

| | |
|---|-------------|
| Flex conduit is long enough so that fan can be completely tilted back? | Yes |
| There is no major leakage around base of fan? | No leakage. |
| Is the motor operating below the motor FLA rating? | Yes |
| For restroom fan(s) is the back draft damper installed and can it fully open? | Yes. |
| Unit free of noticeable noise and vibration? | Yes |

MUA

| | |
|--|-----|
| Rotation is correct? | NA |
| Gas piping is installed and valves are in on position? | NA |
| Heater tested and is functional? | Yes |
| Internal motorized damper is fully opening? | NA |
| Motor is operating below the FLA rating? | NA |
| Unit free of noticeable noise and vibration? | NA |

HOODS

| | |
|--|-----|
| Kitchen equipment installed in proper places? | Yes |
| Can kitchen equipment be turned on for final smoke test? | No |
| Griddle is completely centered underneath hood? | Yes |

DOCUMENTATION

| | |
|--|-----|
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild? | Yes |
|--|-----|

PICTURES TAKEN OF:

| | |
|-------------------------|-----|
| All Issues | Yes |
| Each Piece of equipment | Yes |
| Each Hood | Yes |
| Front of Store | Yes |

| |
|--|
| <p>Notes/Comments :</p> <hr/> <hr/> <hr/> |
|--|



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** NotSubmitted
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

| | |
|---|-----|
| Is space free of drafting? | Yes |
| Is space comfortable in all areas? | Yes |
| Is the space free of ventilation noise? | Yes |
| If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA". | NA |

Notes/Comments :



Comfort. Under control.

10-03 FREDDY'S HAMPTON, VA

CheckList Information

| | | | |
|----------------------------------|----------------------------|-----------------|-----------|
| Name : | TECH - STEP 4: FINAL TESTS | Status : | Submitted |
| Assigned Organization : | National TAB | Asset : | |
| Requesting Organization : | National TAB | | |

CheckList Item Details

FINAL TESTS

HOOD CAPTURE TEST

| | |
|---|---------------------|
| List equipment turned on for testing | None |
| List smoke candle type used | S102 45 sec emitter |
| Smoke test capture - Perimeter of hood | 100% |
| Smoke test capture - Top of cooking surface | 100% |

WITNESS

| | |
|--|------------------------------|
| Date test was completed | 10/06/2022 |
| TAB tech name / Firm | David Annan/ National TAB |
| Site super name / Firm | Mechanical contractors |
| Owner representative name / Firm (if Applicable) | NA |
| Building pressure at front & back doors (All Systems On) | Front: 0.0455" Rear: 0.0535" |

ADDITIONAL

| | |
|---|---|
| Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) | Yes, OA for RTU-1 is above design due to economizer not being functional. |
| Thermostats are programmed? | Yes |

Thermostats Schedules: Program all thermostats to following settings:

| | |
|--|-------------------------------------|
| All three thermostats have correct time/date? (if not set correctly) | Yes |
| Occupied Time: 8am-11:55pm | Yes |
| Occupied Fan ON | Yes |
| Occupied cooling 74 | Yes |
| Occupied heating 68 | Yes |
| Unoccupied Time 11:55pm-8am | Yes |
| Unoccupied Fan Auto | Yes |
| Unoccupied cooling 79 | Yes |
| Unoccupied heating 63 | Yes |
| Set a Partial Screen Lock for Thermostats (i.e., make sure temperature is adjustable but not schedule) | No lock as the manager will set it. |
| Password is set to 999 for Partial Screen Lock? | NA |

RTU Economizers

Note: These instructions are for Lennox units. There are similar settings for other OEMs. Call office for assistance if needed.

| | |
|--|-----------------------|
| Enthalpy is set to "D" for all three units | TRANE unit set to "E" |
| "DCV Set" dials turned all the way to the left (counter clockwise) | Yes |
| "DCV Max" dials turned all the way to the left (counter clockwise) | Yes |

Notes/Comments :

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA
System/Unit: AHU/RTU



Comfort. Under control.

Asset: DOAS1

AREA:

| Unit Data | | |
|---------------------|---------------------------|---------------------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Serial Num | - | 5064772 |
| Model Num | CASRTU3-I.250-18-20T-DOAS | CASRTU3-I.250-18-20T-DOAS |
| Type | DOAS | DOAS |
| Configuration | VERTICAL | Vertical |
| Num OA Filters 1 | - | 4 |
| OA Filter Size 1 | - | 16X25X2 |
| Num Final Filter 1 | - | 8 |
| Final Filter Size 1 | - | 20X25X2 |

| Motor Data | | |
|----------------|--------|--------------|
| | Design | Actual |
| Motor MFG | - | Westinghouse |
| Frame | - | 145T |
| Horsepower | 2 | 2 |
| Motor Rpm | - | 1740 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 230 |
| Rated Amperage | - | 5.48 |

| Drive Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| Motor Sheave Size | - | DD |
| Motor Bore Size | - | DD |
| Motor Sheave SetPt | - | DD |
| Fan Sheave Size | - | DD |
| Fan Sheave Bore | - | DD |
| Belt CL Distance | - | DD |
| Num of Belts | - | DD |
| Belt Size | - | DD |
| Belt Alignment | - | DD |

| Test Data | | |
|------------------------|--------|--------|
| | Design | Actual |
| SF CFM | 2200 | 2284 |
| SF RPM | - | 1653 |
| RA CFM | 0 | 0 |
| OA CFM | 2200 | 2284 |
| RL Voltage | - | 206 |
| RL Amperage | - | 5.4 |
| SF Rotation | - | CW |
| RA Damper Position | - | 0% |
| Min OA Damper Position | - | 100% |
| Min OA Damper Type | - | SBD |
| OA Enthalpy Setpt | - | NA |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Total ESP | 0.50" | - |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | Yes |
| Unit Filters Clean | - | Yes |
| Condensate Drain Installed | - | Yes |

Completed By: David Annan

Notes:

National TAB

Project:10-03 FREDDY'S HAMPTON, VA

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

DOAS1/

| Asset | | | | | | | | | |
|--------------|--------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| DOAS1-SGRD1 | COUNTER | SD-3 | 10" | 250 | 1 | 210 | 240 | 240 | 96.0 |
| DOAS1-SGRD2 | COUNTER | SD-2 | 10" | 205 | 1 | 222 | 202 | 202 | 98.5 |
| DOAS1-SGRD3 | SUNDAE | SD-3 | 10" | 200 | 1 | 222 | 213 | 213 | 106.5 |
| DOAS1-SGRD4 | DRIVE THRU | SD-3 | 10" | 205 | 1 | 273 | 210 | 210 | 102.4 |
| DOAS1-SGRD5 | DISHSINK | SD-2 | 10" | 205 | 1 | 232 | 215 | 215 | 104.9 |
| DOAS1-SGRD6 | FRY HOOD | SD-3 | 10" | 205 | 1 | 259 | 203 | 203 | 99.0 |
| DOAS1-SGRD7 | DRY GOODS | SD-3 | 10" | 205 | 1 | 225 | 220 | 220 | 107.3 |
| DOAS1-SGRD8 | GRIDDLE HOOD | SD-3 | 10" | 205 | 1 | 218 | 208 | 208 | 101.5 |
| DOAS1-SGRD9 | OFFICE | SD-4 | 8" | 155 | 1 | 186 | 164 | 164 | 105.8 |
| DOAS1-SGRD10 | MECHANICAL | SD-3 | 10" | 205 | 1 | 216 | 206 | 206 | 100.5 |
| DOAS1-SGRD11 | FOOD PREP | SD3 | 10" | 205 | 1 | 131 | 203 | 203 | 99.0 |

Completed By: Jacob Davidson on

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA
System/Unit: AHU/RTU



Comfort. Under control.

Asset: RTU1

AREA: DINING

| Unit Data | | |
|---------------------|-----------|---------------------------|
| | Design | Actual |
| MFG | LENNOX | Trane |
| Serial Num | - | 221010391D |
| Model Num | LGH150H4M | YHD150G3RHD18D0C1A2A0B0AA |
| Type | RTU | RTU |
| Configuration | VERTICAL | Vertical |
| Num OA Filters 1 | - | 2 |
| OA Filter Size 1 | - | |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20X20X2 |
| Num Final Filter 2 | - | 4 |
| Final Filter Size 2 | - | 20X25X2 |

| Test Data | | |
|------------------------|--------|-------------|
| | Design | Actual |
| SF CFM | 5000 | 3970 |
| SF RPM | - | 644 |
| RA CFM | 4100 | 229 |
| OA CFM | 900 | 1671 |
| RL Voltage | - | 206/207/208 |
| RL Amperage | - | 6.4/6.2/6.0 |
| SF Rotation | - | CW |
| RA Damper Position | - | NA |
| Min OA Damper Position | - | "Marked" |
| Min OA Damper Type | - | SBD |
| OA Enthalpy Setpt | - | E |

| Motor Data | | |
|----------------|--------|----------|
| | Design | Actual |
| Motor MFG | - | Marathon |
| Frame | - | 56 HZ |
| Horsepower | 5 | 3 |
| Motor Rpm | - | 1725 |
| Phase | 3 | 3 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 9.4 |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.24" |
| Fan Suction SP | - | -0.36" |
| Fan Discharge SP | - | 0.73" |
| Total ESP | 1.00" | 0.97" |
| Fan Total SP | - | 1.09" |

| Drive Data | | |
|--------------------|--------|-------------------|
| | Design | Actual |
| Motor Sheave Size | - | 4 3/4" |
| Motor Bore Size | - | 7/8" |
| Motor Sheave SetPt | - | 1 Turns out (Max) |
| Fan Sheave Size | - | 10 3/4" |
| Fan Sheave Bore | - | 1" |
| Belt CL Distance | - | 19.5 " |
| Num of Belts | - | 1 |
| Belt Size | - | BX66 |
| Belt Alignment | - | Good |

| General | | |
|----------------------------|--------|--------|
| | Design | Actual |
| Fan Rotation Correct | - | Yes |
| Unit Filters Clean | - | Yes |
| Condensate Drain Installed | - | No |

Completed By: David Annan

Notes:

National TAB

Project:10-03 FREDDY'S HAMPTON, VA

AHU/RTU



Comfort. Under control.

Diffuser Supply (GRD)

RTU1/DINING

| Asset | | | | | | | | | |
|-------------|----------|------|------|------------|------|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| RTU1-SGRD1 | DINING | SD-1 | 12" | 475 | 1.12 | 244 | 181 | 341 | 71.8 |
| RTU1-SGRD2 | DINING | SD-1 | 12" | 470 | 1.12 | 81 | 187 | 320 | 68.1 |
| RTU1-SGRD3 | DINING | SD-1 | 12" | 470 | 1.12 | 255 | 171 | 316 | 67.2 |
| RTU1-SGRD4 | DINING | SD-1 | 12" | 475 | 1.12 | 90 | 134 | 326 | 68.6 |
| RTU1-SGRD5 | DINING | SD-1 | 12" | 475 | 1.12 | 248 | 288 | 362 | 76.2 |
| RTU1-SGRD6 | DINING | SD-1 | 12" | 480 | 1.12 | 236 | 230 | 330 | 68.8 |
| RTU1-SGRD7 | DINING | SD-1 | 12" | 470 | 1.12 | 364 | 299 | 336 | 71.5 |
| RTU1-SGRD8 | DINING | SD-1 | 12" | 475 | 1.12 | 470 | 457 | 359 | 75.6 |
| RTU1-SGRD9 | DINING | SD-1 | 12" | 470 | 1.12 | 497 | 599 | 370 | 78.7 |
| RTU1-SGRD10 | DINING | SD-1 | 12" | 475 | 1.12 | 539 | 645 | 366 | 77.1 |
| RTU1-SGRD11 | HALLWAY | SD-5 | 6" | 50 | 1 | 139 | 173 | 174 | 348.0 |
| RTU1-SGRD12 | RESTROOM | SD-5 | 6" | 75 | 1 | 156 | 175 | 173 | 230.7 |
| RTU1-SGRD13 | RESTROOM | SD-5 | 6" | 50 | 1 | 173 | 186 | 197 | 394.0 |

Completed By: Jacob Davidson on

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF1

AREA:RESTROOM

| Unit Data | | |
|----------------------|----------|----------|
| | Design | Actual |
| MFG | COOK | COOK |
| Model Num | GC-146 | GC-146 |
| Serial Num | - | N/L |
| Type | CEILING | Ceiling |
| Configuration | VERTICAL | Vertical |

| Motor Data | | |
|-------------------------|--------|---------|
| | Design | Actual |
| Motor MFG | - | QUEACE |
| Frame | - | N/L |
| Horsepower | 30.3W | 15 W |
| Motor Rpm | - | 1550 |
| Phase | 1 | 1 |
| Voltage (rated) | 120 | 115 |
| Amperage (rated) | - | 4.0/2.2 |
| Service Factor | - | N/L |

| Test Data | | |
|-------------------------|--------|-----------|
| | Design | Actual |
| CFM | 75 | 82 |
| Fan RPM | 900 | NA |
| Fan Rotation | - | CCW |
| Motor RPM | - | NA |
| System SetPt | - | Low Speed |
| RL Voltage | - | 115 |
| RL Amperage | - | 0.2 |
| Total ESP | 0.25" | 0.13" |
| Fan Inlet SP | - | -0.13" |
| Fan Discharge SP | - | ATM |

Completed By: David Annan

Notes:

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: EF2

AREA:RESTROOM

| Unit Data | | |
|----------------------|----------|----------|
| | Design | Actual |
| MFG | COOK | COOK |
| Model Num | GC-168 | GC-168 |
| Serial Num | - | N/L |
| Type | CEILING | Ceiling |
| Configuration | VERTICAL | Vertical |

| Motor Data | | |
|-------------------------|--------|-----------|
| | Design | Actual |
| Motor MFG | - | QUEACE |
| Frame | - | N/L |
| Horsepower | 50.4 W | 16 W |
| Motor Rpm | - | 1100 |
| Phase | 1 | 1 |
| Voltage (rated) | 120 | 120 |
| Amperage (rated) | - | 0.51/0.44 |
| Service Factor | - | N/L |

| Test Data | | |
|-------------------------|--------|--------|
| | Design | Actual |
| CFM | 150 | 148 |
| Fan RPM | - | 1100 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1100 |
| System SetPt | - | MAX |
| RL Voltage | - | 115 |
| RL Amperage | - | 0.51 |
| Total ESP | 0.25" | 0.19" |
| Fan Inlet SP | - | -0.19" |
| Fan Discharge SP | - | ATM |

Completed By: David Annan

Notes:

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: KEF1

AREA:HD1

| Unit Data | | |
|----------------------|--------------|--------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | CASRE18DD | CASRE18DD |
| Serial Num | - | 5064772 |
| Type | UPBLAST | Upblast |
| Configuration | VERTICAL | Vertical |

| Motor Data | | |
|-------------------------|--------|--------------|
| | Design | Actual |
| Motor MFG | - | Westinghouse |
| Frame | - | 145T |
| Horsepower | 1 | 1 |
| Motor Rpm | - | 1150 |
| Phase | 3 | 3 |
| Voltage (rated) | 208 | 230 |
| Amperage (rated) | - | 3.41 |
| Service Factor | - | 1.15 |

| Test Data | | |
|-------------------------|--------|-------------------|
| | Design | Actual |
| CFM | 1600 | 1725 |
| Fan RPM | - | 1182 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1182 |
| System SetPt | - | 61.7 HZ |
| RL Voltage | - | 167.8/167.8/167.8 |
| RL Amperage | - | 3.3 "VFD" |
| Total ESP | 1.40" | 0.91" |
| Fan Inlet SP | - | -0.91" |
| Fan Discharge SP | - | ATM |

Completed By: David Annan

Notes:

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA
System/Unit: FAN - Exhaust



Comfort. Under control.

Asset: KEF2

AREA:HD2

| Unit Data | | |
|----------------------|--------------|--------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | DU50HFA | DU50HFA |
| Serial Num | - | 5064772 |
| Type | UPBLAST | Upblast |
| Configuration | VERTICAL | Vertical |

| Motor Data | | |
|-------------------------|--------|-------------|
| | Design | Actual |
| Motor MFG | - | Telco Green |
| Frame | - | N/L |
| Horsepower | 0.5 | 0.5 |
| Motor Rpm | - | 1800 |
| Phase | 1 | 1 |
| Voltage (rated) | 115 | 115 |
| Amperage (rated) | - | 6.3 |
| Service Factor | - | N/L |

| Test Data | | |
|-------------------------|--------|--------|
| | Design | Actual |
| CFM | 775 | 845 |
| Fan RPM | - | 1062 |
| Fan Rotation | - | CCW |
| Motor RPM | - | 1062 |
| System SetPt | - | 59% |
| RL Voltage | - | 120 |
| RL Amperage | - | 1.3 |
| Total ESP | 1.25" | 0.60" |
| Fan Inlet SP | - | -0.60" |
| Fan Discharge SP | - | ATM |

Completed By: David Annan

Notes:

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: KEH1

AREA:GRIDDLE

| Unit Data | | |
|-------------------------|------------------|---------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | 5424 ND-2 | 5424 ND-2 |
| Job / Serial Num | - | 5064772 |
| Type | TYPE I CANOPY | Type I Canopy |
| Hood length | 96" | 96" |
| Hood Width | 54" | 54" |

| Test Data Exhaust | | |
|--------------------------------|--------|------------------|
| | Design | Actual |
| Filter Type | BAFFLE | CAPTRATE SOLO |
| Filter Size 1 | 16X16 | 16X16 |
| Filter Qty 1 | 5 | 5 |
| Filter AK factor size 1 | 1.62 | 1.62 |
| Filter Total AK Area | 8.1 | 8.1 |
| Filter1 FPM | - | -210 |
| Filter2 FPM | - | -216 |
| Filter3 FPM | - | -228 |
| Filter4 FPM | - | -213 |
| Filter5 FPM | - | -199 |
| Filter Ave FPM(corr) | - | -213 |
| CFM | 1600 | 1725 |

| Cooking Equipment | | |
|-------------------|--------|--------|
| | Design | Actual |
| Item 1 | - | Grill |
| Item 2 | - | Grill |

Completed By: David Annan

Notes:

National TAB

Project: 10-03 FREDDY'S HAMPTON, VA

System/Unit: Kitchen Hood Type I



Comfort. Under control.

Asset: KEH2

AREA:FRYER

| Unit Data | | |
|------------------|------------------|----------------|
| | Design | Actual |
| MFG | CAPTIVE AIRE | CAPTIVE AIRE |
| Model Num | 5424 ND-2 | 5424 ND-2 |
| Job / Serial Num | - | 5064772 |
| Type | TYPE I CANOPY | Type I Cannopy |
| Hood length | 60" | 60" |
| Hood Width | 54" | 54" |

| Test Data Exhaust | | |
|-------------------------|--------|---------------|
| | Design | Actual |
| Filter Type | BAFFLE | Captrate Solo |
| Filter Size 1 | 16X16 | 16X16 |
| Filter Qty 1 | 3 | 3 |
| Filter AK factor size 1 | 1.62 | 1.62 |
| Filter Total AK Area | 4.86 | 4.86 |
| Filter1 FPM | - | -176 |
| Filter2 FPM | - | -176 |
| Filter3 FPM | - | -173 |
| Filter Ave FPM(corr) | - | -175 |
| CFM | 775 | 845 |

| Cooking Equipment | | |
|-------------------|--------|--------|
| | Design | Actual |
| Item 1 | - | Fryer |
| Item 2 | - | Fryer |

Completed By: David Annan

Notes:

