

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: AHU-DUAL FAN



Asset: DOAS-1

AREA:BLDG EAST

UNIT DATA - SUPPLY		
	Design	Actual
Manufacturer	AAON	NA
Model Number	RQ-005	NA
Serial Number	-	
No. Pre-Filters / Size (1)	-	
No. Pre-Filters / Size (2)	-	

MOTOR DATA - SUPPLY	
	Actual
Motor MFG / Frame	
Horsepower / RPM	2 / 1760
Rated Volts / Phase	
Rated Amperage / SF	

TEST DATA - SUPPLY		
	Design	Actual
Total CFM	1380	
Fan RPM	1928	
VFD Speed	65.7	
RL Voltage	208	
RL Amperage	-	
Motor B.H.P.	1.20	

PERFORMANCE DATA - SUPPLY		
	Design	Actual
Static Pressure Stpt	-	
Suction S.P.	-	
Discharge S.P.	-	
Total S.P.	2.81	
Reheat Coil P.D.	0.	
DX Coil P.D.	0.22	
Heat Wheel P.D.	1.09	
Pre-Filters P.D.	0.25	
Total ESP	0.50	

UNIT DATA - EXHAUST/RETURN		
	Design	Actual
Manufacturer	-	
Model Number	-	
Serial Number	-	
No. Pre-Filters / Size (1)	-	
No. Pre-Filters / Size (2)	-	

MOTOR DATA - EXHAUST/RETURN	
	Actual
Motor MFG / FRAME	
Horsepower / RPM	1 / 1760
Rated Volts / Phase	
Rated Amperage / SF	

TEST DATA - EXHAUST/RETURN		
	Design	Actual
Total CFM	1174	
Fan RPM	1443	
VFD Speed	49.2	
RL Voltage	208	
RL Amperage	-	
Motor B.H.P.	0.35	

PERFORMANCE DATA - EXHAUST/RETURN		
	Design	Actual
Static Pressure Stpt	-	
Suction S.P.	-	
Discharge S.P.	-	
Total S.P.	1.06	
Heat Wheel P.D.	0.74	
Pre-Filters P.D.	-	
Total ESP	0.25	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

AHU-DUAL FAN



Diffuser Supply (GRD)

DOAS-1/BLDG EAST

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	WSHP-5	DUCT	8	180			-
SGRD2	WSHP-4	DUCT	8	100			-
SGRD3	WSHP-6	DUCT	12	590			-
SGRD4	WSHP-1	DUCT	8	100			-
SGRD5	WSHP-3	DUCT	6	160			-
Total				1130	0	0	0%

Diffuser Ret/Exh (GRD)

DOAS-1/BLDG EAST

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design	AK
EGRD1		K	6	50			-	
EGRD2	RR 105	I	6	50			-	
EGRD3	IT 106	M	6X12	50			-	
EGRD4	CPT RR/LCKR 204	K	6	50			-	
EGRD5	CPT RR/LCKR 204	I	6	50			-	
EGRD6	LOCKER 208	K	6	50			-	
EGRD7	LOCKER 208	K	6	50			-	
EGRD8	LOCKER 208	K	6	50			-	
EGRD9		K	6	50			-	
EGRD10	LOCKER 208	I	6	50			-	
EGRD11	LOCKER 208	K	6	50			-	
EGRD12	LOCKER 208	K	6	50			-	
EGRD13		K	6	50			-	
EGRD14	CHIEF RR 117	I	6	50			-	
EGRD15	CHIEF LCKR 115	K	6	50			-	
EGRD16	CLASS A 209	K	6	50			-	
EGRD17	HALL	I	6	100			-	
EGRD18		I	6	50			-	
EGRD19		K	6	50			-	
EGRD20		K	6	50			-	
Total				1050	0	0	0%	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: AHU-DUAL FAN



Asset: DOAS-2

AREA:FITNESS 125

UNIT DATA - SUPPLY		
	Design	Actual
Manufacturer	AAON	NA
Model Number	RQ-005	NA
Serial Number	-	
No. Pre-Filters / Size (1)	-	
No. Pre-Filters / Size (2)	-	
No. Pre-Filters / Size (3)	-	
No. Final Filters / Size (1)	-	
No. Final Filters / Size (2)	-	
No. Final Filters / Size (3)	-	

MOTOR DATA - SUPPLY	
	Actual
Motor MFG / Frame	
Horsepower / RPM	2 / 1760
Rated Volts / Phase	
Rated Amperage / SF	

TEST DATA - SUPPLY		
	Design	Actual
Total CFM	1300	
Fan RPM	1854	
VFD Speed	63.2	
RL Voltage	208	
RL Amperage	-	
Motor B.H.P.	1.07	

PERFORMANCE DATA - SUPPLY		
	Design	Actual
Static Pressure Stpt	-	
Suction S.P.	-	
Discharge S.P.	-	
Total S.P.	2.65	
Reheat Coil P.D.	0.00	
DX Coil P.D.	0.22	
Heat Wheel P.D.	1.08	
Pre-Filters P.D.	0.25	
Total ESP	0.50	

UNIT DATA - EXHAUST/RETURN		
	Design	Actual
Manufacturer	-	
Model Number	-	
Serial Number	-	
No. Pre-Filters / Size (1)	-	
No. Pre-Filters / Size (2)	-	
No. Pre-Filters / Size (3)	-	

MOTOR DATA - EXHAUST/RETURN	
	Actual
Motor MFG / FRAME	
Horsepower / RPM	
Rated Volts / Phase	
Rated Amperage / SF	

TEST DATA - EXHAUST/RETURN		
	Design	Actual
Total CFM	962	
Fan RPM	1320	
VFD Speed	45	
RL Voltage	208	
RL Amperage	-	
Motor B.H.P.	0.27	

PERFORMANCE DATA - EXHAUST/RETURN		
	Design	Actual
Static Pressure Stpt	-	
Suction S.P.	-	
Discharge S.P.	-	
Total S.P.	1.03	
Heat Wheel P.D.	0.74	
Pre-Filters P.D.	-	
Total ESP	0.25	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

AHU-DUAL FAN



Diffuser Supply (GRD)

DOAS-2/FITNESS 125

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	FITNESS 125	L	9X6	260			-
SGRD2	FITNESS 125	L	9X6	260			-
SGRD3	FITNESS 125	L	9X6	260			-
SGRD4	FITNESS 125	L	9X6	260			-
SGRD5	FITNESS 125	L	9X6	260			-
Total				1300	0	0	0%

Diffuser Ret/Exh (GRD)

DOAS-2/FITNESS 125

Asset											
Asset Name	Location	Type	Size	DESIGN CFM	AK	VEL(1)	CFM(1)	VEL(2)	CFM(2)	FINAL CFM	% to design
EGRD1	125	Duct		962							-
Total				962			0		0	0	0%

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Heat Pump



Asset: WSHP-1

AREA:ELEC/MECH 118

Unit Data		
	Design	Actual
Unit MFG	NA	CLIMATEMASTER
Model Num	NA	TEV038BHBC0DLTS
Serial Num	-	
Type	-	
Configuration	-	
Num Filters Size 1	-	
Filter Size 1	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage	-	
Amperage	-	
Service Factor	-	

Test Data		
	Design	Actual
SA CFM	1060	
Motor Speed Setpt	-	
RL Voltage	208	
RL Amperage	-	
RA CFM	960	
OA CFM	100	

Performance Data		
	Design	Actual
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

Heat Pump



Diffuser Supply (GRD)

WSHP-1/ELEC/MECH 118

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	CPT OFC 103	B	8	150			-
SGRD2	CPT OFC 103	B	8	150			-
SGRD3	CHIEF OFC 102	B	8	175			-
SGRD4	CHIEF OFC 102	B	8	175			-
SGRD5	ENTRY 100	A	6	50			-
SGRD6	WATCH 101	B	8	150			-
SGRD7	PRIV RM 104	A	6	30			-
SGRD8	RR 105	A	6	30			-
SGRD9	WATCH 101	B	8	150			-
Total				1060	0	0	0%

Diffuser Ret/Exh (GRD)

WSHP-1/ELEC/MECH 118

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	CPT OFC 103	G	10	300				-
EGRD2	PRIV RM 104	E	6	30				-
EGRD3	CHIEF OFC 102	G	10	350				-
EGRD4	WATCH 101	G	10	140				-
EGRD5	WATCH 101	G	10	140				-
Total				960		0	0	0%

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Heat Pump



Asset: WSHP-2

AREA:ELEC/MECH 118

Unit Data		
	Design	Actual
Unit MFG	NA	CLIMATEMASTER
Model Num	NA	TEV072BHBC0DLTS
Serial Num	-	
Type	-	
Configuration	-	
Num Filters Size 1	-	
Filter Size 1	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage	-	
Amperage	-	
Service Factor	-	

Test Data		
	Design	Actual
SA CFM	1570	
Motor Speed Setpt	-	
RL Voltage	208	
RL Amperage	-	
RA CFM	1370	
OA CFM	200	

Performance Data		
	Design	Actual
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

Heat Pump



Diffuser Supply (GRD)

WSHP-2/ELEC/MECH 118

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	HALL	C	10	250			-
SGRD2	KITCHEN 109	B	8	190			-
SGRD3	KITCHEN 109	B	8	190			-
SGRD4	DINING 108	B	8	180			-
SGRD5	DINING 108	B	8	180			-
SGRD6	HALL	B	8	100			-
SGRD7	DINING 108	B	8	180			-
SGRD8	DAY RM 107	A	6	100			-
SGRD9	DAY RM 107	A	6	100			-
SGRD10	DAY RM 107	A	6	100			-
Total				1570	0	0	0%

Diffuser Ret/Exh (GRD)

WSHP-2/ELEC/MECH 118

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1		G	10	215				-
EGRD2	HALL	H	12	355				-
EGRD3	ICE 108A	E	6	90				-
EGRD4	HALL	H	12	355				-
EGRD5	HALL	H	12	355				-
Total				1370		0	0	0%

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Heat Pump



Asset: WSHP-3

AREA:ELEC/MECH 118

Unit Data		
	Design	Actual
Unit MFG	NA	CLIMATEMASTER
Model Num	NA	TCV018AGBC0CPTS
Serial Num	-	
Type	-	
Configuration	-	
Num Filters Size 1	-	
Filter Size 1	-	

Test Data		
	Design	Actual
SA CFM	360	
Motor Speed Setpt	-	
RL Voltage	208	
RL Amperage	-	
RA CFM	200	
OA CFM	160	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage	-	
Amperage	-	
Service Factor	-	

Performance Data		
	Design	Actual
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

Heat Pump



Diffuser Supply (GRD)

WSHP-3/ELEC/MECH 118

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	CHIEF LKR 115	B	8	100			-
SGRD2	CHIEF BED 116	B	8	115			-
SGRD3	CHIEF BED 116	B	8	115			-
SGRD4	CHIEF RR 117	A	6	30			-
Total				360	0	0	0%

Diffuser Ret/Exh (GRD)

WSHP-3/ELEC/MECH 118

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	CHIEF LKR 115	E	6	70				-
EGRD2	CHIEF BED 116	F	8	130				-
Total				200		0	0	0%

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Heat Pump



Asset: WSHP-4

AREA:ELEC/MECH 206

Unit Data		
	Design	Actual
Unit MFG	NA	CLMATEMASTER
Model Num	NA	TCV024AGBC0CPTS
Serial Num	-	
Type	-	
Configuration	-	
Num Filters Size 1	-	
Filter Size 1	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage	-	
Amperage	-	
Service Factor	-	

Test Data		
	Design	Actual
SA CFM	800	
Motor Speed Setpt	-	
RL Voltage	208	
RL Amperage	-	
RA CFM	700	
OA CFM	100	

Performance Data		
	Design	Actual
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.22	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

Heat Pump



Diffuser Supply (GRD)

WSHP-4/ELEC/MECH 206

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	CORR 200	A	6	100			-
SGRD2	DORM 203	A	6	80			-
SGRD3	DORM 203	A	6	80			-
SGRD4	DORM 203	A	6	80			-
SGRD5	DORM 203	A	6	80			-
SGRD6	DORM 203	A	6	80			-
SGRD7	DORM 203	A	6	80			-
SGRD8	DORM 203	B	8	110			-
SGRD9	DORM 203	B	8	110			-
Total				800	0	0	0%

Diffuser Ret/Exh (GRD)

WSHP-4/ELEC/MECH 206

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	CORR 200	A	6	100				-
EGRD2	DORM 203	G	10	200				-
EGRD3	DORM 203	G	10	200				-
EGRD4	DORM 203	G	10	200				-
Total				700		0	0	0%

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Heat Pump



Asset: WSHP-5

AREA:ELEC/MECH 206

Unit Data		
	Design	Actual
Unit MFG	NA	CLIMATEMASTER
Model Num	NA	TCV024AGBC0CPTS
Serial Num	-	
Type	-	
Configuration	-	
Num Filters Size 1	-	
Filter Size 1	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage	-	
Amperage	-	
Service Factor	-	

Test Data		
	Design	Actual
SA CFM	800	
Motor Speed Setpt	-	
RL Voltage	208	
RL Amperage	-	
RA CFM	620	
OA CFM	180	

Performance Data		
	Design	Actual
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.22	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

Heat Pump



Diffuser Supply (GRD)

WSHP-5/ELEC/MECH 206

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	STAIRS	A	6	100			-
SGRD2	LAUNDRY 207	A	6	100			-
SGRD3	STAIRS	A	6	100			-
SGRD4	RR/LOCKER 204	B	8	120			-
SGRD5	HALL	A	6	100			-
SGRD6	CPT BED 201	B	8	140			-
SGRD7	CPT BED 202	B	8	140			-
Total				800	0	0	0%

Diffuser Ret/Exh (GRD)

WSHP-5/ELEC/MECH 206

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	STAIR HALL	F	8	200				-
EGRD2	RR/LOCKER 204	E	6	90				-
EGRD3	HALL	E	6	50				-
EGRD4	CPT BED 201	F	8	140				-
EGRD5	CPT BED 202	F	8	140				-
Total				620		0	0	0%

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Heat Pump



Asset: WSHP-6

AREA:ELEC/MECH 206

Unit Data		
	Design	Actual
Unit MFG	NA	CLIMATEMASTER
Model Num	NA	TEV038BGBC0DLTS
Serial Num	-	
Type	-	
Configuration	-	
Num Filters Size 1	-	
Filter Size 1	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	0.5	
Motor Rpm	-	
Phase	1	
Voltage	208	
Amperage	-	
Service Factor	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	

Test Data		
	Design	Actual
SA CFM	1000	
SFAN RPM	-	
Motor Speed Setpt	-	
Motor Frequency	-	
RL Voltage	208	
RL Amperage	-	
RA CFM	410	
OA CFM	590	

Performance Data		
	Design	Actual
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.70	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

Heat Pump



Diffuser Supply (GRD)

WSHP-6/ELEC/MECH 206

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
SGRD1	LOCKER 208	B	8	150			-
SGRD2		B	8	120			-
SGRD3	CLASS A 209	B	8	150			-
SGRD4		B	8	130			-
SGRD5		A	6	100			-
SGRD6	HALL	B	8	150			-
SGRD7		A	6	80			-
SGRD8		B	8	120			-
Total				1000	0	0	0%

Diffuser Ret/Exh (GRD)

WSHP-6/ELEC/MECH 206

Asset								
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	FINAL CFM	% to design
EGRD1	LOCKER 208	G	10	210				-
EGRD2	CLASS A 209	G	10	200				-
Total				410		0	0	0%

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: FAN - Exhaust



Asset: EF-1

AREA:ELEC 126

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	90C17DEC
Serial Num	-	
Type	-	CRE

Test Data		
	Design	Actual
CFM	300	
Fan RPM	1178	
RL Voltage	208	
RL Amperage	1.5	
Suction ESP	-	
Total ESP	0.25	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	0.17
Motor Rpm	-	1725
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	
Service Factor	-	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: FAN - Exhaust



Asset: EF-2

AREA:GEO PUMP 119

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	90SQN17DEC
Serial Num	-	
Type	INLINE	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage (rated)	-	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	250	
Fan RPM	1524	
RL Voltage	208	
RL Amperage	1.5	
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: FAN - Exhaust



Asset: EF-3

AREA: APPARATUS 121

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	90SQN17DEC
Serial Num	-	
Type	INLINE	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage (rated)	-	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	250	
Fan RPM	1524	
RL Voltage	208	
RL Amperage	1.5	
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: FAN - Exhaust



Asset: EF-4

AREA: APPARATUS 121

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	150SQN17D (VF)
Serial Num	-	
Type	INLINE	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage (rated)	-	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	2250	
Fan RPM	1373	
RL Voltage	208	
RL Amperage	12.5	
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: FAN - Exhaust



Asset: KEF-5

AREA:KITCHEN 109

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	120V3B
Serial Num	-	
Type	-	CEV

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	0.25
Motor Rpm	-	1725
Phase	-	1
Voltage (rated)	-	208
Amperage (rated)	-	5.8
Service Factor	-	

Drive Data	
	Actual
Motor Sheave Size	
Motor Bore Size	
Motor Sheave SetPt	
Fan Sheave Size	
Fan Sheave Bore	
Belt CL Distance	
Num of Belts	
Belt Size	

Test Data		
	Design	Actual
CFM	1000	
Fan RPM	1322	
RL Voltage	208	
RL Amperage	5.8	
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	
Brake Horse Power	-	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: FAN - Supply



Asset: MAF-1

AREA:CLASS A 209

Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	100SQN28D (VF)
Serial Num	-	
Type	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	0.33
Motor Rpm	-	2800
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	800	
SF RPM	1859	
RL Voltage	115	
RL Amperage	-	
Suction ESP	-	
Discharge ESP	-	
Total ESP	0.50	
Brake Horse Power	-	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Kitchen Hood Type II



Asset: HOOD-1

AREA:

Unit Data		
	Design	Actual
MFG	NA	WOLF
Model Num	NA	PW662418
Serial Num	-	
Type	TYPE II CANOPY	
Hood length	66	
Hood Width	24	

Test Data		
	Design	Actual
Exhaust CFM	1000	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Heat Exchanger



Asset: WWHP-1

AREA:DECON 128

Unit Data		
	Design	Actual
MFG	NA	BOSCH
Model Num	NA	WT071-3CSC-FXXXCA-XDGDEHMXX7
Serial Num	-	

Primary Water		
	Design	Actual
GPM	15.0	
EWT (F)	-	
LWT (F)	-	
Water Delta T (F)	-	
Water Pres Delta P	10.0	

Secondary Water		
	Design	Actual
GPM	15.0	
EWT (F)	-	
LWT (F)	-	
Water Delta T (F)	-	
Water Pres Delta P	8.8	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Pump



Asset: P-1

AREA:

Unit Data		
	Design	Actual
MFG	NA	TACO
Model Num	NA	1206D
Serial Num	-	
Service	-	WSHP Loop
Pump RPM	-	
GPM/HD	-	90/120
Impeller Diameter	-	5.50"

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	7.5
Motor Rpm	-	3500
Phase	-	3
Voltage	-	208
Amperage	-	
Service Factor	-	
Efficiency	-	
Power Factor	-	

Test Data		
	Design	Actual
Pump Off Pres	-	
Pump Dead Head Pres	-	
Act Impeller Dia (IN)	-	
Valve Open GPM (FT)	-	
Valve Open Diff (FT)	-	
Final Suction Pres (FT)	-	
Final Discharge Pres (FT)	-	
Total Head Pres (FT)	120	
Final GPM	90	
Motor RPM	-	
Pump RPM	-	
Motor Frequency	-	
System SetPt	-	
RL Voltage	208	
RL Amperage	-	
Brake Horse Power	-	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)

System/Unit: Pump



Asset: P-2

AREA:

Unit Data		
	Design	Actual
MFG	NA	TACO
Model Num	NA	1206D
Serial Num	-	
Service	-	WSHP Loop
Pump RPM	-	
GPM/HD	-	90/120
Impeller Diameter	-	5.50"

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage	-	
Amperage	-	
Service Factor	-	
Efficiency	-	
Power Factor	-	

Test Data		
	Design	Actual
Pump Off Pres	-	
Pump Dead Head Pres	-	
Act Impeller Dia (IN)	-	
Valve Open GPM (FT)	-	
Valve Open Diff (FT)	-	
Final Suction Pres (FT)	-	
Final Discharge Pres (FT)	-	
Total Head Pres (FT)	120	
Final GPM	90	
Motor RPM	-	
Pump RPM	-	
Motor Frequency	-	
System SetPt	-	
RL Voltage	208	
RL Amperage	-	
Brake Horse Power	-	

National TAB

Project: Charlotte Firehouse #30 (Charlotte, NC)



Circuit Setter

GW CS/

Asset								
Asset Name	Location	Size	Type	Design GPM	Range (PSID)	Actual DP (PSID)	Final GPM	% to Design
CS-1	WSHP-1	1.25	Auto	8.0	2-32			-
CS-2	WSHP-2	1.25	Auto	8.0	2-32			-
CS-3	WSHP-3	0.75	Auto	3.0	2-32			-
CS-4	WSHP-4	1.0	Auto	8.0	2-32			-
CS-5	WSHP-5	1.0	Auto	8.0	2-32			-
CS-6	WSHP-6	1.25	Auto	16	2-32			-
CS-7	DOAS-1	1.5		20				-
CS-8	DOAS-2	1.5		20				-
Total				91			0	0%