

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: CERTIFIED TAB REPORT

Function: Test, Adjust, & Balance

Date: 11/18/2024

Completed By: National TAB

PROJECT
AGRIHOUSE (SANTA CLARA, CA)

70 N WINCHESTER BLVD.

SANTA CLARA, CA 95050

Client

Martinico & Sons, Inc.

1776 S. 7th St.

San Jose, CA 95112

National TAB

Project: AGRHOUSE (SANTA CLARA, CA)

Table Of Contents

Section	Page #
Split Sys Furnace	3
FAN - Exhaust	7
Certification Page	9
Abbreviations	10
Equipment List	11



National TAB

Project: AGRIHOUSE (SANTA CLARA, CA)

System/Unit: Split Sys Furnace



Asset: IU-1

AREA:

Unit Data		
	Design	Actual
MFG	NA	mitsubishi
Model Num	NA	PEAD-A24AA8
Serial Num	-	33R02287
Configuration	HORIZONTAL	HORIZONTAL
Filter Size Size 1	-	9.5X43X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	0.162
Motor Rpm	-	NL
Phase	1	1
Voltage	208	208
Amperage	-	1.82

Test Data		
	Design	Actual
SF CFM	600	564
Motor Speed SetPt	-	4
RL Voltage	-	208
RL Amperage	-	1.1
RA CFM	465	427
OA CFM	135	137

Performance Data		
	Design	Actual
Suction ESP	-	-0.11"
Discharge ESP	-	0.15"
Total ESP	0.20	0.26"

Completed By: Zack Eismin on 10/24/2024



National TAB

Project:AGRIHOUSE (SANTA CLARA, CA)

Split Sys Furnace



Diffuser Supply (GRD)

IU-1/

Asset						
Asset Name	Location	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
IU-1-SGRD1	PREP	10	300	276	276	92.0
IU-1-SGRD2	PREP	10	300	288	288	96.0
Total			600	564	564	94%

Completed By: Zack Eismin on 10/28/2024



National TAB

Project: AGRHOUSE (SANTA CLARA, CA)

System/Unit: Split Sys Furnace



Asset: IU-2

AREA:

Unit Data		
	Design	Actual
MFG	NA	mitsubishi
Model Num	NA	PEAD-A42AA7
Serial Num	-	31R02743
Configuration	HORIZONTAL	HORIZONTAL
Filter Size Size 1	-	7.75X53.5X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	-	0.327
Motor Rpm	-	NL
Phase	1	1
Voltage	208	208
Amperage	-	2.8

Test Data		
	Design	Actual
SF CFM	1320	1410
Motor Speed SetPt	-	3
RL Voltage	-	208
RL Amperage	-	1.53
RA CFM	1125	1217
OA CFM	195	193

Performance Data		
	Design	Actual
Suction ESP	-	-0.21"
Discharge ESP	-	0.29"
Total ESP	0.40	0.50"

Completed By: Zack Eismin on 10/24/2024



National TAB

Project:AGRIHOUSE (SANTA CLARA, CA)

Split Sys Furnace



Diffuser Supply (GRD)

IU-2/

Asset						
Asset Name	Location	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
IU-2-SGRD1	SERVICE	12X4	165	197	176	106.7
IU-2-SGRD2	SERVICE	12X4	165	276	180	109.1
IU-2-SGRD3	SERVICE	12X4	165	194	174	105.5
IU-2-SGRD4	SERVICE	12X4	165	354	177	107.3
IU-2-SGRD5	SEATING	12X4	165	198	166	100.6
IU-2-SGRD6	SEATING	12X4	165	235	181	109.7
IU-2-SGRD7	SEATING	12X4	165	356	175	106.1
IU-2-SGRD8	SEATING	12X4	165	267	181	109.7
Total			1320	2077	1410	106.82%

Completed By: Zack Eismin on 10/28/2024



National TAB
 Project: AGRIHOUSE (SANTA CLARA, CA)
 System/Unit: FAN - Exhaust



Asset: EF1

AREA:

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	CSP-A710-QD
Serial Num	-	23212402
Type	INLINE	INLINE

Test Data		
	Design	Actual
CFM	350	334
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	0.61	0.67"

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	0.25	0.25
Motor Rpm	1080	1080
Phase	1	1
Voltage (rated)	115	115
Amperage (rated)	-	4.9
Service Factor	-	NL

Completed By: Zack Eismin on 10/28/2024



National TAB

Project: AGRIHOUSE (SANTA CLARA, CA)

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EF1-EGRD1	PREP	EG-1	10X6	135	1	175	147	147	108.9
EF1-EGRD2	SERVICE	EG-1	10X6	135	1	117	123	123	91.1
EF1-EGRD3	SEATING	EG-2	10X6	60	1	67	64	64	106.7
Total				330		359	334	334	101.21%

Completed By: Zack Eismin on 10/28/2024



CERTIFICATION



PROJECT: AGRIHOUSE - SANTA CLARA, CA

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standard for Testing, Adjusting and Balancing of Environmental Systems. The measurements shown, and the information given, in this report are certified to be accurate and complete, at the time and date information was gathered. Any variances from design quantities, which exceed NEBB tolerances, are noted in the TAB report project summary.

NEBB TAB FIRM: National TAB - Kansas City

REGISTRATION NO: 3768

CERTIFIED BY: Will Turnbough

DATE: 10/28/2024


Submitted and Certified by:

NEBB TAB FIRM: National TAB - Kansas City

TAB PROFESSIONAL: Will Turnbough

REGISTRATION NO: CP-24289

CERTIFICATION EXP: 12/31/2024



Abbreviation List

A = Area (ft ²)	S.F. = Service Factor
AHU = Air Handling Unit	SF = Supply Fan
A _k = Effective Area	SP = Static Pressure
BHP = Brake Horsepower (IP) HP	SR = Supply Register
Btu = British Thermal Unit	T = Temperature
Btu/h = Btuh = BTUH = BTU/Hour	T _{ma} = Mixed Air Temperature
CL = Center Distance (used in belt formula)	T _{oa} = Outside Air Temperature
CD = Ceiling Diffuser	T _{ra} = Return Air Temperature
CF = Correction Factor	H = Head (in wc, ft wc, psi)
CFM = Volumetric Flow: Cubic Feet Per Minute	h = Enthalpy
CO ₂ = Carbon Dioxide	HP = Horsepower
CO = Carbon Monoxide	hr = Hour
C _v = Flow Constant	K _v = Flow constant (SI)
d = Diameter (in.) IP	kW = Kilowatt = 1000 Watts
Δ = Difference or Change (Final - Initial)	LAT = Leaving Air Temperature
DB = Dry Bulb	lb = Pounds
EA = Exhaust Air	LWT = Leaving Water Temperature
EAT = Entering Air Temperature	ma = Mixed Air
EF = Exhaust Fan	MIN = Minimum
Eff = Efficiency	MAX = Maximum
EG = Exhaust Grille	N/A = Not Applicable
ESP = External Static Pressure	NA = No Access
EWT = Entering Water Temperature	NL = Not Listed
°F = Degrees Fahrenheit, °F	NPSHA = Net Positive Suction Head Available
FPB = Fan Powered Box	NS = Not Specified
FLA = Full Load Amps	OA = Outside Air
fpm = Feet per Minute (fpm)	OAT = Outside Air Temperature
ft = Foot	PD = Sheave Pitch Diameter
gal = Gallons	P.D. = Pressure Drop
GPM = Gallons Per Minute (GPM)	PF = Power Factor
h = Enthalpy (BTU/lb dry air)	SG = Supply Grille
P = Pressure	SR = Supply Register
ppm = parts per million	TP = Total Pressure
psi = Pounds Per Square Inch	T _{ra} = Return Air Temperature
psid = PSI Differential	TS = Tip Speed (fpm) IP, (m/s) SI
r = Radius (in)	TSP = Total Static Pressure
% _{ra} = % of Return Air	V = Velocity
RA = Return Air	VAV = Variable Air Volume
RAT = Return Air Temperature	VD = Volume Damper
RF = Return Fan	VFD = Variable Frequency Drive
RG = Return Grille	W = Watt
RH = Relative Humidity	WB = Wet Bulb
RPM = Revolutions Per Minute	wg = wc = water gauge = water column
RTU = Roof Top Unit	WHP = Water Horsepower (IP)
SA = Supply Air	ω = Humidity Ratio



National TAB

Testing, Adjusting, and Balancing Equipment



Function		Range	Minimum Accuracy	Instrument Information	Calibration Date	Date Due
AIR	AIR PRESSURE	0 in wg to 10 in wg	2% +/- 0.001 in wg	Evergreen S-PVF-1 24D-00509	6/17/2024	6/17/2025
	AIR VELOCITY INSTRUMENT	50 fpm to 3900 fpm	+/- 5 % +/- 7 fpm	Evergreen S-PVF-1 24D-00509	6/17/2024	6/17/2025
	DIRECT HOOD READING	100 cfm to 2000 cfm	+/- 5 % +/- 7 cfm	Evergreen S-PVF-1 24D-00509	6/17/2024	6/17/2025
TEMPERATURE	AIR METER	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	9/18/2024	9/18/2025
	AIR PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	9/18/2024	9/18/2025
	IMMERSION METER	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	9/18/2024	9/18/2025
	IMMERSION PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	9/18/2024	9/18/2025
	CONTACT METER	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	9/18/2024	9/18/2025
	CONTACT PROBE	-20 F to 240 F	+/- .5 % 2 F	Cooper SRH77A S/N 100516003	9/18/2024	9/18/2025
HUMIDITY	HUMIDITY PROBE	10 % RH to 90 % RH	3% of reading	Cooper SRH77A S/N 100516003	9/18/2024	9/18/2025
ELECTRICAL	VOLTAGE MEASUREMENT	0 VAC to 600 VAC	2 % reading +/- 5 digits	Klein Tools CL800 S/N 1220C-C1	9/18/2024	9/18/2025
	AMPERAGE MEASUREMENT	0 Amperers to 100 Amperes	2 % reading +/- 5 digits	Klein Tools CL800 S/N 1220C-C1	9/18/2024	9/18/2025
ROTATION	ROTATION MEASUREMENT	60 rpm to 5000 rpm	2 % reading 2 rpm	Shimpo DT 207Lp S/N D1690029R	9/18/2024	9/18/2025