

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	2000	2027	525	539	1475	1488	73.8%	73.4%						
RTU-2	DINING	2000	2156	550	697	1450	1459	72.5%	67.7%						
EF-1	HD1 GRILL											1225	1199		
EF-2	HD2 OVN											600	607		
EF-3	HD3 FRYERS											800	797		
EF-4/5	RESTROOMS													225	236
<b>TOTALS</b>		4000	4183	1075	1236	2925	2947			0	0	2625	2603	225	236

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2925	2947
TOTAL EXHAUST	2850	2839
<b>NET AIRFLOW</b>	<b>75</b>	<b>108</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.001
SIDE	
REAR	0.001
<b>AVERAGE</b>	<b>0.001</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: