



Comfort. Under control.

11-28 SHAKE SHACK #1414 - CHAPEL HILL, NC (TAB, IAQ)

CheckList Information

Name :	BUILDING READINESS	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

SECTION 1 - ITEMS MUST BE COMPLETED PRIOR TO SCHEDULING TEST AND BALANCE (TO BE COMPLETED VIA PHONE CALL 2 WEEKS PRIOR TO TAB DATE WITH NATIONAL TAB)

CONTACT CLAUDIA GARCIA FOR ANY QUESTIONS (855-683-6822 X3 / CGARCIA@NATIONALTAB.COM)

GENERAL READINESS

SUBSTANTIAL COMPLETION DATE?	11/22/2022
ANTICIPATED DATE OF TURNOVER DATE?	12/05/2022
ANTICIPATED GRAND OPENING DATE?	12/19/2022
DOES THE INSPECTOR REQUIRE A T&B REPORT TO ISSUE CoO? WHEN ARE FINALS ANTICIPATED FOR?	NO - WK 11/21.
IS PERMANENT POWER TURNED ON TO THE BUILDING? IF NOT, PLEASE ADVISE WHEN PERMANENT POWER IS ANTICIPATED TO BE TURNED ON.	NO - SCHEDULED 11/16.- 11/17 MAYBE
GAS METER IS INSTALLED AND GAS IS TURNED ON TO THE BUILDING? IF NOT, PLEASE ADVISE WHEN GAS IS ANTICIPATED TO BE TURNED ON.	NO - ANTICIPATING 11/17. METER IS SET, BUT LOCKED OUT. - UNLOCKED 11/17
ALL EXTERIOR DOORS AND WINDOWS ARE INSTALLED? IF NOT, WHEN WILL EXTERIOR DOORS AND WINDOWS BE INSTALLED BY?	YES.
IS HVAC DUCTWORK COMPLETE? IF NOT, WHEN WILL DUCTWORK BE COMPLETED BY?	YES.
ARE ALL DIFFUSERS INSTALLED? IF NOT, WHEN WILL DIFFUSERS BE INSTALLED BY?	YES.
ARE DAMPERS INSTALLED? IF NOT, WHEN WILL DAMPERS BE INSTALLED BY?	YES.

ARE RTUS INSTALLED AND WIRED? IF THEY ARE NOT INSTALLED AND WIRED, WHEN WILL THIS BE COMPLETED? ARE STARTUPS COMPLETED? IF NOT, WHEN WILL STARTUPS BE COMPLETED?	NO - RTU'S ARE INSTALLED. STARTUPS PENDING PERM POWER.
--	--

ALL LAYIN CEILING TILES ARE INSTALLED? IF NOT, WHEN WILL CEILING TILES BE INSTALLED?	YES
--	-----

WHEN WILL COOKING EQUIPMENT ARRIVE? IF COOKING EQUIPMENT IS INSTALLED, WHEN WILL STARTUPS BE COMPLETED?	NO - 11/21.
---	-------------

FINAL READINESS

Building

DOES BUILDING HAVE ROOF HATCH OR A LADDER FOR ROOF ACCESS?	Yes
--	-----

IF HIGH GRD - WHAT HEIGHT STEP LADDER WE NEED? (10, 12, ETC)?	10'
---	-----

HVAC Systems

ELECTRICIAN HAS VERIFIED POWER TO ALL FANS & PROPER ROTATION? IF NOT, WHEN WILL THIS BE COMPLETED?	NO - PENDING PERM POWER.
--	--------------------------

HAS MECHANICAL CONTRACTOR VERIFIED THAT ECONOMIZERS ARE FUNCTIONAL? IF NOT, WHEN WILL THIS BE COMPLETED?	NO - PENDING PERM POWER.
--	--------------------------

WILL CLEAN FILTERS BE INSTALLED PRIOR FOR BALANCING?	YES.
--	------

Hood Systems

ARE GREASE DUCT/HOOD DUCTWORK COMPLETE? IF NOT, WHEN WILL THIS BE COMPLETED?	YES & WATER TESTED
--	--------------------

ARE HOODS INSTALLED? WIRED? IF NOT, WHEN WILL IT BE INSTALLED AND WIRED BY? WHEN ARE STARTUPS ANTICIPATED FOR?	INSTALLED. STARTUPS PENDING PERM POWER - ANTICIPATING WK 11/16.
--	---

ARE EFS INSTALLED? WIRED? IF NOT, WHEN WILL THE EFS BE INSTALLED? WIRED? STARTED UP? WHEN ARE STARTUPS ANTICIPATED FOR?	NO - EFS ARE INSTALLED. WIRING TO BE COMPLETED BY 11/4. STARTUPS PENDING PERM POWER - ANTICIPATING WK 11/16. ARTUPS PENDING PERM POWER.
---	---

HAS THE MUA BEEN INSTALLED? WIRED? IF NOT, WHEN WILL THE MUA BE WIRED AND INSTALLED? WHEN ARE STARTUPS ANTICIPATED FOR?	NO - INSTALLED. WIRING TO BE COMPLETED BY 11/6. STARTUPS PENDING PERM POWER - ANTICIPATING WK 11/21.
---	--

WHEN IS CAPTIVE AIRE SCHEDULED TO COMPLETE SDV? THIS MUST BE COMPLETED PRIOR TO T&B.	NO - HALTON TO BE ON SITE ON WK 11/21 PENDING PERM POWER.
--	---

HAS THE ANSUL FINAL BEEN COMPLETED? IF NO, WHEN IS IT SCHEDULED FOR?	WK 11/14
--	----------

MECHANICAL CONTRACTOR

WILL THE MECHANICAL CONTRACTOR BE ON SITE AS NEEDED? Yes

MECHANICAL CONTRACTOR NAME, PHONE NUMBER, AND EMAIL: CAROLINA COMMERCIAL SYSTEMS 919-872-3913

Per Shake Shack requirements, engineer of record will need to approve the final TAB submittal before payment is released to contractors. If rejected, then a change order may be required to retest for an approved TAB submittal.

Notes/Comments :

10/26: RECEIVED BUILDING READINESS CHECKLIST. ADJ TENT TAB TO WK 11/14. 11/2: RECEIVED CHECKLIST. ADJ TENT TAB TO WK 12/5. SENDING EMAIL TO TEAM.//