



National TAB

Project: Altium Packaging - Cooling Water System (Lenexa, KS)

HUSKY PROCESS VALVES

Area Served	MFG	Size	Type	Design GPM	Actual GPM	Delta P Design (PSI)	Delta P Actual (PSI)	Entering P (PSI)	Leaving P (PSI)	Valve Position
Line 21	NA	NA	BUTTERFLY	82	86	30	33	52	19	FULL OPEN
Line 21 Bypass	RWV	3"	MANUAL CS	82	82.7	NA	26.75	NA	NA	2.5
Line 22	NA	NA	BUTTERFLY	111	116	30	32.8	52	18.5	FULL OPEN
Line 22 Bypass	RWV	3"	MANUAL CS	111	115	NA	28.2	NA	NA	3.2
Line 23	NA	NA	BUTTERFLY	40	42	30	33.06	49.6	16.6	FULL OPEN
Line 23 Bypass	RWV	2"	MANUAL CS	40	39.8	NA	2.587	NA	NA	2.5
Line 24	NA	NA	BUTTERFLY	100	103.8	30	32.32	50.36	18.13	FULL OPEN
Line 24 Bypass	RWV	3"	MANUAL CS	100	100.5	NA	27.06	NA	NA	3
Line 25	NA	NA	BUTTERFLY	50	52.2	30	32.75	50.9	18.18	FULL OPEN
Line 25 Bypass	RWV	2"	MANUAL CS	50	49.5	NA	2.98	NA	NA	3
Line 26	NA	NA	NA	61	NA	NA	NA	NA	NA	NA
Line 26 Bypass	NA	NA	NA	61	NA	NA	NA	NA	NA	NA
EOR Bypass	RMV	NA	MANUAL CS	NA	NA	NA	NA	49.2	16.1	2

Notes:

Line 26 machine not installed. Pipe rough-ins are present but they are closed off