

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 08/13/2025
Completed By: National TAB

PROJECT

08-11-25 WHATABURGER #1419 GILBERT, AZ

905 S Gilbert Rd

GILBERT, AZ

Client

Whataburger Restaurants
300 Concord Plaza Dr
San Antonio, TX 78216

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

Table Of Contents

Section	Page #
Summary	3
Remarks	4
Balance Schedule	8
Checklist Data	9
AHU/RTU	17
Diffuser Supply (GRD)	21
FAN - Exhaust	22
Kitchen Hood Type I	26
GRD	28

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

Issue List

- DIFFUSER 2-1 LOW AIRFLOW
- LINEAR DIFFUSER 1-4 HIGH AIRFLOW
- RTU-1 FILTER REPLACEMENT REQUIRED



08-11-25 WHATABURGER #1419 GILBERT, AZ

Project Issue Information

Issue Name : DIFFUSER 2-1 LOW AIRFLOW
Description : Damper has been adjusted to max open position. Unable to redirect airflow from other diffuser without increasing static pressures.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 08/14/2025 - Vaughn Paape - National TAB

Project Issue File Details





08-11-25 WHATABURGER #1419 GILBERT, AZ

Project Issue Information

Issue Name : LINEAR DIFFUSER 1-4 HIGH AIRFLOW
Description : Unable to locate dampers for linear diffuser. High airflow and unable to lower to design cfm. Recommend installing damper to achieve design airflow.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 08/14/2025 - Vaughn Paape - National TAB

Project Issue File Details



08/14/2025



08/14/2025



08-11-25 WHATABURGER #1419 GILBERT, AZ

Project Issue Information

Issue Name : RTU-1 FILTER REPLACEMENT REQUIRED
Description : RTU-1 filters are extremely dirty. Filter change recommended.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Priority : Low **Asset Tag :**
Originated Date : 08/14/2025 - Vaughn Paape - National TAB

Project Issue File Details



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-A1	KITCHEN	3570	3606	1070	1185	2500	2421	70.0%	67.1%						
RTU-B1	DINING	3410	3800	1110	1437	2300	2363	67.4%	62.2%						
EF-A1	GRILL HOOD											2550	2419		
EF-B1	FRYER HOOD											1216	1336		
EF-C1	RESTROOMS													200	211
TOTALS		6980	7406	2180	2622	4800	4784			0	0	3766	3755	200	211

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4800	4784
TOTAL EXHAUST	3966	3966
NET AIRFLOW	834	818

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.022
SIDE	0.022
REAR	0.022
AVERAGE	0.022

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

NOTES:

CheckList List

- 01: RTU's
- 02: EF's
- 03: Hoods
- 04: Final Checks



08-11-25 WHATABURGER #1419 GILBERT, AZ

CheckList Information

Name : 01: RTU's **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 08/08/2025 - Brianna Biggs - National TAB

Completed Date : 08/14/2025 - Vaughn Paape - National TAB

CheckList Item Details

RTU's/AHU's

Thermostats installed and have power?	Pass
---------------------------------------	------

Comment:

All diffusers and grilles are installed and match design?	Fail
---	------

Comment:

Linear diffuser 1-4 duct rerouted to dining RTU. Extra diffuser installed for dining RTU.

Motors are all operating below the FLA rating?	Pass
--	------

Comment:

Is gas piping installed and valves turned on?	Pass
---	------

Comment:

Unit free of noticeable noise and vibration	Pass
---	------

Comment:

Final outside air damper position is set manually and marked with permanent marker?	Pass
---	------

Comment:

Supply airflow is 0 to +10%?

Pass

Comment:

Outside airflow is 0 to +10%?

Pass

Comment:

Return balance dampers are confirmed to be 100% open (if installed)?

Pass

Comment:

Screenshot of the GRD marked up with supply and return traverse locations for RTU-1 (Add picture here)

N/A

Comment:

Did not have enough time to check.

Screenshot of the GRD marked up with supply and return traverse locations for RTU-2 (Add picture here)

N/A

Comment:

Did not have enough time to check.

For each unit supply, is the flow hood reading within 10% of the final traverse reading? If not do you feel any major points of leakage

N/A

Comment:

Did not have enough time to check.

For each unit return, is the flow hood reading within 10% of the final traverse reading? If not do you feel any major points of leakage

N/A

Comment:

Did not have enough time to check.



08-11-25 WHATABURGER #1419 GILBERT, AZ

CheckList Information

Name : 02: EF's **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 08/08/2025 - Brianna Biggs - National TAB
Completed Date : 08/14/2025 - Vaughn Paape - National TAB

CheckList Item Details

EF's

Rotation is correct? Pass

Comment:

Belts are tight? Pass

Comment:

Hinge kit installed installed on hood fan? Pass

Comment:

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? Pass

Comment:

Flex conduit is long enough so that fan can be completely tilted back? Pass

Comment:

There is no major leakage around base of fan? Pass

Comment:

Is the motor operating below the motor FLA rating?

Pass

Comment:

For restroom fan(s) is the back draft damper installed and can it fully open?

Pass

Comment:

Unit free of noticeable noise and vibration?

Pass

Comment:

Exhaust airflow is 0 to +10%?

Pass

Comment:



08-11-25 WHATABURGER #1419 GILBERT, AZ

CheckList Information

Name : 03: Hoods **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 08/08/2025 - Brianna Biggs - National TAB

Completed Date : 08/14/2025 - Vaughn Paape - National TAB

CheckList Item Details

HOODS

All hood filters installed and accounted for?	Pass
--	------

Comment:

Hoods are wired and have power?	Pass
--	------

Comment:

Hood is free of alarms?	N/A
--------------------------------	-----

Comment:

Hood is free of damage?	Pass
--------------------------------	------

Comment:

Quarter or full vertical end panels are installed if specified?	N/A
--	-----

Comment:



08-11-25 WHATABURGER #1419 GILBERT, AZ

CheckList Information

Name : 04: Final Checks **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 08/08/2025 - Brianna Biggs - National TAB
Completed Date : 08/14/2025 - Vaughn Paape - National TAB

CheckList Item Details

FINAL CHECKS

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

List kitchen equipment turned on for testing

Comment:

None.

List smoke candle type used

Comment:

CE0163 45 seconds

HOOD CAPTURE TEST

Smoke test capture % - Perimeter of hood

Comment:

100%

Smoke test capture % - Top of cooking surface

Comment:

100%

WITNESS

Date test was completed

08/13/2025

Comment:

TAB tech name / Firm

Comment:

David Sanchez, Vaughn Paape, Christine Weale

Site super name / Firm

Comment:

N/A

Owner representative name / Firm (if Applicable)

Comment:

N/A

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Pass

Comment:

Is the building pressure at least +0.02"? If not, do you see any obvious areas of external building that aren't sealed?

Pass

Comment:

Front: 0.022" Side: 0.022" Back: 0.022"

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

System/Unit: AHU/RTU



Asset: RTU1

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	NA	AAON
Serial Num	-	202408-BNEM31748
Model Num	NA	RN-016-3-H-BABY-S0-21-000-A
Num OA Filters 1	-	3
OA Filter Size 1	-	19.625X25"
Num Final Filter 1	-	6
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	3.0	3
Motor Rpm	-	1170
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	10.6

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD
Belt Alignment	DD

Test Data		
	Design	Actual
SF CFM	3570	3606
SF RPM	-	722
MOTOR RPM	-	721
RA CFM	1070	1185
OA CFM	2500	2421
RL Voltage	-	101.9@VFD
RL Amperage	-	6.6@VFD
SF System SetPt	-	37HZ
RA Damper Position	-	1.0"
Min OA Damper Position	-	2.5"
Min OA Damper Type	-	MANUAL

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.22"
Fan Suction SP	-	-0.43"
Fan Discharge SP	-	0.36"
Total ESP	1.19"	0.58"
Fan Total SP	-	0.79"

General	
	Actual
Unit free of Damage	YES
Fan Rotation Correct	YES
Unit Filters Clean	NO
Condensate Drain Installed	YES

Completed By: David Nicolas Sanchez on 08/13/2025

Notes:
UNIT PROPORTIONALLY BALANCED TO ACCOUNT FOR REROUTED DIFFUSER.

Written By: Vaughn Paape on 08/13/2025

National TAB

Project:08-11-25 WHATABURGER #1419 GILBERT, AZ

AHU/RTU



Diffuser Supply (GRD)

RTU1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DRIVE THRU	CD1-B	8	150	1	313	194	173	115.3
SGRD2	DRIVE THRU	CD1-B	8	150	1	330	189	174	116.0
SGRD3	DRIVE THRU	CD1-C	8	250	1	405	250	285	114.0
SGRD4	WAITING AREA	LD1	8	200	1	0	0	0	0.0
SGRD5	WOMEN'S RR	CD2-A	6	50	1	98	58	56	112.0
SGRD6	STORAGE	CD2-A	6	50	1	163	109	56	112.0
SGRD7	MEN'S RR	CD2-A	6	50	1	86	51	54	108.0
SGRD8	KITCHEN	CD1-D	12	400	1	715	431	434	108.5
SGRD9	KITCHEN	CD1-D	12	400	1	621	383	395	98.8
SGRD10	KITCHEN	CD1-D	12	450	1	768	474	489	108.7
SGRD11	KITCHEN	CD1-D	12	400	1	539	330	433	108.3
SGRD12	KITCHEN	CD1-D	12	400	1	454	278	407	101.8
SGRD13	OFFICE	CD1-A	8	70	1	135	87	72	102.9
SGRD14	WASH ROOM	CD1-A	8	200	1	235	138	199	99.5
SGRD15	SERVICE ENTRY	CD1-C	8	200	1	199	143	207	103.5
SGRD16	SERVICE ENTRY	CD1-B	8	150	1	202	117	172	114.7
Total				3570		5263	3232	3606	101.01%

Asset	Notes	Date	Written By
SGRD4	DIFFUSER BRANCH REROUTED TO RTU-2.	08/13/2025	Vaughn Paape

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

System/Unit: AHU/RTU



Asset: RTU2

AREA:DINING

Unit Data		
	Design	Actual
MFG	NA	AAON
Serial Num	-	202408-ANEL31741
Model Num	NA	RN-015-2,3,4,8-!GB!!-!!!:!!
Num OA Filters 1	-	N/A
OA Filter Size 1	-	N/A
Num Final Filter 1	-	4
Final Filter Size 1	-	20X25X2

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	2.0	2.0
Motor Rpm	-	1760
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	7.5

Drive Data	
	Actual
Motor Sheave Size	DD
Motor Bore Size	DD
Motor Sheave SetPt	DD
Fan Sheave Size	DD
Fan Sheave Bore	DD
Belt CL Distance	DD
Num of Belts	DD
Belt Size	DD
Belt Alignment	DD

Test Data		
	Design	Actual
SF CFM	3410	3800
SF RPM	-	1705
MOTOR RPM	-	1705
RA CFM	1110	1437
OA CFM	2300	2363
RL Voltage	-	211/212/213
RL Amperage	-	6.2@VFD
SF System SetPt	-	63HZ
RA Damper Position	-	0.75"
Min OA Damper Position	-	2.5"
Min OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.41"
Fan Suction SP	-	-0.57"
Fan Discharge SP	-	0.40"
Total ESP	1.28"	0.81"
Fan Total SP	-	0.97

General	
	Actual
Unit free of Damage	YES
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: David Nicolas Sanchez on 08/13/2025

Notes:
 LINEAR DIFFUSER 1-4 WAS REROUTED TO RTU-2. EXTRA DIFFUSER INSTALLED. TOTAL SUPPLY AIRFLOW FOR RTU-2 HAS BEEN ADJUSTED TO ACCOMIDATE FOR EXTRA DIFFUSERS ADDED.

Written By: Vaughn Paape on 08/13/2025

National TAB

Project:08-11-25 WHATABURGER #1419 GILBERT, AZ

AHU/RTU



Diffuser Supply (GRD)

RTU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	WAITING AREA	CD1-D		450	1	271	303	322	71.6
SGRD2	DINING	CD1-D		350	1	314	362	379	108.3
SGRD3	DINING	CD1-D		350	1	266	303	320	91.4
SGRD4	DINING	CD1-D		350	1	300	333	349	99.7
SGRD5	DINING	CD1-D		350	1	284	328	336	96.0
SGRD6	DINING	CD1-D		400	1	339	388	396	99.0
SGRD7	DINING	CD1-D		400	1	354	410	390	97.5
SGRD8	DINING	CD1-D		350	1	379	421	339	96.9
SGRD9	DINING	CD1-D		350	1	318	370	345	98.6
SGRD10	DINING	CD1-D	350	350	1	288	329	340	97.1
SGRD11	DINING	LD1		200	1	246	207	284	142.0
Total				3900		3359	3754	3800	97.44%

Asset	Notes	Date	Written By
SGRD1	DAMPER FULLY OPEN, UNABLE TO INCREASE AIRFLOW.	08/13/2025	Vaughn Paape
SGRD11	NO DAMPER INSTALLED. UNABLE TO LOWER AIRFLOW.	08/13/2025	Vaughn Paape

National TAB

Project:08-11-25 WHATABURGER #1419 GILBERT, AZ



Diffuser Supply (GRD)

RTU1/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DRIVE THRU	CD1-B	8	150	1	313	194	173	115.3
SGRD2	DRIVE THRU	CD1-B	8	150	1	330	189	174	116.0
SGRD3	DRIVE THRU	CD1-C	8	250	1	405	250	285	114.0
SGRD4	WAITING AREA	LD1	8	200	1	0	0	0	0.0
SGRD5	WOMEN'S RR	CD2-A	6	50	1	98	58	56	112.0
SGRD6	STORAGE	CD2-A	6	50	1	163	109	56	112.0
SGRD7	MEN'S RR	CD2-A	6	50	1	86	51	54	108.0
SGRD8	KITCHEN	CD1-D	12	400	1	715	431	434	108.5
SGRD9	KITCHEN	CD1-D	12	400	1	621	383	395	98.8
SGRD10	KITCHEN	CD1-D	12	450	1	768	474	489	108.7
SGRD11	KITCHEN	CD1-D	12	400	1	539	330	433	108.3
SGRD12	KITCHEN	CD1-D	12	400	1	454	278	407	101.8
SGRD13	OFFICE	CD1-A	8	70	1	135	87	72	102.9
SGRD14	WASH ROOM	CD1-A	8	200	1	235	138	199	99.5
SGRD15	SERVICE ENTRY	CD1-C	8	200	1	199	143	207	103.5
SGRD16	SERVICE ENTRY	CD1-B	8	150	1	202	117	172	114.7
Total				3570		5263	3232	3606	101.01%

Asset	Notes	Date	Written By
SGRD4	DIFFUSER BRANCH REROUTED TO RTU-2.	08/13/2025	Vaughn Paape

RTU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	WAITING AREA	CD1-D		450	1	271	303	322	71.6
SGRD2	DINING	CD1-D		350	1	314	362	379	108.3
SGRD3	DINING	CD1-D		350	1	266	303	320	91.4
SGRD4	DINING	CD1-D		350	1	300	333	349	99.7
SGRD5	DINING	CD1-D		350	1	284	328	336	96.0
SGRD6	DINING	CD1-D		400	1	339	388	396	99.0
SGRD7	DINING	CD1-D		400	1	354	410	390	97.5
SGRD8	DINING	CD1-D		350	1	379	421	339	96.9
SGRD9	DINING	CD1-D		350	1	318	370	345	98.6
SGRD10	DINING	CD1-D	350	350	1	288	329	340	97.1
SGRD11	DINING	LD1		200	1	246	207	284	142.0
Total				3900		3359	3754	3800	97.44%

Asset	Notes	Date	Written By
SGRD1	DAMPER FULLY OPEN, UNABLE TO INCREASE AIRFLOW.	08/13/2025	Vaughn Paape
SGRD11	NO DAMPER INSTALLED. UNABLE TO LOWER AIRFLOW.	08/13/2025	Vaughn Paape

TRAVERSE/

Asset					
Asset Name	Size	DESIGN CFM	VEL(1)	FINAL CFM	% to design
RTU- RETURN 1					
RTU- RETURN 2					
RTU- SUPPLY 1					
RTU- SUPPLY 2					
Total		0		0	0%

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

System/Unit: FAN - Exhaust



Asset: EF3

AREA:RESTROOM

Unit Data		
	Design	Actual
MFG	MARS	GREENHECK
Model Num	STD242-1U	CUE-080-VG-1-19-X
Serial Num	-	26510047 25C
Type	CEILING	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	VARI-GREEN
Frame	-	N/A
Horsepower	-	0.1
Motor Rpm	-	1750
Phase	1	1
Voltage (rated)	208	115/208
Amperage (rated)	-	1.5/0.9
Service Factor	-	N/A

Test Data		
	Design	Actual
CFM	200	211
Fan RPM	-	DD
Fan Rotation	-	CW
Motor RPM	-	DD
System SetPt	-	[6.8] POT
RL Voltage	-	NA
RL Amperage	-	0.5
Total ESP	-	0.21"
Fan Inlet SP	-	-0.21"
Fan Discharge SP	-	ATMS

Completed By: Vaughn Paape on 08/13/2025

National TAB

Project:08-11-25 WHATABURGER #1419 GILBERT, AZ

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF3/RESTROOM

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	RESTROOM			100	1	185	107	107	107.0
EGRD2	RESTROOM			100	1	200	104	104	104.0
Total				200		385	211	211	105.5%

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

System/Unit: FAN - Exhaust



Asset: KEF1

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	CUBE-180HP-10-1-30-6	CUBE-180HP-10-1-30-6
Serial Num	-	26510026
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	N/A
Horsepower	1.0	1.0
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	208	115/208
Amperage (rated)	-	13.8/6.8
Service Factor	-	1.15

Drive Data	
	Actual
Motor Sheave Size	3"
Motor Bore Size	.625"
Motor Sheave SetPt	3 Turns Open
Fan Sheave Size	4.5"
Fan Sheave Bore	1"
Belt CL Distance	5.5"
Num of Belts	1
Belt Size	AX-21

Test Data		
	Design	Actual
CFM	2550	2419
Fan RPM	-	1053
Fan Rotation	-	CW
Motor RPM	-	1766
RL Voltage	-	123
RL Amperage	-	5.4
Suction ESP	-	-0.42"
Discharge ESP	-	ATMS
Total ESP	1.25"	0.42"

Completed By: Vaughn Paape on 08/13/2025

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

System/Unit: FAN - Exhaust



Asset: KEF2

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	CUBE-180HP-10-1-30-6	CUBE-140-5-1-22-6
Serial Num	-	26510037
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Frame	-	N/A
Horsepower	0.5	1.5
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	208	115/208
Amperage (rated)	-	7.5/3.8
Service Factor	-	1.25

Drive Data	
	Actual
Motor Sheave Size	3.5"
Motor Bore Size	.5"
Motor Sheave SetPt	2 1/2 TURNS OPEN
Fan Sheave Size	4.25"
Fan Sheave Bore	.75"
Belt CL Distance	5"
Num of Belts	1
Belt Size	A20

Test Data		
	Design	Actual
CFM	1216	1336
Fan RPM	-	1115
Fan Rotation	-	CW
Motor RPM	-	1764
RL Voltage	-	124
RL Amperage	-	2.7
Suction ESP	-	-0.65"
Discharge ESP	-	ATMS
Total ESP	0.75"	0.65"

Completed By: Vaughn Paape on 08/13/2025

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	HK	HK
Model Num	HKD023	HKD022
Job / Serial Num	-	8151974-001
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	-	73.5"
Hood Width	-	24"

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	15.75X11.5
Filter Size 2	-	19.5X11.5
Filter Qty 1	-	4
Filter Qty 2	-	4
Filter AK factor size 1	-	1.2
Filters AK factor size 2	-	1.5
Filter Total AK Area	-	10.8
Filter1 FPM	-	266
Filter2 FPM	-	213
Filter3 FPM	-	242
Filter4 FPM	-	213
Filter5 FPM	-	205
Filter6 FPM	-	205
Filter7 FPM	-	227
Filter8 FPM	-	225
Filter Ave FPM(corr)	-	224
CFM	2550	2419

Cooking Equipment	
	Actual
Item 1	GRIDDLE
Item 2	GRIDDLE

Completed By: Vaughn Paape on 08/13/2025

National TAB

Project: 08-11-25 WHATABURGER #1419 GILBERT, AZ

System/Unit: Kitchen Hood Type I



Asset: HD2


AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	HK	HK
Model Num	HKD022	HKD023
Job / Serial Num	-	8131565-001
Type	TYPE I CANOPY	TYPE I CANOPY
Hood length	-	72.5"
Hood Width	-	25"

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	19.5X11.5
Filter Size 2	-	15.75x11.5
Filter Qty 1	-	1
Filter Qty 2	-	3
Filter AK factor size 1	-	1.5
Filters AK factor size 2	-	1.2
Filter Total AK Area	-	5.1
Filter1 FPM	-	247
Filter2 FPM	-	274
Filter3 FPM	-	276
Filter4 FPM	-	254
Filter Ave FPM(corr)	-	262
CFM	-	1336

Cooking Equipment	
	Actual
Item 1	FRYERS

Completed By: Vaughn Paape on 08/13/2025



1/4" = 1'-0"
MECHANICAL FLOOR PLAN