



Comfort. Under control.

08-15 CULVERS - WHEATON, IL

Project Issue Information

Issue Name : Accurex hood control screwed through.

Description : Typically the hood control screen clips into the wall box. In this instance the incorrect box was installed in the wall.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 08/18/2022 - Michael McDonnell - National TAB

Project Issue File Details



FuselT35e3fc49334d48458bc196
6f0106c729.jpeg



Comfort. Under control.

08-15 CULVERS - WHEATON, IL

Project Issue Information

Issue Name : Diffuser 1-11 in wrong location.

Description : Lighting installed in ceiling tile for diffuser. Not anticipated to cause any issues.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 08/18/2022 - Michael McDonnell - National TAB

Project Issue File Details



FuselTa2c618b017cc4ae4992775
cc6f81a3f8.jpeg



Comfort. Under control.

08-15 CULVERS - WHEATON, IL

Project Issue Information

Issue Name : EF-1A (mop room) cover not yet installed.

Description : EF-1A fan cover not yet in place.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 08/19/2022 - Michael McDonnell - National TAB

Project Issue File Details



FuselT819875a6ee824c1da03f81
e7cdb9707.jpeg



Comfort. Under control.

08-15 CULVERS - WHEATON, IL

Project Issue Information

Issue Name : PRV-2 and PRV-3 conduit drilled through fan housing.
Description : Conduit was routed/drilled through fan housing. Typically is routed through motor housing exhaust vent.
Created By : National TAB **Assigned To :** National TAB - Will Turnbough
Status : Open
Originated Date : 08/18/2022 - Michael McDonnell - National TAB

Project Issue File Details



FuselT003a6a8053c74d13952754
d2a7b9f599.jpeg



Comfort. Under control.

08-15 CULVERS - WHEATON, IL

Project Issue Information

Issue Name : RTU-1 (dining) missing return.

Description : Plans call for (5) 16" returns. (4) 18" returns are installed, and not in precise locations.

Created By : National TAB

Assigned To : National TAB - Will Turnbough

Status : Open

Originated Date : 08/18/2022 - Michael McDonnell - National TAB

Project Issue File Details



FuselTba6c2d2a54d143d5b975e
939f6d9f6cb.jpeg



FuselTf5863a50770d4b6d9ddb1
da0f7246c08.jpeg

Project Issue Response Details

- **08/19/2022 National TAB - Michael McDonnell**
 - Due to limited ceiling space MC increased size of returns from 16" to 18" and deleted one return grille. Unit is achieving design airflow and return not causing issues.