



Comfort. Under control.

## 08-15 CULVERS - WHEATON, IL

### Project Issue Information

**Issue Name :** Accurex hood control screwed through.

**Description :** Typically the hood control screen clips into the wall box. In this instance the incorrect box was installed in the wall.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 08/18/2022 - Michael McDonnell - National TAB

#### Project Issue File Details



FuselT35e3fc49334d48458bc196  
6f0106c729.jpeg



Comfort. Under control.

## 08-15 CULVERS - WHEATON, IL

### Project Issue Information

**Issue Name :** Diffuser 1-11 in wrong location.

**Description :** Lighting installed in ceiling tile for diffuser. Not anticipated to cause any issues.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 08/18/2022 - Michael McDonnell - National TAB

#### Project Issue File Details



FuselTa2c618b017cc4ae4992775  
cc6f81a3f8.jpeg





Comfort. Under control.

## 08-15 CULVERS - WHEATON, IL

### Project Issue Information

**Issue Name :** EF-1A (mop room) cover not yet installed.

**Description :** EF-1A fan cover not yet in place.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 08/19/2022 - Michael McDonnell - National TAB

#### Project Issue File Details



FuselT819875a6ee824c1da03f81  
e7cdb9707.jpeg



Comfort. Under control.

## 08-15 CULVERS - WHEATON, IL

### Project Issue Information

**Issue Name :** PRV-1 RR rotation is incorrect.

**Description :** Rotation incorrect on single phase motor.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 08/19/2022 - Michael McDonnell - National TAB

#### Project Issue Response Details

• **08/19/2022** National TAB - Michael McDonnell

- Video of rotation.

1. [Open](#) IMG7532.MOV

• **08/19/2022** National TAB - Michael McDonnell

- Fan not balanced. Accurex will need to send replacement motor. Per manual wiring is factory pre-wired and cannot be changed in the field.





Comfort. Under control.

## 08-15 CULVERS - WHEATON, IL

### Project Issue Information

**Issue Name :** RTU-1 (dining) missing return.  
**Description :** Plans call for (5) 16" returns. (4) 18" returns are installed, and not in precise locations.  
**Created By :** National TAB **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Originated Date :** 08/18/2022 - Michael McDonnell - National TAB

#### Project Issue File Details



**FuselTba6c2d2a54d143d5b975e  
939f6d9f6cb.jpeg**



**FuselTf5863a50770d4b6d9ddb1  
da0f7246c08.jpeg**

#### Project Issue Response Details

- **08/19/2022 National TAB - Michael McDonnell**
  - Due to limited space MC increased size of returns from 16" to 18" and deleted one return grille. Unit is achieving design airflow and return does not seem to be causing any issues.