

Report By:  
National TAB  
1126 Swift Street  
Kansas City,MO 64116

**NATIONAL**

**TAB**

Comfort. Under control.

Report: TAB REPORT  
Function: Test, Adjust, & Balance  
Date: 02/23/2023

# PROJECT

**02-20-23 SHAKE SHACK #1426 RANCHO  
CUCAMONG, CA (TAB, IAQ)**

12456 NORTH MAINSTREET

RANCHO CUCAMONG, CA 91739

## Client

(SMC) Shrader & Martinez Construction USA LLC

160 DRY CREEK RD

SEDONA, AZ 86336



# CERTIFICATION



**PROJECT:** SHAKE SHACK #1426 RANCHO CUCAMONG, CA

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standard for Testing, Adjusting and Balancing of Environmental Systems. The measurements shown, and the information given, in this report are certified to be accurate and complete, at the time and date information was gathered. Any variances from design quantities, which exceed NEBB tolerances, are noted in the TAB report project summary.

**NEBB TAB FIRM:** National TAB - Kansas City  
**REGISTRATION NO:** 3768  
**CERTIFIED BY:** Will Turnbough  
**DATE:** 1/3/2023

## Submitted and Certified by:

**NEBB TAB FIRM:** National TAB - Kansas City  
**TAB PROFESSIONAL:** Will Turnbough  
**REGISTRATION NO:** CP-24289  
**CERTIFICATION EXP:** 12/31/2023



# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

## Table Of Contents

| <b>Section</b>      | <b>Page #</b> |
|---------------------|---------------|
| Summary             | 3             |
| Balance Schedule    | 4             |
| Site Pictures       | 5             |
| Checklist Data      | 9             |
| AHU/RTU             | 11            |
| FAN - Exhaust       | 17            |
| FAN - Supply        | 20            |
| Kitchen Hood Type I | 21            |
| GRD Layout          | 30            |

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### FCU's w/ Diffusers

Each of the FCU's were measured at their terminal devices utilizing a flow hood. The sum of these readings is equal to the total flow for that particular unit. The total flow of each FCU was then adjusted to within tolerance of the specified design. Each terminal diffuser was balanced to within tolerance of the engineer's design volume utilizing the provided hand damper located at the takeoff of the main & branch trunk line(s). Any equipment that fell outside of this tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

### MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of  $-0.02''$  wc to  $+0.02''$  wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

### AIR BALANCE SCHEDULE

| UNIT          | AREA SERVED  | HVAC SUPPLY |        | HVAC RETURN |        | HVAC OUTDOOR |        | OA %   |        | HOOD MAKE-UP |        | HOOD EXHAUST |        | GENERAL EXH. |        |
|---------------|--------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
|               |              | DESIGN      | ACTUAL | DESIGN      | ACTUAL | DESIGN       | ACTUAL | DESIGN | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL |
| FC-1          | DINING       | 2235        | 2277   | 1755        | 1790   | 480          | 487    | 21.5%  | 21.4%  |              |        |              |        |              |        |
| FC-2          | BACK OF HOUS | 1400        | 1365   | 1250        | 1220   | 150          | 145    | 10.7%  | 10.6%  |              |        |              |        |              |        |
| FC-3          | KITCHEN      | 2235        | 2193   | 1985        | 1934   | 250          | 259    | 11.2%  | 11.8%  |              |        |              |        |              |        |
| MUA-1         | KITCHEN      |             |        |             |        |              |        |        |        | 2205         | 2194   |              |        |              |        |
| KEF-1         | HOODS        |             |        |             |        |              |        |        |        |              |        | 2756         | 2760   |              |        |
| EF-1          | RESTROOM     |             |        |             |        |              |        |        |        |              |        |              |        | 250          | 248    |
| <b>TOTALS</b> |              | 5870        | 5835   | 4990        | 4944   | 880          | 891    |        |        | 2205         | 2194   | 2756         | 2760   | 250          | 248    |

#### NET BUILDING AIRFLOW CALCULATION

| TOTALS             | DESIGN    | ACTUAL    |
|--------------------|-----------|-----------|
| TOTAL OA           | 3085      | 3085      |
| TOTAL EXHAUST      | 3006      | 3008      |
| <b>NET AIRFLOW</b> | <b>79</b> | <b>77</b> |

| DOOR TESTED    | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT          | 0.0093                                   |
| SIDE           | -  |
| REAR           | 0.0043                                   |
| <b>AVERAGE</b> | <b>0.0068</b>                            |

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

#### KITCHEN PRESSURIZATION (MUST BE NEGATIVE)

| TOTALS                | DESIGN      | ACTUAL      |
|-----------------------|-------------|-------------|
| TOTAL KITCHEN OA      | 2205        | 2194        |
| TOTAL KITCHEN EXHAUST | 3006        | 2760        |
| <b>NET AIRFLOW</b>    | <b>-801</b> | <b>-566</b> |



Comfort. Under control.

## 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

### CheckList Information

**Name :** SITE PICTURES **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

### CheckList Item Details

STORE FRONT



20230222\_122643.jpg

FC-1



20230222\_115912.jpg

FC-2



20230222\_120219.jpg

FC-3



20230222\_120208.jpg

KEF 1



20230221\_084403.jpg

EF-1



20230221\_084351.jpg

---

MAU-1



20230222\_120423.jpg

---

KEH-1



20230222\_115920.jpg

---

KEH-2



20230222\_115924.jpg

Notes/Comments :



Comfort. Under control.

## 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

### CheckList Information

**Name :** TECH - STEP 1: INITIAL WALKTHROUGH **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

### CheckList Item Details

#### INITIAL SITE WALKTHROUGH

|   |     |
|---|-----|
| Review Plan Review Checklist, has it been signed off and meets our standards to start balancing? If not contact processor to ensure job is ready. | YES |
| All diffusers and grilles are installed and match design?   | YES |
| Hoods are wired and have power?   | YES |
| Hood is free of alarms?   | YES |
| Thermostats have power?   | YES |
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild?  | YES |

**Notes/Comments :**



Comfort. Under control.

## 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

### CheckList Information

**Name :** TECH - STEP 2: UNIT DATA AND EVAL **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

### CheckList Item Details

#### UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

##### RTU's/AHU's

|  |     |
|--|-----|
| Economizers are assembled and functional?                              | N/A |
| DCV Max damper opening position is set to minimum?                     | N/A |
| Free cooling enthalpy set point set for lowest setting (Typically "D") | N/A |
| Motors are all operating below the FLA rating?                         | YES |
| Are belts tight?   | N/A |
| If direct drive unit is the speed controller working.                  | YES |
| Is gas piping installed and valves turned on?                          | YES |
| Unit free of noticeable noise and vibration                            | YES |

##### EF's

|   |     |
|---|-----|
| Rotation is correct?  | YES |
| Belts are tight?  | N/A |
| Grease cup installed on hood fan?   | YES |
| Hinge kit installed installed on hood fan?  | YES |
| Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? | YES |

|   |     |
|---|-----|
| Flex conduit is long enough so that fan can be completely tilted back?        | YES |
| There is no major leakage around base of fan?                                 | YES |
| Is the motor operating below the motor FLA rating?                            | YES |
| For restroom fan(s) is the back draft damper installed and can it fully open? | YES |
| Unit free of noticeable noise and vibration?                                  | YES |

**MUA**

|  |   |
|--|---|
| Rotation is correct?                                   | YES   |
| Gas piping is installed and valves are in on position? | YES   |
| Heater tested and is functional?                       | NA  |
| Internal motorized damper is fully opening?            | YES   |
| Motor is operating below the FLA rating?               | YES   |
| Unit free of noticeable noise and vibration?           | NO, UNIT IS IN CEILING AND IS VERY LOUD IN SPACE. |

**HOODS**

|  |     |
|--|-----|
| Kitchen equipment installed in proper places?            | YES |
| Can kitchen equipment be turned on for final smoke test? | NO  |

**DOCUMENTATION**

|  |     |
|--|-----|
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild? | YES |
|--|-----|

**Notes/Comments :**

---



---



---



Comfort. Under control.

## 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

### CheckList Information

|                                  |   |                 |              |
|----------------------------------|---|-----------------|--------------|
| <b>Name :</b>                    | TECH - STEP 3: TEST, ADJUST AND BALANCE | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB                            | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB                            |                 |              |

### CheckList Item Details

#### TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

#### DURING TESTING MAKE NOTE OF THE FOLLOWING:

|   |   |
|---|---|
| Are total flows for all equipment within +/-5% per Shake Shack standard? If not explanation is required | YES                                     |
| Is space free of drafting?  | YES                                     |
| Is space comfortable in all areas?  | YES                                     |
| Is the space free of ventilation noise?   | NO, MUA IS ABOVE CEILING AND VERY LOUD. |
| If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".             | N/A                                     |

#### Notes/Comments :



Comfort. Under control.

## 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

### CheckList Information

|                                  |                            |                 |              |
|----------------------------------|----------------------------|-----------------|--------------|
| <b>Name :</b>                    | TECH - STEP 4: FINAL TESTS | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB               | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB               |                 |              |

### CheckList Item Details

#### FINAL TESTS

#### HOOD CAPTURE TEST

|   |            |
|---|------------|
| List equipment turned on for testing        | NONE       |
| List smoke candle type used                 | 45 SECONDS |
| Smoke test capture - Perimeter of hood      | 100%       |
| Smoke test capture - Top of cooking surface | 100%       |

#### WITNESS

|  |                         |
|--|-------------------------|
| Date test was completed                                  | 02/22/2023              |
| TAB tech name / Firm                                     | ZACK / NATIONAL TAB     |
| Site super name / Firm                                   | CHUCK / SHRADERMARTINEZ |
| Owner representative name / Firm (if Applicable)         | N/A                     |
| Video taken of the smoke test?                           | YES                     |
| Building pressure at front & back doors (All Systems On) | 0.0068"                 |

#### ADDITIONAL

|   |     |
|---|-----|
| Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) | YES |
| Is the kitchen negative to the dining (use balance schedule sheet for calculation)?   | YES |

Thermostats are programmed?

YES

**Notes/Comments :**

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)



Comfort. Under control.

## System/Unit: AHU/RTU

Asset: FC1

AREA: DINING AREA

| Unit Data           |                 |                  |
|---------------------|-----------------|------------------|
|                     | Design          | Actual           |
| MFG                 | CARRIER/TOSHIBA | CARRIER/TOSHIBA  |
| Serial Num          | -               | 22600007         |
| Model Num           | MMD-AP0726HPUL  | MMD-AP0721HP-UL1 |
| Type                | RTU             | FCU              |
| Configuration       | VERTICAL        | HORIZONTAL       |
| Num OA Filters 1    | -               | N/A              |
| OA Filter Size 1    | -               | N/A              |
| Num Final Filter 1  | -               | 2                |
| Final Filter Size 1 | -               | 18X25X2          |

| Motor Data     |        |        |
|----------------|--------|--------|
|                | Design | Actual |
| Phase          | 1      | 1      |
| Rated Voltage  | 208    | 115    |
| Rated Amperage | -      | 4.6    |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | DD     |
| Motor Bore Size    | -      | DD     |
| Motor Sheave SetPt | -      | DD     |
| Fan Sheave Size    | -      | DD     |
| Fan Sheave Bore    | -      | DD     |
| Belt CL Distance   | -      | DD     |
| Num of Belts       | -      | DD     |
| Belt Size          | -      | DD     |
| Belt Alignment     | -      | DD     |

| Test Data              |        |        |
|------------------------|--------|--------|
|                        | Design | Actual |
| SF CFM                 | 2235   | 2277   |
| RA CFM                 | 1755   | 1790   |
| OA CFM                 | 480    | 487    |
| RL Voltage             | -      | 120    |
| RL Amperage            | -      | 2.7    |
| SF Rotation            | -      | CCW    |
| Min OA Damper Position | -      | 90%    |
| Min OA Damper Type     | -      | MANUAL |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.24" |
| Fan Suction SP   | -      | -0.69" |
| Fan Discharge SP | -      | 0.14"  |
| Total ESP        | 1.0    | 0.38"  |
| Fan Total SP     | -      | 0.83"  |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

Completed By: Zack Eismín

Notes:

# National TAB

Project:02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### FC1/DINING AREA

| Asset      |          |      |        |            |      |        |        |           |             |
|------------|----------|------|--------|------------|------|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size   | DESIGN CFM | AK   | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | DINING   | SG1  | 10"X8" | 335        | 1.40 | 251    | 339    | 339       | 101.2       |
| SGRD2      | DINING   | SG1  | 10"X8" | 335        | 1.40 | 390    | 350    | 350       | 104.5       |
| SGRD3      | DINING   | SG1  | 10"X8" | 335        | 1.40 | 378    | 341    | 341       | 101.8       |
| SGRD4      | DINING   | SG1  | 10"X8" | 335        | 1.40 | 302    | 334    | 334       | 99.7        |
| SGRD5      | DINING   | SG1  | 10"X8" | 335        | 1.40 | 414    | 345    | 345       | 103.0       |
| SGRD6      | DINING   | SG1  | 10"X8" | 335        | 1.40 | 343    | 341    | 341       | 101.8       |
| SGRD7      | RESTROOM | CD2  | 8"     | 115        | 1    | 119    | 117    | 117       | 101.7       |
| SGRD8      | RESTROOM | CD2  | 8"     | 115        | 1    | 109    | 110    | 110       | 95.7        |

Completed By: Wale Odofin on

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: FC2

AREA:BACK OF HOUSE

| Unit Data           |                 |                 |
|---------------------|-----------------|-----------------|
|                     | Design          | Actual          |
| MFG                 | CARRIER/TOSHIBA | CARRIER/TOSHIBA |
| Serial Num          | -               | 12200007        |
| Model Num           | MMD-AP0546HPUL  | MMD-AP0546BHPUL |
| Type                | RTU             | FCU             |
| Configuration       | VERTICAL        | HORIZONTAL      |
| Num Final Filter 1  | -               | 2               |
| Final Filter Size 1 | -               | 18X25X2         |

| Test Data              |        |        |
|------------------------|--------|--------|
|                        | Design | Actual |
| SF CFM                 | 1400   | 1365   |
| RA CFM                 | 1250   | 1220   |
| OA CFM                 | 150    | 145    |
| RL Voltage             | -      | 120    |
| RL Amperage            | -      | 2.1    |
| SF Rotation            | -      | CCW    |
| Min OA Damper Position | -      | 100%   |
| Min OA Damper Type     | -      | MANUAL |

| Motor Data     |        |        |
|----------------|--------|--------|
|                | Design | Actual |
| Phase          | 1      | 1      |
| Rated Voltage  | 208    | 120    |
| Rated Amperage | -      | 2.85   |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.11" |
| Fan Suction SP   | -      | -0.36" |
| Fan Discharge SP | -      | 0.15"  |
| Total ESP        | 1.0    | 0.26"  |
| Fan Total SP     | -      | 0.51"  |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | DD     |
| Motor Bore Size    | -      | DD     |
| Motor Sheave SetPt | -      | DD     |
| Fan Sheave Size    | -      | DD     |
| Fan Sheave Bore    | -      | DD     |
| Belt CL Distance   | -      | DD     |
| Num of Belts       | -      | DD     |
| Belt Size          | -      | DD     |
| Belt Alignment     | -      | DD     |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

Completed By: Zack Eismín

Notes:

# National TAB

Project:02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### FC2/BACK OF HOUSE

| Asset      |             |      |      |            |    |        |        |           |             |
|------------|-------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location    | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | CUSTARD RM. | CD1  | 10"  | 350        | 1  | 323    | 339    | 339       | 96.9        |
| SGRD2      | BOH         | CD1  | 12"  | 525        | 1  | 487    | 511    | 511       | 97.3        |
| SGRD3      | BOH         | CD1  | 12"  | 525        | 1  | 560    | 514    | 514       | 97.9        |

Completed By: Wale Odofin on

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)

## System/Unit: AHU/RTU



Comfort. Under control.

Asset: FC3

AREA: OPEN KITCHEN

| Unit Data           |                 |                 |
|---------------------|-----------------|-----------------|
|                     | Design          | Actual          |
| MFG                 | CARRIER/TOSHIBA | CARRIER/TOSHIBA |
| Serial Num          | -               | 22100018        |
| Model Num           | MMD-AP0726HPUL  | MMD-AP0721HPUL  |
| Type                | RTU             | FCU             |
| Configuration       | VERTICAL        | HORIZONTAL      |
| Num Final Filter 1  | -               | 2               |
| Final Filter Size 1 | -               | 18X25X2         |

| Motor Data     |        |        |
|----------------|--------|--------|
|                | Design | Actual |
| Phase          | 1      | 1      |
| Rated Voltage  | 208    | 120    |
| Rated Amperage | -      | 4.6    |

| Drive Data         |        |        |
|--------------------|--------|--------|
|                    | Design | Actual |
| Motor Sheave Size  | -      | DD     |
| Motor Bore Size    | -      | DD     |
| Motor Sheave SetPt | -      | DD     |
| Fan Sheave Size    | -      | DD     |
| Fan Sheave Bore    | -      | DD     |
| Belt CL Distance   | -      | DD     |
| Num of Belts       | -      | DD     |
| Belt Size          | -      | DD     |
| Belt Alignment     | -      | DD     |

Completed By: Zack Eismin

Notes:

| Test Data              |        |        |
|------------------------|--------|--------|
|                        | Design | Actual |
| SF CFM                 | 2235   | 2193   |
| RA CFM                 | 1985   | 1934   |
| OA CFM                 | 250    | 259    |
| RL Voltage             | -      | 120    |
| RL Amperage            | -      | 2.9    |
| SF Rotation            | -      | CCW    |
| Min OA Damper Position | -      | 100%   |
| Min OA Damper Type     | -      | MANUAL |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.14" |
| Fan Suction SP   | -      | -0.76" |
| Fan Discharge SP | -      | 0.22"  |
| Total ESP        | 1.0    | 0.36"  |
| Fan Total SP     | -      | 0.98"  |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

# National TAB

Project:02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

## AHU/RTU



Comfort. Under control.

### Diffuser Supply (GRD)

#### FC3/OPEN KITCHEN

| Asset      |          |      |      |            |      |        |        |           |             |
|------------|----------|------|------|------------|------|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK   | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1      | KITCHEN  | CD1  | NA   | 475        | 1    | 454    | 461    | 461       | 97.1        |
| SGRD2      | KITCHEN  | CD1  | NA   | 480        | 1    | 477    | 469    | 469       | 97.7        |
| SGRD3      | KITCHEN  | CD1  | NA   | 480        | 1    | 499    | 471    | 471       | 98.1        |
| SGRD4      | AC-PSP   | NA   | NA   | 800        | 5.72 | 791    | 792    | 792       | 99.0        |

Completed By: Wale Odofin on

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)



Comfort. Under control.

## System/Unit: FAN - Exhaust

Asset: EF1

AREA:RESTROOM

| Unit Data            |           |                |
|----------------------|-----------|----------------|
|                      | Design    | Actual         |
| <b>MFG</b>           | GREENHECK | COOK           |
| <b>Model Num</b>     | G-070-VG  | 90ACEH90C17DEC |
| <b>Serial Num</b>    | -         | 138SJ64443     |
| <b>Type</b>          | DOWNBLAST | DOWNBLAST      |
| <b>Configuration</b> | VERTICAL  | VERTICAL       |

| Motor Data             |        |        |
|------------------------|--------|--------|
|                        | Design | Actual |
| <b>Motor MFG</b>       | -      | NL     |
| <b>Frame</b>           | -      | NL     |
| <b>Horsepower</b>      | 1/15   | 0.167  |
| <b>Motor Rpm</b>       | -      | 1725   |
| <b>Phase</b>           | 1      | 1      |
| <b>Voltage (rated)</b> | 115    | 115    |

| Test Data               |        |        |
|-------------------------|--------|--------|
|                         | Design | Actual |
| <b>CFM</b>              | 250    | 248    |
| <b>Fan RPM</b>          | 1483   | NA     |
| <b>Fan Rotation</b>     | -      | CCW    |
| <b>System SetPt</b>     | -      | 100%   |
| <b>Total ESP</b>        | 0.25"  | 0.17"  |
| <b>Fan Inlet SP</b>     | -      | -0.17" |
| <b>Fan Discharge SP</b> | -      | ATM    |

Completed By: Zack Eismin

Notes:

# National TAB

Project:02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA (TAB, IAQ)

## FAN - Exhaust



Comfort. Under control.

### Diffuser Ret/Exh (GRD)

#### EF1/RESTROOM

| Asset      |               |      |      |            |    |        |        |           |             |
|------------|---------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location      | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1      | RESTROOM<br>M | EG1  | 8"   | 125        | 1  | 121    | 121    | 121       | 96.8        |
| EGRD2      | RESTROOM<br>M | EG1  | 8"   | 125        | 1  | 127    | 127    | 127       | 101.6       |

Completed By: Wale Odofin on

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)



Comfort. Under control.

## System/Unit: FAN - Exhaust

Asset: KEF1

AREA: KITCHEN HOOD

| Unit Data     |             |             |
|---------------|-------------|-------------|
|               | Design      | Actual      |
| MFG           | CAPTIVEAIRE | CAPTIVEAIRE |
| Model Num     | DU180HFA    | DU180HFA    |
| Serial Num    | -           | 5376350     |
| Type          | UPBLAST     | UPBLAST     |
| Configuration | VERTICAL    | VERTICAL    |

| Motor Data       |        |         |
|------------------|--------|---------|
|                  | Design | Actual  |
| Motor MFG        | -      | NEMA    |
| Frame            | -      | 182T    |
| Horsepower       | 3.0    | 3       |
| Motor Rpm        | -      | 1755    |
| Phase            | 3      | 3       |
| Voltage (rated)  | 460    | 230/460 |
| Amperage (rated) | -      | 8.6/4.3 |
| Service Factor   | -      | 1.15    |

| Test Data        |        |             |
|------------------|--------|-------------|
|                  | Design | Actual      |
| CFM              | 2756   | 2760        |
| Fan RPM          | 1426   | 1424        |
| Fan Rotation     | -      | CCW         |
| Motor RPM        | -      | 1424        |
| System SetPt     | -      | 36.8HZ      |
| RL Voltage       | -      | 481/480/478 |
| RL Amperage      | -      | 19./2.2/2.1 |
| Total ESP        | 2.0    | 0.81"       |
| Fan Inlet SP     | -      | -0.81"      |
| Fan Discharge SP | -      | ATM         |

Completed By: Zack Eismin

Notes:

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)



Comfort. Under control.

## System/Unit: FAN - Supply

Asset: MUA1

AREA:

| Unit Data     |              |              |
|---------------|--------------|--------------|
|               | Design       | Actual       |
| MFG           | CAPTIVEAIRE  | CAPTIVEAIRE  |
| Model Num     | A1-D.250-16Z | A1-D.250-16Z |
| Serial Num    | -            | 5376350      |
| Type          | MUA          | MUA          |
| Configuration | HORIZONTAL   | HORIZONTAL   |

| Motor Data       |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| Horsepower       | 3.4    | 3.4    |
| Motor Rpm        | -      | 3000   |
| Phase            | 3      | 3      |
| Voltage (rated)  | 460    | 460    |
| Amperage (rated) | -      | 3.3    |
| Service Factor   | -      | 1.15   |

| Gas Heat                  |        |        |
|---------------------------|--------|--------|
|                           | Design | Actual |
| Inlet Air Temp SetPt      | 55     | 55     |
| Discharge Air Temp SetPt  | 60     | 60     |
| Air Flow Switch SP Actual | -      | 0.46"  |

| Test Data       |        |             |
|-----------------|--------|-------------|
|                 | Design | Actual      |
| CFM             | 2205   | 2194        |
| SF RPM          | 2777   | 3000        |
| Motor RPM       | -      | 3000        |
| SF System SetPt | -      | 100%        |
| RL Voltage      | -      | 481/481/482 |
| RL Amperage     | -      | 2.2/2.2/2.3 |

| General              |        |        |
|----------------------|--------|--------|
|                      | Design | Actual |
| Fan Rotation Correct | -      | YES    |

Completed By: Zack Eismín

Notes:

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)



Comfort. Under control.

## System/Unit: Kitchen Hood Type I

Asset: KEH1

AREA:

| Unit Data            |                 |             |
|----------------------|-----------------|-------------|
|                      | Design          | Actual      |
| MFG                  | CAPTIVEAIRE     | CAPTIVEAIRE |
| Model Num            | 5430ND2-ACPSP-F | 5430ND-2    |
| Job / Serial Num     | -               | 5376350     |
| Type                 | TYPE I          | TYPE I      |
| Hood length          | 95"             | 95"         |
| Hood Width           | 54              | 54"         |
| Supply Plenum Type   | -               | PERFORATED  |
| Supply Plenum Width  | 107             | 107         |
| Supply Plenum Length | 22              | 22          |

| Hood Dedicated Make-Up Air |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Total AK Area              | 8      | 8      |
| Kv factor (Vel)            | 0.87   | 0.87   |
| Num of Readings            | -      | 8      |
| Reading1 FPM               | -      | 138    |
| Reading2 FPM               | -      | 167    |
| Reading3 FPM               | -      | 157    |
| Reading4 FPM               | -      | 135    |
| Reading5 FPM               | -      | 157    |
| Reading6 FPM               | -      | 145    |
| Reading7 FPM               | -      | 169    |
| Reading8 FPM               | -      | 142    |
| Ave FPM(corr)              | -      | 151    |
| CFM                        | 1108   | 1053   |

| Test Data Exhaust       |               |               |
|-------------------------|---------------|---------------|
|                         | Design        | Actual        |
| Filter Type             | CAPTRATE SOLO | CAPTRATE SOLO |
| Filter Size 1           | 16X20         | 16X20         |
| Filter Qty 1            | 5             | 5             |
| Filter AK factor size 1 | 2.08          | 2.08          |
| Filter Total AK Area    | 10.4          | 10.4          |
| Filter1 FPM             | -             | 130           |
| Filter2 FPM             | -             | 136           |
| Filter3 FPM             | -             | 137           |
| Filter4 FPM             | -             | 111           |
| Filter5 FPM             | -             | 125           |
| Filter Ave FPM(corr)    | -             | 127           |
| CFM                     | 1385          | 1329          |

| Cooking Equipment |        |                |
|-------------------|--------|----------------|
|                   | Design | Actual         |
| Item 1            | -      | FLAT TOP GRILL |

Completed By: Zack Eismin

Notes: HOOD EXHAUST RISER VELOCITY= 665ft/m

# National TAB

Project: 02-20-23 SHAKE SHACK #1426 RANCHO CUCAMONG, CA  
(TAB, IAQ)



Comfort. Under control.

## System/Unit: Kitchen Hood Type I

Asset: KEH2

AREA:

| Unit Data            |                 |             |
|----------------------|-----------------|-------------|
|                      | Design          | Actual      |
| MFG                  | CAPTIVEAIRE     | CAPTIVEAIRE |
| Model Num            | 5430ND2-ACPSP-F | 5430ND2     |
| Job / Serial Num     | -               | 5376350     |
| Type                 | TYPE I          | TYPE I      |
| Hood length          | 94"             | 94"         |
| Hood Width           | 54"             | 54"         |
| Supply Plenum Type   | -               | PERFORATED  |
| Supply Plenum Width  | 22"             | 22"         |
| Supply Plenum Length | 95'             | 95"         |

| Hood Dedicated Make-Up Air |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Total AK Area              | 8      | 8      |
| Kv factor (Vel)            | 0.87   | 0.87   |
| Num of Readings            | -      | 8      |
| Reading1 FPM               | -      | 171    |
| Reading2 FPM               | -      | 163    |
| Reading3 FPM               | -      | 152    |
| Reading4 FPM               | -      | 178    |
| Reading5 FPM               | -      | 158    |
| Reading6 FPM               | -      | 131    |
| Reading7 FPM               | -      | 181    |
| Reading8 FPM               | -      | 191    |
| Ave FPM(corr)              | -      | 164    |
| CFM                        | 1097   | 1141   |

| Test Data Exhaust       |               |               |
|-------------------------|---------------|---------------|
|                         | Design        | Actual        |
| Filter Type             | CAPTRATE SOLO | CAPTRATE SOLO |
| Filter Size 1           | 16X20         | 16X20         |
| Filter Qty 1            | 5             | 5             |
| Filter AK factor size 1 | 2.08          | 2.08          |
| Filter Total AK Area    | 10.4          | 10.4          |
| Filter1 FPM             | -             | 135           |
| Filter2 FPM             | -             | 152           |
| Filter3 FPM             | -             | 130           |
| Filter4 FPM             | -             | 129           |
| Filter5 FPM             | -             | 139           |
| Filter Ave FPM(corr)    | -             | 137           |
| CFM                     | 1371          | 1431          |

| Cooking Equipment |        |        |
|-------------------|--------|--------|
|                   | Design | Actual |
| Item 1            | -      | FRYER  |

Completed By: Zack Eismín

Notes: HOOD EXHAUST RISER VELOCITY= 716ft/m

## Abbreviation List

|  |   |
|--|---|
| A = Area (ft <sup>2</sup> )                  | S.F. = Service Factor                       |
| AHU = Air Handling Unit                      | SF = Supply Fan                             |
| A <sub>k</sub> = Effective Area              | SP = Static Pressure                        |
| BHP = Brake Horsepower (IP) HP               | SR = Supply Register                        |
| Btu = British Thermal Unit                   | T = Temperature                             |
| Btu/h = Btuh = BTUH = BTU/Hour               | T <sub>ma</sub> = Mixed Air Temperature     |
| CL = Center Distance (used in belt formula)  | T <sub>oa</sub> = Outside Air Temperature   |
| CD = Ceiling Diffuser                        | T <sub>ra</sub> = Return Air Temperature    |
| CF = Correction Factor                       | H = Head (in wc, ft wc, psi)                |
| CFM = Volumetric Flow: Cubic Feet Per Minute | h = Enthalpy                                |
| CO <sub>2</sub> = Carbon Dioxide             | HP = Horsepower                             |
| CO = Carbon Monoxide                         | hr = Hour                                   |
| C <sub>v</sub> = Flow Constant               | K <sub>v</sub> = Flow constant (SI)         |
| d = Diameter (in.) IP                        | kW = Kilowatt = 1000 Watts                  |
| Δ = Difference or Change (Final - Initial)   | LAT = Leaving Air Temperature               |
| DB = Dry Bulb                                | lb = Pounds                                 |
| EA = Exhaust Air                             | LWT = Leaving Water Temperature             |
| EAT = Entering Air Temperature               | ma = Mixed Air                              |
| EF = Exhaust Fan                             | MIN = Minimum                               |
| Eff = Efficiency                             | MAX = Maximum                               |
| EG = Exhaust Grille                          | N/A = Not Applicable                        |
| ESP = External Static Pressure               | NA = No Access                              |
| EWT = Entering Water Temperature             | NL = Not Listed                             |
| °F = Degrees Fahrenheit, °F                  | NPSHA = Net Positive Suction Head Available |
| FPB = Fan Powered Box                        | NS = Not Specified                          |
| FLA = Full Load Amps                         | OA = Outside Air                            |
| fpm = Feet per Minute (fpm)                  | OAT = Outside Air Temperature               |
| ft = Foot                                    | PD = Sheave Pitch Diameter                  |
| gal = Gallons                                | P.D. = Pressure Drop                        |
| GPM = Gallons Per Minute (GPM)               | PF = Power Factor                           |
| h = Enthalpy (BTU/lb dry air)                | SG = Supply Grille                          |
| P = Pressure                                 | SR = Supply Register                        |
| ppm = parts per million                      | TP = Total Pressure                         |
| psi = Pounds Per Square Inch                 | T <sub>ra</sub> = Return Air Temperature    |
| psid = PSI Differential                      | TS = Tip Speed (fpm) IP, (m/s) SI           |
| r = Radius (in)                              | TSP = Total Static Pressure                 |
| % <sub>ra</sub> = % of Return Air            | V = Velocity                                |
| RA = Return Air                              | VAV = Variable Air Volume                   |
| RAT = Return Air Temperature                 | VD = Volume Damper                          |
| RF = Return Fan                              | VFD = Variable Frequency Drive              |
| RG = Return Grille                           | W = Watt                                    |
| RH = Relative Humidity                       | WB = Wet Bulb                               |
| RPM = Revolutions Per Minute                 | wg = wc = water gauge = water column        |
| RTU = Roof Top Unit                          | WHP = Water Horsepower (IP)                 |
| SA = Supply Air                              | ω = Humidity Ratio                          |




# National TAB

Testing, Adjusting, and Balancing Equipment



| Function    |                                   | Range                     | Minimum Accuracy            | Instrument Information   | Calibration Date | Date Due  |
|-------------|-----------------------------------|---------------------------|-----------------------------|--|------------------|-----------|
| AIR         | AIR PRESSURE                      | 0 in wg to 10 in wg       | 2% +/- 0.001 in wg          | TSI EBT731<br>EBT732117009                                     | 8/12/2022        | 8/12/2023 |
|             | AIR VELOCITY INSTRUMENT           | 50 fpm to 3900 fpm        | +/- 5 %<br>+/- 7 fpm        | Evergreen Telemetry CH-15D<br>1600185                          | 5/20/2022        | 5/20/2023 |
|             | DIRECT HOOD READING               | 100 cfm to 2000 cfm       | +/- 5 %<br>+/- 7 cfm        | Evergreen Telemetry CH-15D<br>1600185                          | 5/20/2022        | 5/20/2023 |
| TEMPERATURE | AIR METER                         | -20 F to 240 F            | +/- .5 %<br>2 F             | Cooper SRH77A S/N 100516003                                    | 8/12/2022        | 8/12/2023 |
|             | AIR PROBE                         | -20 F to 240 F            | +/- .5 %<br>2 F             | Cooper SRH77A S/N 100516003                                    | 8/12/2022        | 8/12/2023 |
|             | IMMERSION METER                   | -20 F to 240 F            | +/- .5 %<br>2 F             | Cooper SRH77A S/N 100516003                                    | 8/12/2022        | 8/12/2023 |
|             | IMMERSION PROBE                   | -20 F to 240 F            | +/- .5 %<br>2 F             | Cooper SRH77A S/N 100516003                                    | 8/12/2022        | 8/12/2023 |
|             | CONTACT METER                     | -20 F to 240 F            | +/- .5 %<br>2 F             | Cooper SRH77A S/N 100516003                                    | 8/12/2022        | 8/12/2023 |
|             | CONTACT PROBE                     | -20 F to 240 F            | +/- .5 %<br>2 F             | Cooper SRH77A S/N 100516003                                    | 8/12/2022        | 8/12/2023 |
| HUMIDITY    | HUMIDITY PROBE                    | 10 % RH to 90 % RH        | 3% of reading               | Cooper SRH77A S/N 100516003                                    | 8/12/2022        | 8/12/2023 |
| ELECTRICAL  | VOLTAGE MEASUREMENT               | 0 VAC to 600 VAC          | 2 % reading<br>+/- 5 digits | Fluke 323<br>S/N 35491023WS                                    | 8/11/2022        | 8/11/2023 |
|             | AMPERAGE MEASUREMENT              | 0 Amperers to 100 Amperes | 2 % reading +/-<br>5 digits | Fluke 323<br>S/N 35491023WS                                    | 8/11/2022        | 8/11/2023 |
| ROTATION    | ROTATION MEASUREMENT              | 60 rpm to 5000 rpm        | 2 % reading<br>2 rpm        | Shimpo DT 207Lp<br>S/N D1690029R                               | 8/11/2022        | 8/11/2023 |
| HYDRONIC    | PRESSURE MEASUREMENT              | -30 in Hg to 200 psi      | ±2% of reading<br>+/- 1 psi | Hydronic Manometer - Dwyer 490W-6-HKIT<br>S/N: 359515093207912 | 8/12/2022        | 8/12/2023 |
|             | DIFFERENTIAL PRESSURE MEASUREMENT | 0 psi - 80 psi            | ±2% of reading<br>+/- 1 psi | Hydronic Manometer - Dwyer 490W-6-HKIT<br>S/N: 359515093207912 | 8/12/2022        | 8/12/2023 |





# Certification

**WILLIAM MORSE TURNBOUGH**

**HAS MET ALL REQUIREMENTS FOR NEBB CERTIFIED PROFESSIONAL  
STATUS IN THE FOLLOWING DISCIPLINE**

***Testing, Adjusting and Balancing of Environmental Systems***

This Certificate, as well as individual affiliation with a NEBB Certified Firm and associated NEBB Certification Stamp are REQUIRED to provide a NEBB Certified Report. Participation in the NEBB Quality Assurance Program requires the Certificant be affiliated with a NEBB Certified Firm

**CP-24289**

---

NEBB Certification Number

**December 31, 2023**

---

Expiration Date

---

NEBB President

---

NEBB President-Elect