

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3850	3892	1390	1470	2460	2422	63.9%	62.2%						
RTU-2	DINING	2050	2158	500	568	1550	1590	75.6%	73.7%						
KEF-1	GRILL HOOD											1995	2016		
KEF-2	FRYER HOOD											1216	1244		
EF-1	RESTROOMS													300	303
<b>TOTALS</b>		5900	6050	1890	2038	4010	4012			0	0	3211	3260	300	303

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4010	4012
TOTAL EXHAUST	3511	3563
<b>NET AIRFLOW</b>	<b>499</b>	<b>449</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.02
SIDE	0.02
REAR	0.01
<b>AVERAGE</b>	<b>0.0167</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN:	✓
MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:	✓

NOTES: