

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB

Function: Test, Adjust, & Balance

Date: 04/24/2025

Completed By: National TAB

PROJECT

8589 Hesperian & S St (Hayward CA)

20473 Hesperian Blvd

Hayward, CA 94541

Client

B&M Builders, Inc.

11330 Sunrise Park Drive

Suite C

Rancho Cordova, CA 95742

National TAB

Project: 8589 Hesperian & S St (Hayward CA)

Table Of Contents

| Section | Page # |
|---------------|--------|
| CERTIFICATION | 3 |
| SUMMARY | 4 |
| REMARKS | 5 |
| AHU/RTU | 8 |
| FAN - Exhaust | 14 |
| ABBREVIATION | 16 |



CERTIFICATION



PROJECT: T-moble (Hayward, CA)

The data presented in this report is a record of system measurements and final adjustments that have been obtained in accordance with the current edition of the NEBB Procedural Standard for Testing, Adjusting and Balancing of Environmental Systems. The measurements shown, and the information given, in this report are certified to be accurate and complete, at the time and date information was gathered. Any variances from design quantities, which exceed NEBB tolerances, are noted in the TAB report project summary.

NEBB TAB FIRM: National TAB - Kansas City
REGISTRATION NO: 3768
CERTIFIED BY: Will Turnbough
DATE: 4/28/2025

Submitted and Certified by:

NEBB TAB FIRM: National TAB - Kansas City
TAB PROFESSIONAL: Will Turnbough
REGISTRATION NO: CP-24289
CERTIFICATION EXP: 12/31/2025





National TAB

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report are further details about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of $-0.02''$ wc to $+0.02''$ wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

Issue List

- RTU-1, 2, AND 3 DO NOT HAVE ECONOMIZER CONTROLLERS INSTALLED
- RTU-2 FAN AND HEATING ISSUES.



8589 Hesperian & S St (Hayward CA)

Project Issue Information

Issue Name : RTU-1, 2, AND 3 DO NOT HAVE ECONOMIZER CONTROLLERS INSTALLED
Description : RTU-1, 2, and 3 do not have economizer controllers installed. Units had to have OA manually set. Recommend to have controllers installed for proper operations.
Created By : National TAB **Assigned To :** National TAB - Zack Eismin
Status : Pending
Priority : High **Asset Tag :**
Originated Date : 04/24/2025 - Zack Eismin - National TAB

Project Issue File Details





8589 Hesperian & S St (Hayward CA)

Project Issue Information

Issue Name : RTU-2 FAN AND HEATING ISSUES.
Description : RTU-2's fan will ramp up and down periodically causing inconsistent airflows. The unit also trips its internal transformer when heating is energized. Recommend to have unit serviced for proper operations.
Created By : National TAB **Assigned To :** National TAB - Zack Eismin
Status : Pending
Priority : High **Asset Tag :**
Originated Date : 04/24/2025 - Zack Eismin - National TAB

National TAB

Project: 8589 Hesperian & S St (Hayward CA)

System/Unit: AHU/RTU



Asset: RTU-1

AREA:

| Unit Data | | |
|------------------|----------|-------------------|
| | Design | Actual |
| MFG | EXISTING | CARRIER |
| Serial Num | - | 2821C56577 |
| Model Num | EXISTING | 48FCL04A2A5A0A0C0 |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 1 |
| OA Filter Size 1 | - | 28X14 |
| Num PreFilter 1 | - | 2 |
| PreFilter Size 1 | - | 16X25X2 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | NL |
| Phase | 3 | 1 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 5.1 |
| Service Factor | - | NL |

| Test Data | | |
|--------------------|--------|----------|
| | Design | Actual |
| SF CFM | 1200 | 1144 |
| SF RPM | - | 1447 |
| RA CFM | 1115 | 1063 |
| OA CFM | 85 | 81 |
| RL Voltage | 208 | 213 |
| RL Amperage | - | 2.71 |
| VFD Max SetPt | - | N/A |
| VFD Min SetPt | - | N/A |
| SF Motor Freq(HZ) | - | N/A |
| OA Damper Position | - | ~5% OPEN |
| Brake Horse Power | - | NA |

| Performance Data | | |
|-------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.24" |
| Fan Suction SP | - | -0.33" |
| Fan Discharge SP | - | 0.20" |
| Total ESP | 0.50 | 0.44" |
| Fan Total SP | - | 0.53" |
| Cooling Coil P.D. | - | N/A |

Completed By: Zack Eismin on 04/24/2025

Unit Data - PHOTO LOG



04/23/2025

National TAB

Project: 8589 Hesperian & S St (Hayward CA)

AHU/RTU



Diffuser Supply (GRD)

RTU-1/

| Asset | | | | | | | |
|------------|----------|------|------|------------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | CFM(1) | FINAL CFM | % to design |
| SGRD1 | | A | 8 | 150 | 266 | 153 | 102.0 |
| SGRD2 | | A | 8 | 200 | 221 | 183 | 91.5 |
| SGRD3 | | A | 10 | 350 | 392 | 323 | 92.3 |
| SGRD4 | | A | 10 | 350 | 460 | 340 | 97.1 |
| SGRD5 | | B | 8 | 150 | 350 | 145 | 96.7 |
| Total | | | | 1200 | 1689 | 1144 | 95.33% |

Diffuser Ret/Exh (GRD)

RTU-1/

| Asset | | | | | | | | | |
|------------|----------|------|-------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | | D | 6X6 | 150 | 1 | 152 | 152 | 152 | 101.3 |
| EGRD2 | | D | 16X16 | 965 | 1 | 959 | 911 | 911 | 94.4 |
| Total | | | | 1115 | | 1111 | 1063 | 1063 | 95.34% |

Completed By: Zack Eismin on 04/24/2025

National TAB

Project: 8589 Hesperian & S St (Hayward CA)

System/Unit: AHU/RTU



Asset: RTU-2

AREA:

| Unit Data | | |
|------------------|----------|-------------------|
| | Design | Actual |
| MFG | EXISTING | CARRIER |
| Serial Num | - | 2821C56576 |
| Model Num | EXISTING | 48FCLA04A2A50A0C0 |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 1 |
| OA Filter Size 1 | - | 28X14 |
| Num PreFilter 1 | - | 2 |
| PreFilter Size 1 | - | 16X25X2 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | NL |
| Phase | 3 | 1 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 5.1 |
| Service Factor | - | NL |

| Test Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| SF CFM | 1200 | 1159 |
| SF RPM | - | 1456 |
| RA CFM | 990 | 952 |
| OA CFM | 210 | 207 |
| RL Voltage | 208 | 213 |
| RL Amperage | - | 2.36 |
| VFD Max SetPt | - | N/A |
| VFD Min SetPt | - | N/A |
| SF Motor Freq(HZ) | - | N/A |
| OA Damper Position | - | ~18% |
| Brake Horse Power | - | NA |

| Performance Data | | |
|-------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.32" |
| Fan Suction SP | - | -0.38" |
| Fan Discharge SP | - | 0.19" |
| Total ESP | 0.50 | 0.51" |
| Fan Total SP | - | 0.57" |
| Cooling Coil P.D. | - | N/A |

Completed By: Zack Eismin on 04/24/2025

Unit Data - PHOTO LOG



04/23/2025

National TAB

Project:8589 Hesperian & S St (Hayward CA)

AHU/RTU



Diffuser Supply (GRD)

RTU-2/

| Asset | | | | | | | |
|-------------------|-----------------|-------------|-------------|-------------------|---------------|------------------|--------------------|
| Asset Name | Location | Type | Size | DESIGN CFM | CFM(1) | FINAL CFM | % to design |
| SGRD1 | | E | 12X8 | 150 | 211 | 154 | 102.7 |
| SGRD2 | | E | 12X8 | 150 | 191 | 142 | 94.7 |
| SGRD3 | | E | 12X8 | 150 | 122 | 153 | 102.0 |
| SGRD4 | | E | 12X8 | 150 | 131 | 139 | 92.7 |
| SGRD5 | | E | 12X8 | 150 | 177 | 137 | 91.3 |
| SGRD6 | | E | 12X8 | 150 | 121 | 142 | 94.7 |
| SGRD7 | | E | 12X8 | 150 | 111 | 151 | 100.7 |
| SGRD8 | | E | 12X8 | 150 | 77 | 141 | 94.0 |
| Total | | | | 1200 | 1141 | 1159 | 96.58% |

Completed By: Zack Eismin on 04/24/2025

National TAB

Project: 8589 Hesperian & S St (Hayward CA)

System/Unit: AHU/RTU



Asset: RTU-3

AREA:

| Unit Data | | |
|------------------|----------|-------------------|
| | Design | Actual |
| MFG | EXISTING | CARRIER |
| Serial Num | - | 2821C56581 |
| Model Num | EXISTING | 48FCLA05A2A5A0A0C |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 1 |
| OA Filter Size 1 | - | 28X14 |
| Num PreFilter 1 | - | 2 |
| PreFilter Size 1 | - | 16X25X2 |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | NL |
| Phase | 3 | 1 |
| Rated Voltage | 208 | 208 |
| Rated Amperage | - | 7.1 |
| Service Factor | - | NL |

| Test Data | | |
|--------------------|--------|-----------|
| | Design | Actual |
| SF CFM | 1200 | 1212 |
| SF RPM | - | 1478 |
| RA CFM | 990 | 1001 |
| OA CFM | 210 | 211 |
| RL Voltage | 208 | 213 |
| RL Amperage | - | 3.01 |
| VFD Max SetPt | - | N/A |
| VFD Min SetPt | - | N/A |
| SF Motor Freq(HZ) | - | N/A |
| OA Damper Position | - | ~18% OPEN |
| Brake Horse Power | - | NA |

| Performance Data | | |
|-------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | -0.29" |
| Fan Suction SP | - | -0.39" |
| Fan Discharge SP | - | 0.21" |
| Total ESP | 0.50 | 0.50" |
| Fan Total SP | - | 0.60" |
| Cooling Coil P.D. | - | N/A |

Completed By: Zack Eismin on 04/24/2025

Unit Data - PHOTO LOG



04/23/2025

National TAB

Project:8589 Hesperian & S St (Hayward CA)

AHU/RTU



Diffuser Supply (GRD)

RTU-3/

| Asset | | | | | | | |
|-------------------|-----------------|-------------|-------------|-------------------|---------------|------------------|--------------------|
| Asset Name | Location | Type | Size | DESIGN CFM | CFM(1) | FINAL CFM | % to design |
| SGRD1 | | E | 12X8 | 150 | 159 | 157 | 104.7 |
| SGRD2 | | E | 12X8 | 150 | 162 | 140 | 93.3 |
| SGRD3 | | E | 12X8 | 150 | 169 | 153 | 102.0 |
| SGRD4 | | E | 12X8 | 150 | 133 | 161 | 107.3 |
| SGRD5 | | E | 12X8 | 150 | 177 | 137 | 91.3 |
| SGRD6 | | E | 12X8 | 150 | 131 | 144 | 96.0 |
| SGRD7 | | E | 12X8 | 150 | 141 | 163 | 108.7 |
| SGRD8 | | E | 12X8 | 150 | 150 | 157 | 104.7 |
| Total | | | | 1200 | 1222 | 1212 | 101% |

Completed By: Zack Eismin on 04/24/2025

National TAB

Project: 8589 Hesperian & S St (Hayward CA)

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RR

| Unit Data | | |
|------------|---------|-----------------|
| | Design | Actual |
| MFG | NA | BROAN |
| Model Num | NA | QTXE110150DCL-A |
| Serial Num | - | NL |
| Type | CEILING | CEILING |

| Test Data | | |
|---------------|--------|--------|
| | Design | Actual |
| CFM | 110 | 109 |
| RL Voltage | 208 | NA |
| RL Amperage | - | NA |
| Discharge ESP | - | 0.12" |
| Total ESP | 0.1 | 0.12" |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | NL |
| Phase | 3 | 1 |
| Voltage (rated) | 208 | 120 |
| Amperage (rated) | - | 0.5 |
| Service Factor | - | NL |

Completed By: Zack Eismin on 04/23/2025

Unit Data - PHOTO LOG



04/23/2025

National TAB

Project: 8589 Hesperian & S St (Hayward CA)

System/Unit: FAN - Exhaust



Asset: EF2

AREA:RR

| Unit Data | | |
|------------|---------|-----------------|
| | Design | Actual |
| MFG | NA | BROAN |
| Model Num | NA | QTXE110150DCL-A |
| Serial Num | - | NL |
| Type | CEILING | CEILING |

| Test Data | | |
|---------------|--------|--------|
| | Design | Actual |
| CFM | 110 | 111 |
| RL Voltage | 208 | NA |
| RL Amperage | - | NA |
| Discharge ESP | - | 0.13" |
| Total ESP | 0.1 | 0.13" |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | NL |
| Frame | - | NL |
| Horsepower | - | NL |
| Motor Rpm | - | NL |
| Phase | 3 | 1 |
| Voltage (rated) | 208 | 120 |
| Amperage (rated) | - | 0.5 |
| Service Factor | - | NL |

Completed By: Zack Eismin on 04/23/2025

Unit Data - PHOTO LOG



04/23/2025

Abbreviation List

| | |
|--|---|
| A = Area (ft ²) | S.F. = Service Factor |
| AHU = Air Handling Unit | SF = Supply Fan |
| A _k = Effective Area | SP = Static Pressure |
| BHP = Brake Horsepower (IP) HP | SR = Supply Register |
| Btu = British Thermal Unit | T = Temperature |
| Btu/h = Btuh = BTUH = BTU/Hour | T _{ma} = Mixed Air Temperature |
| CL = Center Distance (used in belt formula) | T _{oa} = Outside Air Temperature |
| CD = Ceiling Diffuser | T _{ra} = Return Air Temperature |
| CF = Correction Factor | H = Head (in wc, ft wc, psi) |
| CFM = Volumetric Flow: Cubic Feet Per Minute | h = Enthalpy |
| CO ₂ = Carbon Dioxide | HP = Horsepower |
| CO = Carbon Monoxide | hr = Hour |
| C _v = Flow Constant | K _v = Flow constant (SI) |
| d = Diameter (in.) IP | kW = Kilowatt = 1000 Watts |
| Δ = Difference or Change (Final - Initial) | LAT = Leaving Air Temperature |
| DB = Dry Bulb | lb = Pounds |
| EA = Exhaust Air | LWT = Leaving Water Temperature |
| EAT = Entering Air Temperature | ma = Mixed Air |
| EF = Exhaust Fan | MIN = Minimum |
| Eff = Efficiency | MAX = Maximum |
| EG = Exhaust Grille | N/A = Not Applicable |
| ESP = External Static Pressure | NA = No Access |
| EWT = Entering Water Temperature | NL = Not Listed |
| °F = Degrees Fahrenheit, °F | NPSHA = Net Positive Suction Head Available |
| FPB = Fan Powered Box | NS = Not Specified |
| FLA = Full Load Amps | OA = Outside Air |
| fpm = Feet per Minute (fpm) | OAT = Outside Air Temperature |
| ft = Foot | PD = Sheave Pitch Diameter |
| gal = Gallons | P.D. = Pressure Drop |
| GPM = Gallons Per Minute (GPM) | PF = Power Factor |
| h = Enthalpy (BTU/lb dry air) | SG = Supply Grille |
| P = Pressure | SR = Supply Register |
| ppm = parts per million | TP = Total Pressure |
| psi = Pounds Per Square Inch | T _{ra} = Return Air Temperature |
| psid = PSI Differential | TS = Tip Speed (fpm) IP, (m/s) SI |
| r = Radius (in) | TSP = Total Static Pressure |
| % _{ra} = % of Return Air | V = Velocity |
| RA = Return Air | VAV = Variable Air Volume |
| RAT = Return Air Temperature | VD = Volume Damper |
| RF = Return Fan | VFD = Variable Frequency Drive |
| RG = Return Grille | W = Watt |
| RH = Relative Humidity | WB = Wet Bulb |
| RPM = Revolutions Per Minute | wg = wc = water gauge = water column |
| RTU = Roof Top Unit | WHP = Water Horsepower (IP) |
| SA = Supply Air | ω = Humidity Ratio |