

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: Punchlist**  
**Function: Test, Adjust, & Balance**  
**Date: 03/31/2025**  
**Completed By: National TAB**

# PROJECT

## 03-31-25 WAWA #7409 CHESTERFIELD, IN

8770 S CR 1000 W

Daleville, IN 47334

**Client**

Wawa  
260 West Baltimore Pike

Wawa, PA 19063

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

## Table Of Contents

Section	Page #
Issue Data	3

## Issue List

- BACNET Not Wired
- EF-3 Above Design
- RTU-1 Dehumidification Mode
- RTU-1 In Unoccupied State
- RTU-2 & 3 Diffusers
- RTU-2 Diffusers Inaccessible
- RTU-2 Sensors



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** BACNET Not Wired  
**Description :** BACNET for units is not yet installed, to be installed 04/15 per GC.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** EF-3 Above Design  
**Description :** EF-3 is above design flow and is not equipped with a speed controller.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Medium                                      **Asset Tag :**  
**Originated Date :** 03/31/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-1 Dehumidification Mode  
**Description :** RTU-1 dehum mode did not active when called for, unit stayed in cooling.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-1 In Unoccupied State  
**Description :** RTU-1 showing unoccupied status via Lenox core app. Installed a jumper connecting, G, R, and OCP to get unit to run. Unsure if this issue will be solved when BACNET is fully installed.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-2 & 3 Diffusers

**Description :** In the future I would recommend engineers try to take into account positioning of supply grilles/registers/diffusers and orient them in a way that access to them is not restricted by hanging light fixtures. On this site almost every diffuser for RTU-2 is obstructed by hanging light fixtures.

**Created By :** National TAB

**Assigned To :** National TAB - Jordan Best

**Status :** Open

**Priority :** InfoOnly

**Asset Tag :**

**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-2 Diffusers Inaccessible  
**Description :** Diffusers 1,2,3 4, and 8, for RTU-2 are inaccessible due to multiple pieces of hanging lighting.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** [Medium](#)                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-2 Sensors  
**Description :** RTU-2 temp and humidity sensors were installed but unplugged at unit. MC was aware of this but could not inform me on why or who did it. I plugged back in for testing and left them plugged in.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB