

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 03/31/2025**  
**Completed By: National TAB**

# PROJECT

## 03-31-25 WAWA #7409 CHESTERFIELD, IN

8770 South County Road 1000 West

Daleville, IN 47334

**Client**

Wawa  
260 West Baltimore Pike  
Wawa, PA 19063

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

## Table Of Contents

Section	Page #
SUMMARY	3
Issue Data	4
BALANCE SCHEDULE	12
Checklist Data	13
AHU/RTU	23
FAN - Exhaust	29
GRD LAYOUT	35

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

## Issue List

- BACNET Not Wired
- EF-3 Above Design
- RTU-1 Dehumidification Mode
- RTU-1 In Unoccupied State
- RTU-2 & 3 Diffusers
- RTU-2 Diffusers Inaccessible
- RTU-2 Sensors



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** BACNET Not Wired  
**Description :** BACNET for units is not yet installed, to be installed 04/15 per GC.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** EF-3 Above Design  
**Description :** EF-3 is above design flow and is not equipped with a speed controller.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** [Medium](#)                                      **Asset Tag :**  
**Originated Date :** 03/31/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-1 Dehumidification Mode  
**Description :** RTU-1 dehum mode did not active when called for, unit stayed in cooling.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-1 In Unoccupied State  
**Description :** RTU-1 showing unoccupied status via Lenox core app. Installed a jumper connecting, G, R, and OCP to get unit to run. Unsure if this issue will be solved when BACNET is fully installed.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-2 & 3 Diffusers  
**Description :** most diffusers are obstructed by light fixture. we recommend for diffuser to be placed in a way to prevent obstruction from light fixtures.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** InfoOnly                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-2 Diffusers Inaccessible  
**Description :** Diffusers 1,2,3 4, and 8, for RTU-2 are inaccessible due to multiple pieces of hanging lighting.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** [Medium](#)                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**Project Issue Information**

**Issue Name :** RTU-2 Sensors  
**Description :** RTU-2 temp and humidity sensors were installed but unplugged at unit. MC was aware of this but could not inform me on why or who did it. I plugged back in for testing and left them plugged in.  
**Created By :** National TAB                      **Assigned To :** National TAB - Jordan Best  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 04/01/2025 - Jordan Best - National TAB

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	BOH	4500	4506	3800	3844	700	662	15.6%	14.7%						
RTU-2	SALES	3400	3534	3020	3167	380	367	11.2%	10.4%						
RTU-3	FOH	2400	2289	2200	2092	200	197	8.3%	8.6%						
EF-1	RESTROOM													375	356
EF-2	BOH													400	433
EF-3	TRASH ROOM													200	238
<b>TOTALS</b>		10300	10329	9020	9103	1280	1226			0	0	0	0	975	1027

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1280	1226
TOTAL EXHAUST	975	1027
<b>NET AIRFLOW</b>	305	199

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.0187
SIDE	
REAR	0.0128
<b>AVERAGE</b>	<b>0.0158</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES:

## CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



03-31-25 WAWA #7409 CHESTERFIELD, IN

CheckList Information

**Name :** 01: RTU's/AHU's **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/21/2025 - Nicole Seever - National TAB

**Completed Date :** 04/09/2025 - Jordan Best - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design?	Pass
---	------

Comment:

Clean filters installed?	Pass
--------------------------	------

Comment:

Economizers are assembled and functional?	Pass
---	------

Comment:

Motors are all operating below the FLA rating?	Pass
--	------

Comment:

Are belts tight?	N/A
------------------	-----

Comment:

If direct drive unit is the speed controller working?	Pass
---	------

Comment:

Is gas piping installed and valves turned on?	Pass
---	------

**Comment:**

**Condensate drains are installed?**

Pass

**Comment:**

**Unit free of noticeable noise and vibration**

Pass

**Comment:**

**Final outside air damper position is marked with permanent marker?**

Pass

**Comment:**

**No alarms present?**

Pass

**Comment:**

**Any noticeable duct leakage?**

Pass

**Comment:**

**Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?**

Pass

**Comment:**

**IN TEST MODE, TEST THE FOLLOWING:**

**Cooling mode is operational? Record EAT/LAT for each unit:**

Pass

**Comment:**

RTU-1 EAT- 62.4 LAT- 47.3 RTU-2 EAT- 71 LAT- 49 RTU-3 64 LAT- 48

**Heating mode is operational? Record EAT/LAT for each unit:**

Pass

**Comment:**

RTU-1 NA RTU-2 EAT- 70 LAT- 114 RTU-3 EAT-64 LAT- 134.4

**Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:**

Pass

**Comment:**

RTU-1 EAT- 61.3 LAT- 45.5 RTU-2 EAT- 68 LAT- 61 RTU-3 EAT- 67 LAT-59



03-31-25 WAWA #7409 CHESTERFIELD, IN

**CheckList Information**

**Name :** 02: LENNOX SETUP PARAMETERS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/21/2025 - Nicole Seever - National TAB

**Completed Date :** 04/09/2025 - Jordan Best - National TAB

**CheckList Item Details**

**UNIT ID CONFIGURATIONS**

**BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N".** Pass

**Comment:**

**NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP** Pass

**Comment:**

NA, BACNET not set up.

**CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED).** Pass

**Comment:**

**INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):**

**PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS** Pass

**Comment:**

**PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-)** Yes

**Comment:**

**PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE** Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU-1 78% RTU-2 74% RTU-3 62%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

68

**HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE**

Pass

**Comment:**

72

**LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE**

Pass

**Comment:**

72

**VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE**

Pass

**Comment:**

72



03-31-25 WAWA #7409 CHESTERFIELD, IN

**CheckList Information**

**Name :** 03: SENSOR WIRING (LENNOX) **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/21/2025 - Nicole Seever - National TAB

**Completed Date :** 04/09/2025 - Jordan Best - National TAB

**CheckList Item Details**

**COMBINATION TEMPERATURE/HUMIDITY SENSOR**

**Sensors are installed where shown on the drawing?** Pass

**Comment:**

**2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.** Pass

**Comment:**

RTU-2 sensors installed originally and then disconnected @ unit, per MC, unsure why

**For second shielded cable, one wire is landed to Vout and the shield wire is not connected.** Pass

**Comment:**

RTU-2 sensors installed originally and then disconnected @ unit, per MC, unsure why

**Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)** Pass

**Comment:**

50%



**03-31-25 WAWA #7409 CHESTERFIELD, IN**

**CheckList Information**

**Name :** 04: EF'S **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 03/21/2025 - Nicole Seever - National TAB  
**Completed Date :** 04/09/2025 - Jordan Best - National TAB

**CheckList Item Details**

EF's

**Rotation is correct?** Pass

**Comment:**

**Belts are tight (if applicable)?** Pass

**Comment:**

**Speed controller installed and functional (if applicable)?** N/A

**Comment:**

**There is no major leakage around base of fan?** Pass

**Comment:**

**Is the motor operating below the motor FLA rating?** N/A

**Comment:**

**Back draft damper installed and can it fully open?** Pass

**Comment:**

**Unit free of noticeable noise and vibration?** Pass

**Comment:**

---

**Total exhaust flow balanced within +/-5% and grilles are within +/-10%?**

Pass

---

**Comment:**

EF-3 above design flow and not equipped with a speed controller.

---



03-31-25 WAWA #7409 CHESTERFIELD, IN

CheckList Information

**Name :** 05: CLOSEOUT CHECKS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 03/21/2025 - Nicole Seever - National TAB

**Completed Date :** 04/09/2025 - Jordan Best - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting? Pass

Comment:

Is space comfortable in all areas? Pass

Comment:

Is the space free of ventilation noise? Pass

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) Pass

Comment:

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: AHU/RTU



Asset: RTU1

AREA:BOH

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L02332
Model Num	LCT150H4E	LCT150H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	26"X16"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Horsepower	3.75	3.8
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.7

Test Data		
	Design	Actual
SF CFM	4500	4506
RA CFM	3800	3844
OA CFM	700	662
RL Voltage	-	214.6/213.8/213.3
RL Amperage	-	4.34/4.47/4.38
SF System SetPt	-	78%
RA Damper Position	-	73%
RA Damper Type	-	MOTORIZED
OA Damper Position	-	27%
OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.33"
Fan Suction SP	-	-0.90"
Fan Discharge SP	-	0.50"
Total ESP	0.70"	0.83"
Fan Total SP	-	1.4"

Completed By: Jordan Best on 04/01/2025

# National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

## AHU/RTU



**Diffuser Supply (GRD)**

**RTU1/BOH**

<b>Asset</b>									
<b>Asset Name</b>	<b>Location</b>	<b>Type</b>	<b>Size</b>	<b>DESIGN CFM</b>	<b>AK</b>	<b>CFM(1)</b>	<b>CFM(2)</b>	<b>FINAL CFM</b>	<b>% to design</b>
SGRD1	FOOD SERVICE	SD-6	10"	425	1	434	366	382	89.9
SGRD2	FOOD SERVICE	SD-6	10"	425	1	522	417	441	103.8
SGRD3	FOOD SERVICE	SD-6	10"	425	1	567	448	431	101.4
SGRD4	FOOD SERVICE	SD-6	10"	425	1	548	447	438	103.1
SGRD5	FOOD SERVICE	SD-6	10"	425	1	709	562	422	99.3
SGRD6	COFFEE	SD-6	12"	500	1	762	623	522	104.4
SGRD7	TRASH	SD-1	10"	300	1	434	349	320	106.7
SGRD8	BOH	SD-6	10"	400	1	403	316	367	91.8
SGRD9	BOH	SD-6	10"	400	1	481	381	395	98.8
SGRD10	BOH	SD-6	10"	400	1	526	419	416	104.0
SGRD11	ELECTRICAL ROOM	SD-1	10"	375	1	419	346	372	99.2
Total				4500		5805	4674	4506	100.13%

**Diffuser Ret/Exh (GRD)**

**RTU1/BOH**

<b>Asset</b>									
<b>Asset Name</b>	<b>Location</b>	<b>Type</b>	<b>Size</b>	<b>DESIGN CFM</b>	<b>AK</b>	<b>CFM(1)</b>	<b>CFM(2)</b>	<b>FINAL CFM</b>	<b>% to design</b>
EGRD1	FOH	RG-1	14"	870	1	948	792	803	92.3
EGRD2	FOH	RG-1	14"	865	1	503	802	811	93.8
EGRD3	FOH	RG-1	14"	865	1	788	811	788	91.1
EGRD4	WASHROOM	RG-1	16X14"	1200	1	903	1109	1097	91.4
Total				3800		3142	3514	3499	92.08%

Completed By: Jordan Best on 04/01/2025

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: AHU/RTU



Asset: RTU2

AREA:SALES

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L01950
Model Num	LCT102H4E	LCT102H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	26"X16"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Horsepower	3.75	3.8
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.7

Test Data		
	Design	Actual
SF CFM	3400	3534
RA CFM	3020	3167
OA CFM	380	367
RL Voltage	-	213.3/212.4/214.3
RL Amperage	-	3.61/3.75/3.72
SF System SetPt	-	74%
RA Damper Position	-	82%
RA Damper Type	-	MOTORIZED
OA Damper Position	-	18%
OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.29"
Fan Suction SP	-	-0.64"
Fan Discharge SP	-	0.62"
Total ESP	1"	0.93"
Fan Total SP	-	1.26"

Completed By: Jordan Best on 04/01/2025

Notes:

Dirty filters, unit balanced with filters removed.

Diffusers 1 thru 4 were unable to be read out total flow determined by Traverse

Written By: Jordan Best on 04/09/2025

# National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU2/SALES

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD2	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD3	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD4	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD5	RETAIL	SD-2	12"	275	0.92	376	292	292	106.2
SGRD6	RETAIL	SD-2	12"	300	0.92	343	287	287	95.7
SGRD7	RETAIL	SD-2	16"	275	0.92	339	283	283	102.9
SGRD8	RETAIL	SD-2	16"	275	0.92	0	0	0	0.0
SGRD9	RETAIL	SD-2	16"	275	0.92	484	271	271	98.5
SGRD10	HALLWAY	SD-1	16"	200	1	204	187	187	93.5
SGRD11	DELIVERY ROOM	SD-1	8"	250	1	375	233	233	93.2
SGRD12	MENS RESTROOM	SD-5	8"	150	1	267	162	162	108.0
SGRD13	VESTIBULE	SD-5	8"	200	1	268	193	193	96.5
SGRD14	WOMENS RESTROOM	SD-5	8"	100	1	293	98	98	98.0
Total				3400		2949	2006	2006	59%

Completed By: Jordan Best on 04/01/2025

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

## System/Unit: AHU/RTU



Asset: RTU3

AREA:FOH

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L05215
Model Num	LGT072H4E	LGT072H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	30"X16"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X20"X2"

Motor Data		
	Design	Actual
Horsepower	1	1.5
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	4.4

Test Data		
	Design	Actual
SF CFM	2400	2215
RA CFM	2200	1998
OA CFM	200	217
RL Voltage	-	211.9 / 210.9 / 210.2
RL Amperage	-	4.3 / 4.2 / 4.4
SF System SetPt	-	95%
RA Damper Position	-	78%
RA Damper Type	-	MOTORIZED
OA Damper Position	-	22%
OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.7"
Fan Suction SP	-	-0.9"
Fan Discharge SP	-	-0.7"
Total ESP	-	1.4"
Fan Total SP	-	1.6"

Notes:  
Dirty filters, unit balanced with filters removed.

Written By: Jordan Best on 03/31/2025

# National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

## AHU/RTU



### Diffuser Supply (GRD)

#### RTU3/FOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	ASSOCIATES AREA	SD-1	8"	200	1	444	191	219	109.5
SGRD2	OFFICE	SD-1	8"	150	1	216	136	164	109.3
SGRD3	VESTIBULE	SD-5	8"	250	1	235	229	350	140.0
SGRD4	RETAIL	SD-2	18"	450	0.92	856	432		-
SGRD5	RETAIL	SD-2	18"	450	0.92	935	428		-
SGRD6	RETAIL	SD-2	14"	450	0.92	970	442		-
SGRD7	RETAIL	SD-2	14"	450	0.92	928	431	1482	329.3
Total				2400		4584	2289	2215	92.29%

Completed By: Jordan Best on 01/16/2026

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

## System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOMS

Unit Data		
	Design	Actual
<b>MFG</b>	GREENHECK	GREENHECK
<b>Model Num</b>	GB-098-6	GB-098-6
<b>Serial Num</b>	-	26298976
<b>Type</b>	DOWNBLAST	DOWNBLAST
<b>Configuration</b>	VERTICAL	VERTICAL

Test Data		
	Design	Actual
<b>CFM</b>	375	356
<b>Fan Rotation</b>	-	CCW
<b>System SetPt</b>	-	5 TURNS OUT
<b>Total ESP</b>	0.38"	0.15"
<b>Fan Inlet SP</b>	-	-0.15"
<b>Fan Discharge SP</b>	-	ATM

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	US MOTORS
<b>Horsepower</b>	0.167	0.167
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	115
<b>Amperage (rated)</b>	-	3.8
<b>Service Factor</b>	-	1.35

Completed By: Jordan Best on 04/01/2025

Notes:

- Fan Sheave- 3.5"
- Fan Bore- 0.625"
- Motor Sheave/Bore- VP25
- CL Distance- 5"
- Belt- 3L180
- 1 Belt

Written By: Jordan Best on 03/31/2025

**Unit Data - PHOTO LOG**



**03/31/2025**

# National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF1/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WOMENS RESTROOM	EG-1	8X8"	150	1	174	143	143	95.3
EGRD2	MENS RESTROOM	EG-1	8X8"	225	1	190	213	213	94.7
Total				375		364	356	356	94.93%

Completed By: Jordan Best on 03/31/2025

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

## System/Unit: FAN - Exhaust



Asset: EF2

AREA:BOH

Unit Data		
	Design	Actual
<b>MFG</b>	GREENHECK	GREENHECK
<b>Model Num</b>	GB-098-6	GB-098-6
<b>Serial Num</b>	-	26298978
<b>Type</b>	DOWNBLAST	DOWNBLAST
<b>Configuration</b>	VERTICAL	VERTICAL

Test Data		
	Design	Actual
<b>CFM</b>	400	433
<b>Fan Rotation</b>	-	CCW
<b>System SetPt</b>	-	5 TURNS OUT
<b>Total ESP</b>	0.38"	0.14"
<b>Fan Inlet SP</b>	-	-0.14"
<b>Fan Discharge SP</b>	-	ATM

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	US MOTORS
<b>Horsepower</b>	0.167	0.167
<b>Motor Rpm</b>	-	1725
<b>Phase</b>	1	1
<b>Voltage (rated)</b>	120	115
<b>Amperage (rated)</b>	-	3.8
<b>Service Factor</b>	-	1.35

Completed By: Jordan Best on 04/01/2025

**Notes:**

- Fan Sheave- 3.5"
- Fan Bore- 0.625"
- Motor Sheave/Bore- VP25
- CL Distance- 5"
- Belt- 3L180
- 1 Belt

Written By: Jordan Best on 03/31/2025

# National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF2/BOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE	RG-2	8X8"	200	1	238	214	214	107.0
EGRD2	BOH	RG-2	8X8"	200	1	236	219	219	109.5
Total				400		474	433	433	108.25%

Completed By: Jordan Best on 03/31/2025

# National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: FAN - Exhaust



Asset: EF3

AREA:TRASH ROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-B200	SP-B200
Serial Num	-	191307299-0060
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	200	238
Fan Rotation	-	CCW
System SetPt	-	Fixed Speed
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Horsepower	0.167	0.033
Motor Rpm	-	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	2.7

Completed By: Jordan Best on 03/31/2025

Notes:

Fan above design, not equipped with speed controller.

Written By: Jordan Best on 03/31/2025

