

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Prelim

Function: Test, Adjust, & Balance

Date: 04/01/2025

Completed By: National TAB

PROJECT

03-31-25 WAWA #7409 CHESTERFIELD, IN

8770 S CR 1000 W

Daleville, IN 47334

Client

Wawa

260 West Baltimore Pike

Wawa, PA 19063

National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

Table Of Contents

Section	Page #
AHU/RTU	3
FAN - Exhaust	9
Checklist Data	14
Issue Data	24

National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: AHU/RTU



Asset: RTU1

AREA:BOH

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L02332
Model Num	LCT150H4E	LCT150H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	26"X16"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Horsepower	3.75	3.8
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.7

Test Data		
	Design	Actual
SF CFM	4500	4506
RA CFM	3800	3844
OA CFM	700	662
RL Voltage	-	214.6/213.8/213.3
RL Amperage	-	4.34/4.47/4.38
SF System SetPt	-	78%
RA Damper Position	-	73%
RA Damper Type	-	MOTORIZED
OA Damper Position	-	27%
OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.33"
Fan Suction SP	-	-0.90"
Fan Discharge SP	-	0.50"
Total ESP	0.70"	0.83"
Fan Total SP	-	1.4"

Completed By: Jordan Best on 04/01/2025

National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

AHU/RTU



Diffuser Supply (GRD)

RTU1/BOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FOOD SERVICE	SD-6	10"	425	1	434	366	382	89.9
SGRD2	FOOD SERVICE	SD-6	10"	425	1	522	417	441	103.8
SGRD3	FOOD SERVICE	SD-6	10"	425	1	567	448	431	101.4
SGRD4	FOOD SERVICE	SD-6	10"	425	1	548	447	438	103.1
SGRD5	FOOD SERVICE	SD-6	10"	425	1	709	562	422	99.3
SGRD6	COFFEE	SD-6	12"	500	1	762	623	522	104.4
SGRD7	TRASH	SD-1	10"	300	1	434	349	320	106.7
SGRD8	BOH	SD-6	10"	400	1	403	316	367	91.8
SGRD9	BOH	SD-6	10"	400	1	481	381	395	98.8
SGRD10	BOH	SD-6	10"	400	1	526	419	416	104.0
SGRD11	ELECTRICAL ROOM	SD-1	10"	375	1	419	346	372	99.2
Total				4500		5805	4674	4506	100.13%

Diffuser Ret/Exh (GRD)

RTU1/BOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOH	RG-1	14"	870	1	948	792	803	92.3
EGRD2	FOH	RG-1	14"	865	1	503	802	811	93.8
EGRD3	FOH	RG-1	14"	865	1	788	811	788	91.1
EGRD4	WASHROOM	RG-1	16X14"	1200	1	903	1109	1097	91.4
Total				3800		3142	3514	3499	92.08%

Completed By: Jordan Best on 04/01/2025

National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: AHU/RTU



Asset: RTU2

AREA:SALES

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L01950
Model Num	LCT102H4E	LCT102H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	26"X16"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Horsepower	3.75	3.8
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	8.7

Test Data		
	Design	Actual
SF CFM	3400	3534
RA CFM	3020	3167
OA CFM	380	367
RL Voltage	-	213.3/212.4/214.3
RL Amperage	-	3.61/3.75/3.72
SF System SetPt	-	74%
RA Damper Position	-	82%
RA Damper Type	-	MOTORIZED
OA Damper Position	-	18%
OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.29"
Fan Suction SP	-	-0.64"
Fan Discharge SP	-	0.62"
Total ESP	1"	0.93"
Fan Total SP	-	1.26"

Completed By: Jordan Best on 04/01/2025

Notes:
Dirty filters, unit balanced with filters removed.

Written By: Jordan Best on 03/31/2025

National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

AHU/RTU



Diffuser Supply (GRD)

RTU2/SALES

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD2	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD3	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD4	RETAIL	SD-2	12"	275	0.92	0	0	0	0.0
SGRD5	RETAIL	SD-2	12"	275	0.92	376	292	292	106.2
SGRD6	RETAIL	SD-2	12"	300	0.92	343	287	287	95.7
SGRD7	RETAIL	SD-2	16"	275	0.92	339	283	283	102.9
SGRD8	RETAIL	SD-2	16"	275	0.92	0	0	0	0.0
SGRD9	RETAIL	SD-2	16"	275	0.92	484	271	271	98.5
SGRD10	HALLWAY	SD-1	16"	200	1	204	187	187	93.5
SGRD11	DELIVERY ROOM	SD-1	8"	250	1	375	233	233	93.2
SGRD12	MENS RESTROOM	SD-5	8"	150	1	267	162	162	108.0
SGRD13	VESTIBULE	SD-5	8"	200	1	268	193	193	96.5
SGRD14	WOMENS RESTROOM	SD-5	8"	100	1	293	98	98	98.0
Total				3400		2949	2006	2006	59%

Completed By: Jordan Best on 04/01/2025

National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: AHU/RTU



Asset: RTU3

AREA:FOH

Unit Data		
	Design	Actual
MFG	LENNOX	LENNOX
Serial Num	-	5624L05215
Model Num	LGT072H4E	LGT072H4E
Type	RTU	RTU
Configuration	VERTICAL	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	30"X16"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X20"X2"

Motor Data		
	Design	Actual
Horsepower	1	1.5
Phase	3	3
Rated Voltage	208	208
Rated Amperage	-	4.4

Test Data		
	Design	Actual
SF CFM	2400	2289
RA CFM	2200	2092
OA CFM	200	197
RL Voltage	-	213.1/211.8/214.5
RL Amperage	-	1.67/1.56/1.64
SF System SetPt	-	62%
RA Damper Position	-	70%
RA Damper Type	-	MOTORIZED
OA Damper Position	-	30%
OA Damper Type	-	MOTORIZED

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.17"
Fan Suction SP	-	-0.29"
Fan Discharge SP	-	0.32"
Total ESP	-	0.49"
Fan Total SP	-	0.61"

Completed By: Jordan Best on 04/01/2025

Notes:
Dirty filters, unit balanced with filters removed.

Written By: Jordan Best on 03/31/2025

National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

AHU/RTU



Diffuser Supply (GRD)

RTU3/FOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	ASSOCIATES AREA	SD-1	8"	200	1	444	191	191	95.5
SGRD2	OFFICE	SD-1	8"	150	1	216	136	136	90.7
SGRD3	VESTIBULE	SD-5	8"	250	0.92	235	229	229	91.6
SGRD4	RETAIL	SD-2	18"	450	0.92	856	432	432	96.0
SGRD5	RETAIL	SD-2	18"	450	0.92	935	428	428	95.1
SGRD6	RETAIL	SD-2	14"	450	0.92	970	442	442	98.2
SGRD7	RETAIL	SD-2	14"	450	0.92	928	431	431	95.8
Total				2400		4584	2289	2289	95.38%

Completed By: Jordan Best on 04/01/2025

National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: FAN - Exhaust



Asset: EF1

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	GB-098-6	GB-098-6
Serial Num	-	26298976
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	375	356
Fan Rotation	-	CCW
System SetPt	-	5 TURNS OUT
Total ESP	0.38"	0.15"
Fan Inlet SP	-	-0.15"
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Horsepower	0.167	0.167
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.8
Service Factor	-	1.35

Completed By: Jordan Best on 04/01/2025

Notes:

Fan Sheave- 3.5"

Fan Bore- 0.625"

Motor Sheave/Bore- VP25

CL Distance- 5"

Belt- 3L180

1 Belt

Written By: Jordan Best on 03/31/2025

Unit Data - PHOTO LOG



03/31/2025

National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	WOMENS RESTROOM	EG-1	8X8"	150	1	174	143	143	95.3
EGRD2	MENS RESTROOM	EG-1	8X8"	225	1	190	213	213	94.7
Total				375		364	356	356	94.93%

Completed By: Jordan Best on 03/31/2025

National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: FAN - Exhaust



Asset: EF2

AREA:BOH

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	GB-098-6	GB-098-6
Serial Num	-	26298978
Type	DOWNBLAST	DOWNBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	US MOTORS
Horsepower	0.167	0.167
Motor Rpm	-	1725
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	3.8
Service Factor	-	1.35

Test Data		
	Design	Actual
CFM	400	433
Fan Rotation	-	CCW
System SetPt	-	5 TURNS OUT
Total ESP	0.38"	0.14"
Fan Inlet SP	-	-0.14"
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 04/01/2025

Notes:

- Fan Sheave- 3.5"
- Fan Bore- 0.625"
- Motor Sheave/Bore- VP25
- CL Distance- 5"
- Belt- 3L180
- 1 Belt

Written By: Jordan Best on 03/31/2025

National TAB

Project:03-31-25 WAWA #7409 CHESTERFIELD, IN

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF2/BOH

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	FOOD SERVICE	RG-2	8X8"	200	1	238	214	214	107.0
EGRD2	BOH	RG-2	8X8"	200	1	236	219	219	109.5
Total				400		474	433	433	108.25%

Completed By: Jordan Best on 03/31/2025

National TAB

Project: 03-31-25 WAWA #7409 CHESTERFIELD, IN

System/Unit: FAN - Exhaust



Asset: EF3

AREA:TRASH ROOM

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SP-B200	SP-B200
Serial Num	-	191307299-0060
Type	CEILING	CEILING
Configuration	VERTICAL	VERTICAL

Test Data		
	Design	Actual
CFM	200	238
Fan Rotation	-	CCW
System SetPt	-	Fixed Speed
Fan Discharge SP	-	ATM

Motor Data		
	Design	Actual
Motor MFG	-	GREENHECK
Horsepower	0.167	0.033
Motor Rpm	-	1000
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	2.7

Completed By: Jordan Best on 03/31/2025

Notes:

Fan above design, not equipped with speed controller.

Written By: Jordan Best on 03/31/2025

CheckList List

- 01: RTU's/AHU's
- 02: LENNOX SETUP PARAMETERS
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



03-31-25 WAWA #7409 CHESTERFIELD, IN

CheckList Information

Name : 01: RTU's/AHU's **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/21/2025 - Nicole Seever - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design? Pass

Comment:

Clean filters installed? Pass

Comment:

Economizers are assembled and functional? Pass

Comment:

Motors are all operating below the FLA rating? Pass

Comment:

Are belts tight? N/A

Comment:

If direct drive unit is the speed controller working? Pass

Comment:

Is gas piping installed and valves turned on? Pass

Comment:

Condensate drains are installed?

Pass

Comment:

Unit free of noticeable noise and vibration

Pass

Comment:

Final outside air damper position is marked with permanent marker?

Pass

Comment:

No alarms present?

Pass

Comment:

Any noticeable duct leakage?

Pass

Comment:

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Pass

Comment:

IN TEST MODE, TEST THE FOLLOWING:

Cooling mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

RTU-1 EAT- 62.4 LAT- 47.3 RTU-2 EAT- 71 LAT- 49 RTU-3 64 LAT- 48

Heating mode is operational? Record EAT/LAT for each unit:

Pass

Comment:

RTU-1 NA RTU-2 EAT- 70 LAT- 114 RTU-3 EAT-64 LAT- 134.4

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:

Pass

Comment:

RTU-1 EAT- 61.3 LAT- 45.5 RTU-2 EAT- 68 LAT- 61 RTU-3 EAT- 67 LAT-59



03-31-25 WAWA #7409 CHESTERFIELD, IN

CheckList Information

Name : 02: LENNOX SETUP PARAMETERS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/21/2025 - Nicole Seever - National TAB

CheckList Item Details

UNIT ID CONFIGURATIONS

BACNET CONFIGURATION: GO TO SETTINGS>GENERAL>CONFIGURATION ID1 POSITION 5 SET TO "N". Pass

Comment:

NETWORK CONFIGURATION: GO TO SETUP>NETWORK INTEGRATION, SET TO BACNET IP Pass

Comment:

NA, BACNET not set up.

CONTROL MODE: SET CONTROL MODE TO ROOM SENSOR: CO2, TEMP & HUMIDITY (PER UNIT, AS NEEDED). Pass

Comment:

INDIVIDUAL PARAMETER CONFIGURATIONS (MECHANICAL CONTRACTOR TO DEFINE / AS APPLICABLE):

PARAMETER 105 DEHUMID MODE: 7 NO CONDITIONS Pass

Comment:

PARAMETER 106 DEHUMID SETPOINT: 50, THIS IS A CENTERED SET POINT (+/-) Yes

Comment:

PARAMETER 107 DEHUMID DEADBAND: 3 (DEFAULT) THIS IS THE ACTUAL +/- VALUE Pass

Comment:

PARAMETER 117 CO2 DAMPER MAX OPEN: 50%

Pass

Comment:

PARAMETER 118 CO2 START OPEN PPM: 1500

Pass

Comment:

PARAMETER 119 CO2 MAX OPEN PPM: 1500

Pass

Comment:

PARAMETER 137 OCCHET SET POINT: 68 (BACK UP)

Pass

Comment:

PARAMETER 131 SET TO THE SAME % AS THE MINMIUM OA DAMPER SETPOINT

Pass

Comment:

PARAMETER 139 OCC COOLING SET POINT: 72 (BACK UP)

Pass

Comment:

PARAMETER 154 OCC BLOWER MODE: ON-CONTINUOUS 1

Pass

Comment:

CFM VALUES / MSAV FAN SPEEDS (AIR BALANCER TO DEFINE / IF APPLICABLE):

OA DAMPER SET TO SAME POSITION IN ALL FAN SPEEDS?

Pass

Comment:

ALL FAN SPEEDS SET TO THE SAME CFM VALUE (ENTER SETPOINTS BELOW)

Pass

Comment:

RTU-1 78% RTU-2 74% RTU-3 62%

HEAT CFM VALUE: PER THE HVAC SCHEDULE

Pass

Comment:

68

HIGH COOL CFM VALUE: THE HIGH COOL CFM VALUE

Pass

Comment:

72

LOW COOL CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

72

VENTILATION CFM VALUE: MATCH THE HIGH COOL CFM VALUE

Pass

Comment:

72



03-31-25 WAWA #7409 CHESTERFIELD, IN

CheckList Information

Name : 03: SENSOR WIRING (LENNOX) **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/21/2025 - Nicole Seever - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing?	Pass
---	------

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.	Pass
--	------

Comment:

RTU-2 sensors installed originally and then disconnected @ unit, per MC, unsure why

For second shielded cable, one wire is landed to Vout and the shield wire is not connected.	Pass
---	------

Comment:

RTU-2 sensors installed originally and then disconnected @ unit, per MC, unsure why

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)	Pass
--	------

Comment:

50%



03-31-25 WAWA #7409 CHESTERFIELD, IN

CheckList Information

Name : 04: EF'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 03/21/2025 - Nicole Seever - National TAB

CheckList Item Details

EF's

Rotation is correct?	Pass
-----------------------------	------

Comment:

Belts are tight (if applicable)?	Pass
---	------

Comment:

Speed controller installed and functional (if applicable)?	N/A
---	-----

Comment:

There is no major leakage around base of fan?	Pass
--	------

Comment:

Is the motor operating below the motor FLA rating?	N/A
---	-----

Comment:

Back draft damper installed and can it fully open?	Pass
---	------

Comment:

Unit free of noticeable noise and vibration?	Pass
---	------

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Pass

Comment:

EF-3 above design flow and not equipped with a speed controller.



03-31-25 WAWA #7409 CHESTERFIELD, IN

CheckList Information

Name : 05: CLOSEOUT CHECKS **Status :** Not Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 03/21/2025 - Nicole Seever - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting?	Pass
-----------------------------------	------

Comment:

Is space comfortable in all areas?	Pass
---	------

Comment:

Is the space free of ventilation noise?	Pass
--	------

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)	Pass
--	------

Comment:

Issue List

- BACNET Not Wired
- EF-3 Above Design
- RTU-1 Dehumidification Mode
- RTU-1 In Unoccupied State
- RTU-2 & 3 Diffusers
- RTU-2 Diffusers Inaccessible
- RTU-2 Sensors



03-31-25 WAWA #7409 CHESTERFIELD, IN

Project Issue Information

Issue Name : BACNET Not Wired
Description : BACNET for units is not yet installed, to be installed 04/15 per GC.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 04/01/2025 - Jordan Best - National TAB



03-31-25 WAWA #7409 CHESTERFIELD, IN

Project Issue Information

Issue Name : EF-3 Above Design
Description : EF-3 is above design flow and is not equipped with a speed controller.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : [Medium](#) **Asset Tag :**
Originated Date : 03/31/2025 - Jordan Best - National TAB



03-31-25 WAWA #7409 CHESTERFIELD, IN

Project Issue Information

Issue Name : RTU-1 Dehumidification Mode
Description : RTU-1 dehum mode did not active when called for, unit stayed in cooling.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 04/01/2025 - Jordan Best - National TAB



03-31-25 WAWA #7409 CHESTERFIELD, IN

Project Issue Information

Issue Name : RTU-1 In Unoccupied State
Description : RTU-1 showing unoccupied status via Lenox core app. Installed a jumper connecting, G, R, and OCP to get unit to run. Unsure if this issue will be solved when BACNET is fully installed.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 04/01/2025 - Jordan Best - National TAB



03-31-25 WAWA #7409 CHESTERFIELD, IN

Project Issue Information

Issue Name : RTU-2 & 3 Diffusers
Description : In the future I would recommend engineers try to take into account positioning of supply grilles/registers/diffusers and orient them in a way that access to them is not restricted by hanging light fixtures. On this site almost every diffuser for RTU-2 is obstructed by hanging light fixtures.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : InfoOnly **Asset Tag :**
Originated Date : 04/01/2025 - Jordan Best - National TAB



03-31-25 WAWA #7409 CHESTERFIELD, IN

Project Issue Information

Issue Name : RTU-2 Diffusers Inaccessible
Description : Diffusers 1,2,3 4, and 8, for RTU-2 are inaccessible due to multiple pieces of hanging lighting.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : [Medium](#) **Asset Tag :**
Originated Date : 04/01/2025 - Jordan Best - National TAB



03-31-25 WAWA #7409 CHESTERFIELD, IN

Project Issue Information

Issue Name : RTU-2 Sensors
Description : RTU-2 temp and humidity sensors were installed but unplugged at unit. MC was aware of this but could not inform me on why or who did it. I plugged back in for testing and left them plugged in.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 04/01/2025 - Jordan Best - National TAB