

**SDV Job #: 5441139 - Shake Shack-1252-Menlo Park-R1****Service Region:** 326 - Morristown, NJ Service  
**Service Person:** Chad Cleere**Customer Number:** 545562      **Customer Name:** Region 108 - Rupp Philadelphia**Address:** Shake Shack  
1521b US-1  
Edison, NJ 08837**Region Job #:** 5185582  
**Region Job Name:** Shake Shack-1252-Menlo Park-R1**Sales Region:** 108 - Eastern PA Mechanical  
**Sales Person:** Joe Shiiba**Created By:** Chad Cleere      **Creation Date:** 10/24/2022 8:10 AM  
**Last Modified By:** Nick Maestoso      **Last Modified Date:** 11/30/2022 10:38 PM**Dining Room Pressure:** 0.0      **Kitchen Pressure:** 0.0  
**Hours On Job:** 0.0      **Extra Hours:** 0.0**Completed:** Yes      **Completed By:** Nick Maestoso  
**Completion Date:** 11/30/2022 10:38 PM**Installation Notes:**

11/23/22 During SDV there were originally some issue with wiring that got resolved prior to turnover except for one issue.

-120V to MAU is not wired to SF1/N1

-the gas pressure regulator seems to be off when we returned but prior to leaving it seemed to have adjusted back to normal.

11/30/22 the Electrician called to confirm what wiring needed to be fixed and we explained it to him.

**UDS**

NONE

**Hood Group 1****Exhaust CFM:** Design = 4144      Initial = 4137      Final = 4070      (98.2% of design)  
**Supply CFM:** Design = 3316      Initial = 4227      Final = 3428      (103.4% of design)  
**Supply AC CFM:** Design = 1000      Initial = 1246      Final = 1120      (112.0% of design)**Hood 1 ( Hood 1 Left ) (Hood 1 Left)****Model:** 5424ND-2-ACPSP-F      **Length:** 9' 5.00"  
**Exhaust CFM:** Design = 2072      Initial = 2207      Final = 2103      (101.5% of design)**Other Notes:**

N/A





## Installation

Hung Using appropriate material to safely secure hood.	Design: <b>Yes</b>	Actual: <b>Yes</b>
COOKING EQUIPMENT ON AND OPERATING	Design: <b>Yes</b>	Actual: <b>No</b>
COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE	Design: <b>Yes</b>	Actual: <b>Yes</b>
END PANELS INSTALLED CORRECTLY	Design: <b>Yes</b>	Actual: <b>Yes</b>
INITIAL POSITION OF BALANCE DAMPER		Actual: <b>0</b>
POSITION OF BALANCE DAMPER AFTER AIRFLOW		Actual: <b>25</b>
Was a smoke test performed on Hood System?	Design: <b>Yes</b>	Actual: <b>Yes</b>

## Filters

<b>Type:</b>	Captrate Solo				
<b>Filter 1</b>	Size: 20x16	Initial Velocity: 147 fpm	Final Velocity: 138 fpm	Initial CFM: 305	Final CFM: 286
Fan: #1 - USBI24DD-RM (KEF-1)					
<b>Filter 2</b>	Size: 20x16	Initial Velocity: 147 fpm	Final Velocity: 146 fpm	Initial CFM: 305	Final CFM: 303
Fan: #1 - USBI24DD-RM (KEF-1)					
<b>Filter 3</b>	Size: 20x16	Initial Velocity: 162 fpm	Final Velocity: 154 fpm	Initial CFM: 336	Final CFM: 320
Fan: #1 - USBI24DD-RM (KEF-1)					
<b>Filter 4</b>	Size: 20x16	Initial Velocity: 165 fpm	Final Velocity: 164 fpm	Initial CFM: 343	Final CFM: 340
Fan: #1 - USBI24DD-RM (KEF-1)					
<b>Filter 5</b>	Size: 20x16	Initial Velocity: 173 fpm	Final Velocity: 153 fpm	Initial CFM: 359	Final CFM: 318
Fan: #1 - USBI24DD-RM (KEF-1)					
<b>Filter 6</b>	Size: 20x16	Initial Velocity: 142 fpm	Final Velocity: 133 fpm	Initial CFM: 295	Final CFM: 276
Fan: #1 - USBI24DD-RM (KEF-1)					
<b>Filter 7</b>	Size: 20x16	Initial Velocity: 127 fpm	Final Velocity: 125 fpm	Initial CFM: 264	Final CFM: 260
Fan: #1 - USBI24DD-RM (KEF-1)					

## Supply

<b>Supply CFM:</b>	Design = 1528	Initial = 2051	Actual = 1647	(107.8% of design)
Fan: #2 - A2-D.250-20D (MAU-1)				
<b>AC CFM:</b>	Design = 500	Initial = 638	Actual = 594	(118.8% of design)

## PSP 1

**Orientation:** Front      **Length:** 11' 1.00"      **Width:** 14.00"      **Banks:** 1  
**Blanks:** 1  
**CFM:** Design = 1528      Initial = 2051      Final = 1647      (107.8% of design)  
**Velocity:** Design = 135      Initial = 181      Final = 145      (107.4% of design)  
**AC CFM:** Design = 500      Initial = 638      Final = 594      (118.8% of design)  
**AC Velocity:** Design = 112      Initial = 143      Final = 133      (118.8% of design)

---

### Readings:

1: Initial: 216 fpm, Final: 170 fpm      2: Initial: 141 fpm, Final: 112 fpm      3: Initial: 167 fpm, Final: 135 fpm  
4: Initial: 114 fpm, Final: 105 fpm      5: Initial: 168 fpm, Final: 112 fpm      6: Initial: 205 fpm, Final: 170 fpm  
7: Initial: 158 fpm, Final: 157 fpm      8: Initial: 165 fpm, Final: 124 fpm      9: Initial: 162 fpm, Final: 177 fpm  
10: Initial: 224 fpm, Final: 167 fpm      11: Initial: 230 fpm, Final: 133 fpm      12: Initial: 230 fpm, Final: 189 fpm

---

### AC Readings:

1: Initial: 132 fpm, Final: 123 fpm      2: Initial: 102 fpm, Final: 124 fpm      3: Initial: 134 fpm, Final: 142 fpm  
4: Initial: 107 fpm, Final: 135 fpm      5: Initial: 104 fpm, Final: 95 fpm      6: Initial: 146 fpm, Final: 117 fpm  
7: Initial: 187 fpm, Final: 155 fpm      8: Initial: 104 fpm, Final: 84 fpm      9: Initial: 136 fpm, Final: 138 fpm  
10: Initial: 192 fpm, Final: 156 fpm      11: Initial: 182 fpm, Final: 164 fpm      12: Initial: 189 fpm, Final: 164 fpm

## Hood 2 ( Hood 2 Right ) (Hood 2 Right)

**Model:** 5424ND-2-ACPSP-F      **Length:** 9' 5.00"  
**Exhaust CFM:** Design = 2072      Initial = 1930      Final = 1967      (94.9% of design)  
**Other Notes:**

N/A





## Installation

Hung Using appropriate material to safely secure hood.

Design: **Yes**

Actual: **Yes**

COOKING EQUIPMENT ON AND OPERATING

Design: **Yes**

Actual: **No**

COOKING EQUIPMENT INSTALLED AS CLOSE TO BACK WALL AS POSSIBLE

Design: **Yes**

Actual: **Yes**

END PANELS INSTALLED CORRECTLY

Design: **Yes**

Actual: **Yes**

INITIAL POSITION OF BALANCE DAMPER

Actual: **0**

POSITION OF BALANCE DAMPER AFTER AIRFLOW

Actual: **0**

Was a smoke test performed on Hood System?

Design: **Yes**

Actual: **Yes**

## Filters

**Type:** Captrate Solo

<b>Filter 1</b> Fan: #1 - USBI24DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 132 fpm	Final Velocity: 136 fpm	Initial CFM: 274	Final CFM: 282
<b>Filter 2</b> Fan: #1 - USBI24DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 134 fpm	Final Velocity: 138 fpm	Initial CFM: 278	Final CFM: 286
<b>Filter 3</b> Fan: #1 - USBI24DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 145 fpm	Final Velocity: 146 fpm	Initial CFM: 301	Final CFM: 303
<b>Filter 4</b> Fan: #1 - USBI24DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 138 fpm	Final Velocity: 146 fpm	Initial CFM: 286	Final CFM: 303
<b>Filter 5</b> Fan: #1 - USBI24DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 141 fpm	Final Velocity: 143 fpm	Initial CFM: 293	Final CFM: 297
<b>Filter 6</b> Fan: #1 - USBI24DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 124 fpm	Final Velocity: 132 fpm	Initial CFM: 257	Final CFM: 274
<b>Filter 7</b> Fan: #1 - USBI24DD-RM (KEF-1)	Size: 20x16	Initial Velocity: 116 fpm	Final Velocity: 107 fpm	Initial CFM: 241	Final CFM: 222

## Supply

<b>Supply CFM:</b> Fan: #2 - A2-D.250-20D (MAU-1)	Design = 1788	Initial = 2176	Actual = 1781	(99.6% of design)
<b>AC CFM:</b>	Design = 500	Initial = 608	Actual = 526	(105.2% of design)

## PSP 1

<b>Orientation:</b>	Front	<b>Length:</b>	9' 5.00"	<b>Width:</b>	14.00"	<b>Banks:</b>	1
<b>Blanks:</b>	1						
<b>CFM:</b>	Design = 1788	Initial = 2176	Final = 1781	(99.6% of design)			
<b>Velocity:</b>	Design = 187	Initial = 228	Final = 186	(99.5% of design)			
<b>AC CFM:</b>	Design = 500	Initial = 608	Final = 526	(105.2% of design)			
<b>AC Velocity:</b>	Design = 133	Initial = 161	Final = 139	(104.5% of design)			

### Readings:

1: Initial: 270 fpm, Final: 226 fpm	2: Initial: 220 fpm, Final: 191 fpm	3: Initial: 220 fpm, Final: 185 fpm
4: Initial: 233 fpm, Final: 182 fpm	5: Initial: 208 fpm, Final: 167 fpm	6: Initial: 230 fpm, Final: 186 fpm
7: Initial: 252 fpm, Final: 199 fpm	8: Initial: 223 fpm, Final: 195 fpm	9: Initial: 193 fpm, Final: 165 fpm
10: Initial: 232 fpm, Final: 171 fpm		

### AC Readings:

1: Initial: 160 fpm, Final: 142 fpm	2: Initial: 148 fpm, Final: 144 fpm	3: Initial: 184 fpm, Final: 151 fpm
4: Initial: 158 fpm, Final: 133 fpm	5: Initial: 165 fpm, Final: 137 fpm	6: Initial: 171 fpm, Final: 153 fpm
7: Initial: 158 fpm, Final: 131 fpm	8: Initial: 147 fpm, Final: 126 fpm	9: Initial: 159 fpm, Final: 131 fpm
10: Initial: 164 fpm, Final: 147 fpm		

## AQEs

NONE

## Fans



### Fan 1 - USBI24DD-RM (KEF-1) (KEF-1)

**Model:** USBI24DD-RM

**Other Notes:**

N/A








Record the VFD HZ		Actual: <b>40.9</b>
VOLTS	Design: <b>460</b>	Actual: <b>463</b>
HP	Design: <b>3</b>	Actual: <b>3</b>
HUB SET SCREW TIGHT	Design: <b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design: <b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design: <b>Correct</b>	Actual: <b>Correct</b>
FAN VIBRATION	Design: <b>Good</b>	Actual: <b>Good</b>
RPM - DESIGN	Design: <b>952</b>	Actual: <b>783</b>
RPM - MAX	Design: <b>1500</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design: <b>1250</b>	Actual: <b>N/A</b>
FLA	Design: <b>4.6</b>	Actual: <b>3.5</b>
OVERLOAD SET POINT	Design: <b>4.6</b>	Actual: <b>4.6</b>
PHASE	Design: <b>3</b>	Actual: <b>3</b>
FAN WITHIN 5 MILES OF COAST		Actual: <b>No</b>
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE	Design: <b>No</b>	Actual: <b>Yes</b>

### Fan 2 - A2-D.250-20D (MAU-1) (MAU-1)

**Model:** A2-D.250-20D

**Other Notes:**

N/A










**Supply**

**Supply CFM:**      Design = 3316      Actual = 3428      (103.4% of design)

VOLTS	Design: <b>460</b>	Actual: <b>460</b>
HP	Design: <b>3</b>	Actual: <b>3</b>
HUB SET SCREW TIGHT	Design: <b>Yes</b>	Actual: <b>Yes</b>
FAN LEVEL	Design: <b>Yes</b>	Actual: <b>Yes</b>
ROTATION	Design: <b>Correct</b>	Actual: <b>Correct</b>
FAN VIBRATION	Design: <b>Good</b>	Actual: <b>Good</b>
RPM - DESIGN	Design: <b>1468</b>	Actual: <b>1175</b>
RPM - MAX	Design: <b>2400</b>	Actual: <b>N/A</b>
RPM - MAX RECOMMENDED	Design: <b>2000</b>	Actual: <b>N/A</b>
FLA	Design: <b>4.3</b>	Actual: <b>4.3</b>
OVERLOAD SET POINT	Design: <b>4.3</b>	Actual: <b>4.3</b>
PHASE	Design: <b>3</b>	Actual: <b>3</b>
DAMPER INSTALLED	Design: <b>Yes</b>	Actual: <b>Yes</b>

**Other Notes:**

N/A



FAN WITHIN 5 MILES OF COAST		Actual: <b>No</b>
INSPECT ALL EXTERIOR SIDES OF UNIT. ANY VISIBLE DAMAGE		Actual: <b>No</b>
Record the VFD HZ		Actual: <b>40.2</b>
Is Supply Fan bolted/secured to curb? If no, secure fan properly according to manual.	Design: <b>Yes</b>	Actual: <b>Yes</b>

**Heater**

**Gas Heater**

GAS TYPE	Design: <b>Natural</b>	Actual: <b>Natural</b>
INLET GAS PRESSURE	Design: <b>7</b>	Actual: <b>17</b>
FREEZE STAT TEMPERATURE	Design: <b>35</b>	Actual: <b>35</b>
FREEZE STAT TIMER	Design: <b>10</b>	Actual: <b>10</b>
SPACE SET POINT	Design: <b>N/A</b>	Actual: <b>0</b>

**Other Notes:**

*No space set point needed*

INTAKE SET POINT	Design: <b>45</b>	Actual: <b>55</b>
DISCHARGE SET POINT	Design: <b>55</b>	Actual: <b>65</b>
HIGH LIMIT SET POINT		Actual: <b>170</b>

### Direct Fired Heater

**Housing Size:** 2

**Burner Profile Pressure:** 0.0"

PILOT FLAME SIGNAL	Design: <b>12</b>	Actual: <b>14</b>
TEMP RISE		Actual: <b>70</b>
HIGH FIRE MANIFOLD GAS PRESSURE	Design: <b>2.8</b>	Actual: <b>3</b>
HIGH FIRE INLET PRESSURE		Actual: <b>10</b>
HIGH FIRE FLAME SIGNAL	Design: <b>12</b>	Actual: <b>15.6</b>
BURNER DIFFERENTIAL PRESSURE	Design: <b>0.3</b>	Actual: <b>0.39</b>
LOW MANIFOLD GAS PRESSURE		Actual: <b>0</b>
MODULATION TIME	Design: <b>4</b>	Actual: <b>1</b>
LOW FIRE FLAME SIGNAL	Design: <b>12</b>	Actual: <b>15.6</b>

## ECPs

### ECP 1 - SC-311110MA

**Package #:** SC-311110MA

### Smart Control

ROOM TEMPERATURE OFFSET	Design: <b>15</b>	Actual: <b>15</b>
HOW MANY FAN ZONES ARE THERE	Design: <b>1</b>	Actual: <b>1</b>
HYSTERESIS TEMPERATURE		Actual: <b>2</b>
Room Sensor Type		Actual: <b>Room Sensor</b>
Is room sensor wireless or wired?		Actual: <b>Wired</b>
Is room sensor operating correctly? Upload Picture of installation		Actual: <b>Yes</b>

**Other Notes:**

N/A



Are there Tempering HMI's?	Design: <b>Yes</b>	Actual: <b>No</b>
ALL TEMP SENSORS ARE WIRED IN	Design: <b>Yes</b>	Actual: <b>Yes</b>
Do any of the light circuits exceed 1400W?	Design: <b>No</b>	Actual: <b>No</b>
ALL LIGHTS WORK	Design: <b>Yes</b>	Actual: <b>Yes</b>
ALL FAULTS CLEARED	Design: <b>Yes</b>	Actual: <b>Yes</b>
ECPM03 HARDWARE REVISION	Design: <b>04</b>	Actual: <b>04</b>
ECPM03 PROGRAM VERSION	Design: <b>2.15.04</b>	Actual: <b>2.15.04</b>
CASHMI HARDWARE REVISION	Design: <b>03</b>	Actual: <b>03</b>
CASHMI PROGRAM VERSION	Design: <b>2.15.04</b>	Actual: <b>2.15.04</b>
ECPM03 DATE AND TIME ACCURATE	Design: <b>Yes</b>	Actual: <b>Yes</b>
Smoke Test Performed on all Hoods? Upload Video	Design: <b>Yes</b>	Actual: <b>Yes</b>

**Other Notes:**

N/A

See attachment(s): [20221116092637.mp4] [20221116092645.mp4] [20221116092650.mp4]

Ansul Cylinder Installed	Design: <b>Yes</b>	Actual: <b>Yes</b>
--------------------------	--------------------	--------------------

Is the Ansul micro switch connected from common and normally closed to C1 & AR1 in control panel?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Test Micro switch. With power off, remove C1 wire from terminal. Apply power, does system go into fire mode? Check HMI display and ensure "Fire" is displayed	Design: <b>Yes</b>	Actual: <b>Yes</b>
(Test shunt trip) With system in Fire Mode, Take Multimeter and test between ST & N1. Do you have 120V? If No, replace ECPM03 board and retest.	Design: <b>Yes</b>	Actual: <b>Yes</b>
Does Exhaust Fan ramp up to full speed in fire mode?	Design: <b>Yes</b>	Actual: <b>Yes</b>

## BMS & Monitoring

BMS TYPE	Design: <b>CASLink</b>	Actual: <b>CASLink</b>
CASLINK COMMUNICATION TYPE	Design: <b>Cellular</b>	Actual: <b>Cellular</b>
Cellular status is Active Online?	Design: <b>Yes</b>	Actual: <b>Yes</b>
CASLink Registration Wizard was completed?	Design: <b>Yes</b>	Actual: <b>Yes</b>
CASLink Module has a current heartbeat?	Design: <b>Yes</b>	Actual: <b>Yes</b>
All devices connected to the SCADA are reporting live data?	Design: <b>Yes</b>	Actual: <b>Yes</b>
Devices were assigned to an area and named appropriately?	Design: <b>Yes</b>	Actual: <b>Yes</b>

## Sensors

### T2

SENSOR TYPE	Design: <b>Duct Stat</b>	Actual: <b>Duct Stat</b>
SENSOR LOCATION	Design: <b>H1R1</b>	Actual: <b>H1R1</b>
FAN NUMBER	Design: <b>1</b>	Actual: <b>1</b>

### T3

SENSOR TYPE	Design: <b>Duct Stat</b>	Actual: <b>Duct Stat</b>
SENSOR LOCATION	Design: <b>H2R1</b>	Actual: <b>H2R1</b>
FAN NUMBER	Design: <b>1</b>	Actual: <b>1</b>

### T4

SENSOR TYPE	Design: <b>AC-PSP</b>	Actual: <b>AC-PSP</b>
SENSOR LOCATION	Design: <b>Hood 1</b>	Actual: <b>Hood 1</b>
FAN NUMBER	Design: <b>0</b>	Actual: <b>0</b>

### T5

SENSOR TYPE	Design: <b>AC-PSP</b>	Actual: <b>AC-PSP</b>
SENSOR LOCATION	Design: <b>Hood 2</b>	Actual: <b>Hood 2</b>
FAN NUMBER	Design: <b>0</b>	Actual: <b>0</b>

## VFDs

### VFD 1

DESIGN CFM	Design: <b>4144</b>	Actual: <b>4070</b>
FAN DIRECTION	Design: <b>Forward</b>	Actual: <b>Forward</b>
TEMP SENSOR #s ASSIGNED	Design: <b>T2, T3</b>	Actual: <b>T2,T3</b>

### DCV VFD

OVERLOAD = P108	Design: <b>95</b>	Actual: <b>95</b>
MIN HZ	Design: <b>39.8</b>	Actual: <b>46.96</b>
MAX HZ	Design: <b>49.7</b>	Actual: <b>58.7</b>
ALL FAULTS CLEARED = P197	Design: <b>Yes</b>	Actual: <b>Yes</b>
P508		Actual: <b>3.5</b>
LOAD IN SEPARATE CONDUIT.	Design: <b>Yes</b>	Actual: <b>Yes</b>

### VFD 2

DESIGN CFM	Design: <b>3316</b>	Actual: <b>3288</b>
FAN DIRECTION	Design: <b>Forward</b>	Actual: <b>Reverse</b>

### DCV VFD

SUPPLY FAN # ASSIGNED	Design: <b>2</b>	Actual: <b>2</b>
OVERLOAD = P108	Design: <b>89</b>	Actual: <b>89</b>
MAX HZ	Design: <b>50.2</b>	Actual: <b>40.2</b>
ALL FAULTS CLEARED = P197	Design: <b>Yes</b>	Actual: <b>Yes</b>
P508		Actual: <b>N/A</b>
LOAD IN SEPARATE CONDUIT.	Design: <b>Yes</b>	Actual: <b>Yes</b>

## CORE

NONE