

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB REPORT
Function: Test, Adjust, & Balance
Date: 10/10/2023

PROJECT
10-09-23 NIKE UNITE - ANTIOCH, TN

4060 CANE RIDGE PARKWAY

ANTIOCH, TX 37013

Client

Lakeview Construction

National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

Table Of Contents

Section	Page #
Issue Data	3
Checklist Data	5
AHU/RTU	15
AHU/RTU	19
VAV - Single Duct	21
AHU/RTU	22
FAN - Exhaust	26

Issue List

- Unable to balance fitting room diffusers



10-09-23 NIKE UNITE - ANTIOCH, TN

Project Issue Information

Issue Name : Unable to balance fitting room diffusers
Description : Several fitting room diffusers unable to be balanced due to screws protruding from inside diffuser. Prevents face plate from being removed to access balancing damper.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Originated Date : 10/11/2023 - Jordan Best - National TAB

Project Issue File Details



IMG_1820
10/11/2023

CheckList List

- TECH - STEP 1: INITIAL WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS



10-09-23 NIKE UNITE - ANTIOCH, TN

CheckList Information

Name : TECH - STEP 1: INITIAL WALKTHROUGH **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 10/09/2023 - Laura Robinson - National TAB
Completed Date : 10/11/2023 - Jordan Best - National TAB

CheckList Item Details

INITIAL SITE WALKTHROUGH

Review Plan Review Checklist, has it been signed off and meets our standards to start balancing? If not contact processor to ensure job is ready.

Comment:

Yes

All diffusers and grilles are installed and match design?

Comment:

Yes

Thermostats have power?

Comment:

Yes

All HVAC units and fans and powered and operational?

Comment:

Yes

VAV diffusers (if applicable) are powered and responding to adjustment at thermostat?

Comment:

Yes

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:

Yes



10-09-23 NIKE UNITE - ANTIOCH, TN

CheckList Information

Name : TECH - STEP 2: UNIT DATA AND EVAL **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 10/09/2023 - Laura Robinson - National TAB
Completed Date : 10/11/2023 - Jordan Best - National TAB

CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional?

Comment:

Yes

Motors are all operating below the FLA rating?

Comment:

Yes

Are belts tight?

Comment:

NA

If direct drive unit is the speed controller working.

Comment:

Yes

Is gas piping installed and valves turned on?

Comment:

Yes

Unit free of noticeable noise and vibration

Comment:

Yes

EF's

Rotation is correct?

Comment:

Yes

Belts are tight?

Comment:

NA

Grease cup installed on hood fan

Comment:

NA

Hinge kit installed installed on hood fan?

Comment:

NA

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

Comment:

NA

Flex conduit is long enough so that fan can be completely tilted back?

Comment:

NA

There is no major leakage around base of fan?

Comment:

No

Is the motor operating below the motor FLA rating?

Comment:

Yes

For restroom fan(s) is the back draft damper installed and can it fully open?

Comment:

Yes

Unit free of noticeable noise and vibration?

Comment:

Yes

DOCUMENTATION

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Comment:

Yes



10-09-23 NIKE UNITE - ANTIOCH, TN

CheckList Information

Name : TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 10/09/2023 - Laura Robinson - National TAB
Completed Date : 10/11/2023 - Jordan Best - National TAB

CheckList Item Details

TEST, ADJUST, AND BALANCE ALL EQUIPMENT:

DURING TESTING MAKE NOTE OF THE FOLLOWING:

Is space free of drafting?

Comment:

Yes

Is space comfortable in all areas?

Comment:

Yes

Is the space free of ventilation noise?

Comment:

Yes

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

Comment:

NA

FABRIC DUCT STATIC PRESSURES (IF APPLICABLE)

Take static pressures near takeoff for each fabric duct once balancing is completed. Input this into the "VEL (1)" field on the diffuser asset. If not a fabric duct then, put "N/A" into the "VEL (1)" field instead.

Comment:

RTU-3 0.41" / 0.32" / 0.37" / 0.38" RTU-4 0.32" / 0.43" / 0.34" / 0.39" RTU-5 0.27"



10-09-23 NIKE UNITE - ANTIOCH, TN

CheckList Information

Name : TECH - STEP 4: FINAL TESTS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 10/09/2023 - Laura Robinson - National TAB

CheckList Item Details

FINAL TESTS

BUILDING PRESSURE

Building pressure at front & back doors (All Systems On)

Comment:

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

CARRIER VFD PARAMETERS (IF APPLICABLE)

Use Carrier provided VFD cable to verify VFD speed parameters for each unit (Defaults - high speed = 60Hz, low speed = 40Hz). Can adjust high speed parameter for balancing but requires that the low speed is proportionally adjusted. Record VFD speeds on the individual assets

Comment:

NA

TEMPERATURES/HUMIDITIES

Measure temperatures/humidities for outside air (taken in shade), return air, and supply air for each HVAC unit during full cooling and input into appropriate fields on the individual asset

Comment:

Yes

VAV DIFFUSERS (IF APPLICABLE)

Each VAV-diffuser is calibrated for max airflow?

Comment:

Yes

Each VAV diffuser is set for minimum airflow? Record value in notes on the individual diffuser asset

Comment:



National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

System/Unit: AHU/RTU

Asset: RTU 1

AREA: MULTI-ZONE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	5842712
Model Num	CASRTU-1-E.154-15	CASRTU-1-E.154-15-5T
Type	-	DOAS
Configuration	-	Vertical
Num OA Filters 1	-	2
OA Filter Size 1	-	16" X 20" X 2"
Num Final Filter 1	-	8
Final Filter Size 1	-	16" X 16" X 2"

Motor Data		
	Design	Actual
Motor MFG	-	Nema
Frame	-	145T
Horsepower	-	1.5
Motor Rpm	-	1740
Phase	-	3
Rated Voltage	-	230
Rated Amperage	-	4.03

Electrical		
	Design	Actual
VFD Min Setpt	-	37
VFD Max Setpt	-	80

Test Data		
	Design	Actual
SF CFM	1320	1309
SF RPM	-	NA
RA CFM	-	1127
OA CFM	175	182
RL Voltage	-	357
RL Amperage	-	1.7
SF Rotation	-	CCW
Min OA Damper Position	-	5 VDC
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	NA
Fan Suction SP	-	NA
Fan Discharge SP	-	NA
Total ESP	-	NA
OA Temp (db/wb)	-	66
RA Temp (db/wb)	-	72.6
SA Temp (db/wb)	-	70.3

General		
	Design	Actual
Fan Rotation Correct	-	Yes
Unit Filters Clean	-	Yes

Completed By: Jordan Best on 10/11/2023



National TAB

Project:10-09-23 NIKE UNITE - ANTIOCH, TN

AHU/RTU

Diffuser Supply (GRD)

RTU 1/MULTI-ZONE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU 1-SGRD1				150	1	101	143	143	95.3
RTU 1-SGRD2				150	1	149	162	162	108.0
RTU 1-SGRD3				120	1	144	128	128	106.7
RTU 1-SGRD4				225	1	197	232	232	103.1
RTU 1-SGRD5				225	1	181	227	227	100.9
RTU 1-SGRD6				225	1	224	229	229	101.8
RTU 1-SGRD7				50	1	76	51	51	102.0
RTU 1-SGRD8				125	1	176	129	129	103.2
RTU 1-SGRD9				50	1	61	53	53	106.0
Total				1320		1309	1354	1354	102.58%



National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

System/Unit: AHU/RTU

Asset: RTU 2

AREA:SINGLE ZONE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	5482712
Model Num	CASRTU-1-E.304-18	CASRTU-1-E.304-18-7.5T
Type	-	DOAS
Configuration	-	Vertical
Num OA Filters 1	-	2
OA Filter Size 1	-	16" X 20" X 2"
Num Final Filter 1	-	8
Final Filter Size 1	-	16" X 16" X 2"

Motor Data		
	Design	Actual
Motor MFG	-	EC Blue
Frame	-	NA
Horsepower	-	5
Motor Rpm	-	2900
Phase	-	3
Rated Voltage	-	460
Rated Amperage	-	5.4

Test Data		
	Design	Actual
SF CFM	2580	2454
SF RPM	-	NA
RA CFM	-	2140
OA CFM	325	314
RL Voltage	-	490.7/490.2/485.1
RL Amperage	-	1.68/1.81/1.69
SF Rotation	-	CCW
Min OA Damper Position	-	5.6 VDC
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	NA
Fan Suction SP	-	NA
Fan Discharge SP	-	NA
Total ESP	-	NA
OA Temp (db/wb)	-	66
RA Temp (db/wb)	-	70.5
SA Temp (db/wb)	-	70.5

General		
	Design	Actual
Fan Rotation Correct	-	Yes
Unit Filters Clean	-	Yes

Completed By: Jordan Best on 10/11/2023



National TAB

Project:10-09-23 NIKE UNITE - ANTIOCH, TN

AHU/RTU

Diffuser Supply (GRD)

RTU 2/SINGLE ZONE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU 2-SGRD1				290	1	291	267	267	92.1
RTU 2-SGRD2				290	1	297	284	284	97.9
RTU 2-SGRD3				290	1	272	271	271	93.4
RTU 2-SGRD4				290	1	287	293	293	101.0
RTU 2-SGRD5				290	1	245	284	284	97.9
RTU 2-SGRD6				290	1	290	268	268	92.4
RTU 2-SGRD7				290	1	260	261	261	90.0
RTU 2-SGRD8				290	1	224	284	284	97.9
RTU 2-SGRD9				260	1	187	242	242	93.1
Total				2580		2353	2454	2454	95.12%



National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

System/Unit: AHU/RTU

Asset: RTU 3

AREA: MULTI-ZONE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	5842712
Model Num	CASRTU-1-E.604-20	CASRTU-3-E.604-24-15T
Type	-	DOAS
Configuration	-	Vertical
Num OA Filters 1	-	4
OA Filter Size 1	-	16" X 25" X 2"
Num Final Filter 1	-	8
Final Filter Size 1	-	20" X 25" X 2"

Motor Data		
	Design	Actual
Motor MFG	-	Nema
Frame	-	215T
Horsepower	-	5
Motor Rpm	-	1165
Phase	-	3
Rated Voltage	-	230
Rated Amperage	-	14.3

Electrical		
	Design	Actual
VFD Min Setpt	-	37
VFD Max Setpt	-	80

Test Data		
	Design	Actual
SF CFM	4500	4508
RA CFM	-	3331
OA CFM	1200	1177
RL Voltage	-	378
RL Amperage	-	6.6
SF Rotation	-	CCW
Min OA Damper Position	-	5.8VDC
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	NA
Fan Suction SP	-	NA
Fan Discharge SP	-	NA
Total ESP	-	NA
OA Temp (db/wb)	-	66
RA Temp (db/wb)	-	70.5
SA Temp (db/wb)	-	72.5

General		
	Design	Actual
Fan Rotation Correct	-	Yes
Unit Filters Clean	-	Yes

Completed By: Jordan Best on 10/16/2023



National TAB

Project:10-09-23 NIKE UNITE - ANTIOCH, TN

AHU/RTU

Diffuser Supply (GRD)

RTU 3/MULTI-ZONE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU 3-SGRD1			14"	1125	1.06	828	1106	1106	98.3
RTU 3-SGRD2			14"	1125	1.06	977	1167	1167	103.7
RTU 3-SGRD3			14"	1125	1.06	948	1189	1128	100.3
RTU 3-SGRD4			14"	1125	1.06	814	1044	1107	98.4
Total				4500		3567	4506	4508	100.18%

National TAB

Project:10-09-23 NIKE UNITE - ANTIOCH, TN

VAV - Single Duct



HVAC EQUIPMENT/

Asset									
Asset Name	Type	Inlet Size	Design Max CFM	Max CFM	Design Min CFM	Min CFM	Design Heat CFM	Heat CFM	Ak (max)
VAV1	6	6	600	550	300	287	543	543	1

Completed By: Jordan Best on 10/16/2023

Diffuser Supply (GRD)

VAV1/

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	FITTING ROOMS	6	6	100	1	84	97	97	97.0
SGRD2	FITTING ROOMS	6	6	100	1	76	103	103	103.0
SGRD3	FITTING ROOMS	6	6	100	1	68	92	92	92.0
SGRD4	FITTING ROOMS	6	6	100	1	77	94	94	94.0
SGRD5	FITTING ROOMS	6	6	100	1	92	103	103	103.0
SGRD6	FITTING ROOMS	6	6	100	1	87	94	94	94.0
Total				600		484	583	583	97.17%

Completed By: Jordan Best on 10/16/2023



National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

System/Unit: AHU/RTU

Asset: RTU 4

AREA: MULTI-ZONE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	5482712
Model Num	CASRTU-1-E.604-18	CASRTU-3-E.604-18-15T
Type	-	DOAS
Configuration	-	Vertical
Num OA Filters 1	-	4
OA Filter Size 1	-	16" X 25" X 2"
Num Final Filter 1	-	8
Final Filter Size 1	-	20" X 25" X 2"

Motor Data		
	Design	Actual
Motor MFG	-	Nema
Frame	-	184T
Horsepower	-	5
Motor Rpm	-	1750
Phase	-	3
Rated Voltage	-	230
Rated Amperage	-	13.6

Electrical		
	Design	Actual
VFD Min Setpt	-	37
VFD Max Setpt	-	80

Test Data		
	Design	Actual
SF CFM	4300	3953
SF RPM	-	NA
RA CFM	-	2716
OA CFM	1200	1237
RL Voltage	-	454
RL Amperage	-	6.3
SF Rotation	-	CCW
Min OA Damper Position	-	5.8 VDC
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	NA
Fan Suction SP	-	NA
Fan Discharge SP	-	NA
Total ESP	-	NA
OA Temp (db/wb)	-	66
RA Temp (db/wb)	-	70.6
SA Temp (db/wb)	-	73

General		
	Design	Actual
Fan Rotation Correct	-	Yes
Unit Filters Clean	-	Yes

Completed By: Jordan Best on 10/11/2023



National TAB

Project:10-09-23 NIKE UNITE - ANTIOCH, TN

AHU/RTU

Diffuser Supply (GRD)

RTU 4/MULTI-ZONE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
RTU 4-SGRD1			14"	1075	1.06	497	1020	1020	94.9
RTU 4-SGRD2			14"	1075	1.06	873	1001	1001	93.1
RTU 4-SGRD3			14"	1075	1.06	574	895	895	83.3
RTU 4-SGRD4			14"	1075	1.06	1004	1037	1037	96.5
Total				4300		2948	3953	3953	91.93%



National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

System/Unit: AHU/RTU

Asset: RTU 5

AREA: MULTI-ZONE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Serial Num	-	5482712
Model Num	CASRTU-1-E.604-24	CASRTU-1-E.604-24
Type	-	DOAS
Configuration	-	Vertical
Num OA Filters 1	-	4
OA Filter Size 1	-	16" X 25" X 2"
Num Final Filter 1	-	8
Final Filter Size 1	-	20" X 25" X 2"

Motor Data		
	Design	Actual
Motor MFG	-	Nema
Frame	-	215T
Horsepower	-	5
Motor Rpm	-	1165
Phase	-	3
Rated Voltage	-	430
Rated Amperage	-	14.3

Electrical		
	Design	Actual
VFD Min Setpt	-	31
VFD Max Setpt	-	80

Test Data		
	Design	Actual
SF CFM	5055	5171
SF RPM	-	NA
RA CFM	-	5171
OA CFM	0	0
RL Voltage	-	446
RL Amperage	-	7.2
SF Rotation	-	CCW
RA Damper Position	-	100%
Min OA Damper Position	-	0
Min OA Damper Type	-	ECON

Performance Data		
	Design	Actual
MA Plenum SP	-	NA
Fan Suction SP	-	NA
Fan Discharge SP	-	NA
Total ESP	-	NA
OA Temp (db/wb)	-	67.5
RA Temp (db/wb)	-	69.4
SA Temp (db/wb)	-	72.3

General		
	Design	Actual
Fan Rotation Correct	-	Yes
Unit Filters Clean	-	Yes

Completed By: Jordan Best on 10/11/2023



National TAB

Project:10-09-23 NIKE UNITE - ANTIOCH, TN

AHU/RTU

Diffuser Supply (GRD)

RTU 5/MULTI-ZONE

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	ENTRY/CASH REGISTER	Round Fabric Duct	26"	5055	3.14	4653	5171	5171	102.3
Total				5055		4653	5171	5171	102.29%

National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

System/Unit: FAN - Exhaust



Asset: EF1

AREA:

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	G-080-VG	G-080-VG-1-17-X
Serial Num	-	22180861
Type	-	Downblast
Configuration	-	Vertical

Motor Data		
	Design	Actual
Motor MFG	-	Vari-Green
Frame	-	NA
Horsepower	-	0.1
Motor Rpm	-	1750
Phase	-	1
Voltage (rated)	-	208
Amperage (rated)	-	1.38
Service Factor	-	NA
Efficiency	-	NA

Test Data		
	Design	Actual
CFM	325	341
Fan RPM	-	NA
Fan Rotation	-	CCW
Motor RPM	-	NA
System SetPt	-	10
RL Voltage	-	122
RL Amperage	-	1.26
Total ESP	-	0.14"
Fan Inlet SP	-	0.14"
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 10/16/2023

Notes:
Speed controller set at 10/10

Written By: Jordan Best on 10/10/2023

National TAB

Project:10-09-23 NIKE UNITE - ANTIOCH, TN

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF1/

Asset												
Asset Name	Model Num	MFG	Type	Size	DESIGN CFM	AK	VEL(1)	CFM(1)	VEL(2)	CFM(2)	FINAL CFM	% to design
EF1-EGRD1	NA	NA			115	1		142		118	118	102.6
EF1-EGRD2	NA	NA			115	1		98		120	120	104.3
EF1-EGRD3	NA	NA			95	1		109		103	103	108.4
Total					325			349		341	341	104.92%

Completed By: Jordan Best on 10/16/2023

Asset	Notes	Date	Written By
EF1-EGRD1	Men's RR	10/10/2023	Jordan Best
EF1-EGRD2	Women's RR	10/10/2023	Jordan Best
EF1-EGRD3	Janitors Closet	10/10/2023	Jordan Best

National TAB

Project: 10-09-23 NIKE UNITE - ANTIOCH, TN

System/Unit: FAN - Exhaust



Asset: EF2

AREA:

Unit Data		
	Design	Actual
MFG	GREENHECK	GREENHECK
Model Num	SQ-100-VG	SQ-100-VG
Serial Num	-	NA
Type	-	Ceiling
Configuration	-	Horizontal

Motor Data		
	Design	Actual
Motor MFG	-	NA
Frame	-	NA
Horsepower	-	NA
Motor Rpm	-	NA
Phase	-	NA
Voltage (rated)	-	NA
Amperage (rated)	-	NA
Service Factor	-	NA

Test Data		
	Design	Actual
CFM	1000	978
Fan RPM	-	NA
Fan Rotation	-	CCW
Motor RPM	-	NA
System SetPt	-	10
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	-	NA
Fan Inlet SP	-	NA
Fan Discharge SP	-	ATM

Completed By: Jordan Best on 10/11/2023

Notes:
IT Room. Fan speed fully maximized.

Written By: Jordan Best on 10/10/2023