

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 01/20/2026
Completed By: National TAB

PROJECT

03-16-26 WAWA #7222 SILVERTON, OH

7481 MONTGOMERY RD

SILVERTON, OH 45236

Client

Wawa
260 West Baltimore Pike
Wawa, PA 19063

National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH

Table Of Contents

| Section | Page # |
|----------------|---------------|
| Summary | 3 |
| Checklist | 4 |
| AHU/RTU | 12 |
| FAN - Exhaust | 18 |
| GRD Layout | 23 |



National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH
Function: Test, Adjust, & Balance

Project Summary

Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

Ceiling Exhaust Fans

The ceiling exhaust fans were measured using a flow hood. If speed adjustment was provided, the fan speed was adjusted to within design tolerance. Any equipment that fell outside of this tolerance is noted throughout the report.

Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report

CheckList List

- 01: RTU's/AHU's
- 03: SENSOR WIRING (LENNOX)
- 04: EF'S
- 05: CLOSEOUT CHECKS



03-16-26 WAWA #7222 SILVERTON, OH

CheckList Information

Name : 01: RTU's/AHU's **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/20/2026 - Trinity Dodds - National TAB

CheckList Item Details

RTU's/AHU's

All diffusers and grilles are installed and match design? Pass

Comment:

Clean filters installed? Pass

Comment:

Economizers are assembled and functional?

Comment:

Motors are all operating below the FLA rating?

Comment:

Are belts tight? N/A

Comment:

If direct drive unit is the speed controller working?

Comment:

Is gas piping installed and valves turned on? Pass

Comment:

Condensate drains are installed?

Pass

Comment:

Unit free of noticeable noise and vibration

Comment:

Final outside air damper position is marked with permanent marker?

Comment:

No alarms present?

Comment:

Any noticeable duct leakage?

Comment:

Total supply and OA flows are balanced within +/-5% and supply & return diffusers within +/-10%?

Comment:

Adjust side wall diffusers on spiral duct that blow towards the coffee island drop-in to prevent issues with it staying at temperature. Fan out of the deflector blades or reduce airflow as necessary to prevent drafting.

Comment:

IN TEST MODE, TEST THE FOLLOWING:

Cooling mode is operational? Record EAT/LAT for each unit:

Comment:

Heating mode is operational? Record EAT/LAT for each unit:

Comment:

Dehumidification mode is operational? (Feel dehumidification coil with your hand. Is it hot?) Record EAT/LAT for each unit:

Comment:



03-16-26 WAWA #7222 SILVERTON, OH

CheckList Information

Name : 03: SENSOR WIRING (LENNOX) **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/20/2026 - Trinity Dodds - National TAB

CheckList Item Details

COMBINATION TEMPERATURE/HUMIDITY SENSOR

Sensors are installed where shown on the drawing?

Comment:

2 conductor shielded cable has one wire landed to Vin, one to GND, and the shield wire is not connected.

Comment:

For second shielded cable, one wire is landed to Vout and the shield wire is not connected.

Comment:

Verify that the CORE or Prodigy controller is sensing a relative humidity (record the reading)

Comment:



03-16-26 WAWA #7222 SILVERTON, OH

CheckList Information

Name : 04: EF'S **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/20/2026 - Trinity Dodds - National TAB

CheckList Item Details

EF's

Rotation is correct?

Comment:

Belts are tight (if applicable)?

Comment:

Speed controller installed and functional (if applicable)?

Comment:

There is no major leakage around base of fan?

Comment:

Is the motor operating below the motor FLA rating?

Comment:

Back draft damper installed and can it fully open?

Comment:

Unit free of noticeable noise and vibration?

Comment:

Total exhaust flow balanced within +/-5% and grilles are within +/-10%?

Comment:



03-16-26 WAWA #7222 SILVERTON, OH

CheckList Information

Name : 05: CLOSEOUT CHECKS **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 01/20/2026 - Trinity Dodds - National TAB

CheckList Item Details

SPACE COMFORT

Is space free of drafting?

Comment:

Is space comfortable in all areas?

Comment:

Is the space free of ventilation noise?

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Comment:

National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH

System/Unit: AHU/RTU



Asset: RTU-1

AREA:FOOD SERVICE/BOH

| Unit Data | | |
|---------------------|-----------|------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | |
| Model Num | LGT150H5E | LGT150H5E |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 2 |
| OA Filter Size 1 | - | 14"x23" |
| Num OA Filters 2 | - | |
| OA Filter Size 2 | - | |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20"x25"x2" |
| Num Final Filter 2 | - | |
| Final Filter Size 2 | - | |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | |
| Frame | - | |
| Horsepower | 3.75 | |
| Motor Rpm | - | |
| Phase | 3 | |
| Rated Voltage | 208 | |
| Rated Amperage | - | |
| Service Factor | - | |

| Drive Data | |
|--------------------|--------|
| | Actual |
| Motor Sheave Size | |
| Motor Bore Size | |
| Motor Sheave SetPt | |
| Fan Sheave Size | |
| Fan Sheave Bore | |
| Belt CL Distance | |
| Num of Belts | |
| Belt Size | |

| Test Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| SF CFM | 4500 | 4574 |
| SF RPM | - | |
| MOTOR RPM | - | |
| RA CFM | 4000 | |
| OA CFM | 500 | |
| RL Voltage | - | |
| RL Amperage | - | |
| SF System SetPt | - | |
| RA Damper Position | - | |
| RA Damper Type | - | |
| OA Damper Position | - | |
| OA Damper Type | - | |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | |
| Fan Suction SP | - | |
| Fan Discharge SP | - | |
| Total ESP | 0.70" | |
| Fan Total SP | - | |

National TAB

Project:03-16-26 WAWA #7222 SILVERTON, OH

AHU/RTU



Diffuser Supply (GRD)

RTU-1/FOOD SERVICE/BOH

| Asset | | | | | | | | | |
|------------|--------------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1 | SPECIALTY BEVERAGE | SD-6 | 10" | 450 | 1 | 588 | | 460 | 102.2 |
| SGRD2 | SPECIALTY BEVERAGE | SD-6 | 10" | 400 | 1 | 257 | | 391 | 97.8 |
| SGRD3 | SPECIALTY BEVERAGE | SD-6 | 10" | 400 | 1 | 500 | | 422 | 105.5 |
| SGRD4 | BOH | SD-6 | 10" | 450 | 1 | 362 | | 469 | 104.2 |
| SGRD5 | BOH | SD-6 | 12" | 500 | 1 | 481 | | 506 | 101.2 |
| SGRD6 | BOH | SD-6 | 12" | 500 | 1 | 349 | | 450 | 90.0 |
| SGRD7 | FOOD SERVICE | SD-6 | 12" | 600 | 1 | 736 | | 655 | 109.2 |
| SGRD8 | FOOD SERVICE | SD-6 | 10" | 350 | 1 | 418 | | 349 | 99.7 |
| SGRD9 | WASHROOM | SD-6 | 10" | 400 | 1 | 514 | | 402 | 100.5 |
| SGRD10 | TRASH STAGING | SD-6 | 8" | 200 | 1 | 218 | | 200 | 100.0 |
| SGRD11 | ELECTRICAL | SD-6 | 10" | 250 | 1 | 428 | | 270 | 108.0 |
| Total | | | | 4500 | | 4851 | 0 | 4574 | 101.64% |

Diffuser Ret/Exh (GRD)

RTU-1/FOOD SERVICE/BOH

| Asset | | | | | | | | | |
|------------|--------------|------|-------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | FOOD SERVICE | RG-1 | 14X14 | 1000 | | | | | - |
| EGRD2 | FOOD SERVICE | RG-1 | 14X14 | 1000 | | | | | - |
| EGRD3 | FOOD SERVICE | RG-1 | 14X12 | 800 | | | | | - |
| EGRD4 | FOOD SERVICE | RG-2 | 12X10 | 500 | | | | | - |
| EGRD5 | WASHROOM | RG-1 | 14X12 | 700 | | | | | - |
| Total | | | | 4000 | | 0 | 0 | 0 | 0% |

National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH

System/Unit: AHU/RTU



Asset: RTU-2

AREA:SALES/OFFICE

| Unit Data | | |
|---------------------|-----------|------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | |
| Model Num | LGT102H5E | LGT102H5E |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 2 |
| OA Filter Size 1 | - | 14"x23" |
| Num OA Filters 2 | - | |
| OA Filter Size 2 | - | |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20"x25"x2" |
| Num Final Filter 2 | - | |
| Final Filter Size 2 | - | |

| Test Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| SF CFM | 3400 | 3510 |
| SF RPM | - | |
| MOTOR RPM | - | |
| RA CFM | 2950 | |
| OA CFM | 450 | |
| RL Voltage | - | |
| RL Amperage | - | |
| SF System SetPt | - | |
| RA Damper Position | - | |
| RA Damper Type | - | |
| OA Damper Position | - | |
| OA Damper Type | - | |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | |
| Frame | - | |
| Horsepower | 3.75 | |
| Motor Rpm | - | |
| Phase | 3 | |
| Rated Voltage | 208 | |
| Rated Amperage | - | |
| Service Factor | - | |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | |
| Fan Suction SP | - | |
| Fan Discharge SP | - | |
| Total ESP | 0.50" | |
| Fan Total SP | - | |

| Drive Data | |
|--------------------|--------|
| | Actual |
| Motor Sheave Size | |
| Motor Bore Size | |
| Motor Sheave SetPt | |
| Fan Sheave Size | |
| Fan Sheave Bore | |
| Belt CL Distance | |
| Num of Belts | |
| Belt Size | |

National TAB

Project:03-16-26 WAWA #7222 SILVERTON, OH

AHU/RTU



Diffuser Supply (GRD)

RTU-2/SALES/OFFICE

| Asset | | | | | | | | | |
|------------|------------|------|------|------------|------|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1 | SALES | SD-2 | 12" | 350 | 0.33 | | | | - |
| SGRD2 | SALES | SD-2 | 12" | 325 | 0.33 | | | | - |
| SGRD3 | SALES | SD-2 | 16" | 350 | 0.33 | | | | - |
| SGRD4 | SALES | SD-2 | 16" | 325 | 0.33 | | | | - |
| SGRD5 | SALES | SD-2 | 16" | 350 | 0.33 | | | | - |
| SGRD6 | OFFICE | SD-1 | 8" | 250 | 1 | | | | - |
| SGRD7 | FRONT VEST | SD-5 | 8" | 250 | 1 | | | | - |
| SGRD8 | SALES | SD-2 | 16" | 400 | 0.33 | | | | - |
| SGRD9 | SALES | SD-2 | 14" | 400 | 0.33 | | | | - |
| SGRD10 | SALES | SD-2 | 14" | 400 | 0.33 | | | | - |
| Total | | | | 3400 | | 0 | 0 | 0 | 0% |

Diffuser Ret/Exh (GRD)

RTU-2/SALES/OFFICE

| Asset | | | | | | | | | |
|------------|--------------------|------|-------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | SALES | RG-5 | 12" | 500 | | | | | - |
| EGRD2 | SALES | RG-4 | 18X16 | 1450 | | | | | - |
| EGRD3 | SPECIALTY BEVERAGE | RG-1 | 14X14 | 1000 | | | | | - |
| Total | | | | 2950 | | 0 | 0 | 0 | 0% |

National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH

System/Unit: AHU/RTU



Asset: RTU-3

AREA:SALES/RESTROOMS

| Unit Data | | |
|---------------------|-----------|------------|
| | Design | Actual |
| MFG | LENNOX | LENNOX |
| Serial Num | - | |
| Model Num | LGT072H5E | LGT072H5E |
| Type | RTU | RTU |
| Configuration | VERTICAL | VERTICAL |
| Num OA Filters 1 | - | 2 |
| OA Filter Size 1 | - | 14"x14" |
| Num OA Filters 2 | - | |
| OA Filter Size 2 | - | |
| Num Final Filter 1 | - | 4 |
| Final Filter Size 1 | - | 20"x20"x2" |
| Num Final Filter 2 | - | |
| Final Filter Size 2 | - | |

| Test Data | | |
|--------------------|--------|--------|
| | Design | Actual |
| SF CFM | 2400 | 2450 |
| SF RPM | - | |
| MOTOR RPM | - | |
| RA CFM | 2075 | |
| OA CFM | 325 | |
| RL Voltage | - | |
| RL Amperage | - | |
| SF System SetPt | - | |
| RA Damper Position | - | |
| RA Damper Type | - | |
| OA Damper Position | - | |
| OA Damper Type | - | |

| Motor Data | | |
|----------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | |
| Frame | - | |
| Horsepower | 1.5 | |
| Motor Rpm | - | |
| Phase | 3 | |
| Rated Voltage | 208 | |
| Rated Amperage | - | |
| Service Factor | - | |

| Performance Data | | |
|------------------|--------|--------|
| | Design | Actual |
| MA Plenum SP | - | |
| Fan Suction SP | - | |
| Fan Discharge SP | - | |
| Total ESP | 0.50" | |
| Fan Total SP | - | |

| Drive Data | |
|--------------------|--------|
| | Actual |
| Motor Sheave Size | |
| Motor Bore Size | |
| Motor Sheave SetPt | |
| Fan Sheave Size | |
| Fan Sheave Bore | |
| Belt CL Distance | |
| Num of Belts | |
| Belt Size | |

National TAB

Project:03-16-26 WAWA #7222 SILVERTON, OH

AHU/RTU



Diffuser Supply (GRD)

RTU-3/SALES/RESTROOMS

| Asset | | | | | | | | | |
|------------|----------------|------|------|------------|------|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| SGRD1 | SALES | SD-2 | 16" | 300 | 0.33 | | | 320 | 106.7 |
| SGRD2 | SALES | SD-2 | 16" | 150 | 0.33 | | | 144 | 96.0 |
| SGRD3 | SALES | SD-2 | 16" | 400 | 0.33 | | | 429 | 107.3 |
| SGRD4 | SALES | SD-2 | 16" | 150 | 0.33 | | | 146 | 97.3 |
| SGRD5 | SALES | SD-2 | 16" | 400 | 0.33 | | | 420 | 105.0 |
| SGRD6 | ASSOCIATE AREA | SD-6 | 8" | 200 | | 193 | | 215 | 107.5 |
| SGRD7 | MEN'S RR | SD-5 | 8" | 175 | | 143 | | 171 | 97.7 |
| SGRD8 | DELIVERY | SD-6 | 8" | 250 | | 204 | | 241 | 96.4 |
| SGRD9 | WOMEN'S RR | SD-5 | 8" | 125 | | 177 | | 135 | 108.0 |
| SGRD10 | REAR VEST | SD-5 | 8" | 250 | | 207 | | 229 | 91.6 |
| Total | | | | 2400 | | 924 | 0 | 2450 | 102.08% |

Diffuser Ret/Exh (GRD)

RTU-3/SALES/RESTROOMS

| Asset | | | | | | | | | |
|------------|------------|------|-------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | HALLWAY RR | RG-3 | 8" | 125 | | | | | - |
| EGRD2 | SALES | | 24X20 | 1950 | | | | | - |
| Total | | | | 2075 | | 0 | 0 | 0 | 0% |

National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH

System/Unit: FAN - Exhaust



Asset: EF-1

AREA:RESTROOMS

| Unit Data | | |
|---------------|-----------|-----------|
| | Design | Actual |
| MFG | GREENHECK | GREENHECK |
| Model Num | GB-098-6 | GB-098-6 |
| Serial Num | - | |
| Type | DOWNBLAST | DOWNBLAST |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | |
| Frame | - | |
| Horsepower | 0.167 | |
| Motor Rpm | - | |
| Phase | 1 | |
| Voltage (rated) | 120 | |
| Amperage (rated) | - | |
| Service Factor | - | |

| Test Data | | |
|---------------|--------|--------|
| | Design | Actual |
| CFM | 375 | |
| Fan RPM | - | |
| Fan Rotation | - | |
| Motor RPM | - | |
| RL Voltage | - | |
| RL Amperage | - | |
| Suction ESP | - | |
| Discharge ESP | - | |
| Total ESP | 0.38" | |

National TAB

Project:03-16-26 WAWA #7222 SILVERTON, OH

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF-1/RESTROOMS

| Asset | | | | | | | | | |
|------------|------------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | MEN'S RR | EG-1 | 8X8 | 225 | 1 | 239 | | | - |
| EGRD2 | WOMEN'S RR | EG-1 | 8X8 | 150 | 1 | 224 | | | - |
| Total | | | | 375 | | 463 | 0 | 0 | 0% |

National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH

System/Unit: FAN - Exhaust



Asset: EF-2

AREA:BOH

| Unit Data | | |
|---------------|-----------|-----------|
| | Design | Actual |
| MFG | GREENHECK | GREENHECK |
| Model Num | GB-098-6 | GB-098-6 |
| Serial Num | - | |
| Type | DOWNBLAST | DOWNBLAST |
| Configuration | VERTICAL | VERTICAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | |
| Frame | - | |
| Horsepower | 0.167 | |
| Motor Rpm | - | |
| Phase | 1 | |
| Voltage (rated) | 120 | |
| Amperage (rated) | - | |
| Service Factor | - | |

| Test Data | | |
|---------------|--------|--------|
| | Design | Actual |
| CFM | 400 | |
| Fan RPM | - | |
| Fan Rotation | - | |
| Motor RPM | - | |
| RL Voltage | - | |
| RL Amperage | - | |
| Suction ESP | - | |
| Discharge ESP | - | |
| Total ESP | 0.38" | |

National TAB

Project:03-16-26 WAWA #7222 SILVERTON, OH

FAN - Exhaust



Diffuser Ret/Exh (GRD)

EF-2/BOH

| Asset | | | | | | | | | |
|------------|----------|------|------|------------|----|--------|--------|-----------|-------------|
| Asset Name | Location | Type | Size | DESIGN CFM | AK | CFM(1) | CFM(2) | FINAL CFM | % to design |
| EGRD1 | BOH | RG-2 | 8X8 | 200 | | | | | - |
| EGRD2 | BOH | RG-2 | 8X8 | 200 | | | | | - |
| Total | | | | 400 | | 0 | 0 | 0 | 0% |

National TAB

Project: 03-16-26 WAWA #7222 SILVERTON, OH

System/Unit: FAN - Exhaust




Asset: EF-3

AREA: TRASH ROOM

| Unit Data | | |
|---------------|-----------|------------|
| | Design | Actual |
| MFG | GREENHECK | GREENHECK |
| Model Num | SP-B200 | SP-B200 |
| Serial Num | - | |
| Type | CEILING | CEILING |
| Configuration | VERTICAL | HORIZONTAL |

| Motor Data | | |
|------------------|--------|--------|
| | Design | Actual |
| Motor MFG | - | |
| Frame | - | |
| Horsepower | 0.167 | |
| Motor Rpm | - | |
| Phase | 1 | |
| Voltage (rated) | 120 | |
| Amperage (rated) | - | |
| Service Factor | - | |

| Test Data | | |
|------------------|--------|--------|
| | Design | Actual |
| CFM | 200 | |
| Fan RPM | - | |
| Fan Rotation | - | |
| Motor RPM | - | |
| System SetPt | - | |
| RL Voltage | - | |
| RL Amperage | - | |
| Total ESP | 0.50" | |
| Fan Inlet SP | - | |
| Fan Discharge SP | - | |



ENSURE NEAT AND CLEAN INSTALLATION OF ALL EXPOSED DUCTWORK AND AIR DEVICES AT THE TERMINATION OF WORK. CLEAN ALL EXPOSED DUCTWORK AND AIR DEVICES. EXPOSED DUCTS AND AIR DEVICES SHALL BE FREE OF DIRT, DEBRIS, FOREIGN OBJECTS OR CONTAMINANTS.