

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB Report**  
**Function: Test, Adjust, & Balance**  
**Date: 11/26/2025**  
**Completed By: National TAB**

**PROJECT**  
**12-08-25 QT #1130 PIEDMONT, SC**

3450 HWY 153

PIEDMONT, SC

**Client**

QUIKTRIP  
4705 SOUTH 129TH EAST AVENUE  
TULSA, OK 74134

# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Summary	3
Issue Data	4
Balance Schedule	6
Checklist	7
RTU-1	14
RTU-2	16
RTU-3	18
EF-1 - Exhaust	21
EF-2 - Exhaust	23
Combi-Oven Grille	25
EF-3 - Hood Exhaust	26
Kitchen Hood Type I	28
GRD Layout	30



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC  
Function: Test, Adjust, & Balance

## Project Summary

### Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report are further details about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units)

Each of the RTU's was measured with a flow hood to establish total flow. The total flow was then adjusted via the VFD so that airflow fell within design tolerances. All diffusers on the kitchen RTU were balanced to the engineer's design flow. The diffusers on the sales floor were only adjusted when there were noticeable issues present like drafting or dampers that were found completely closed. The Hoods On outside air rate was set by first establishing the typical QT set point at the Emerson controller and then making manually adjustments on the roof. The hoods off airflow setpoint was found by adjusting the damper position at the Emerson controller until the design airflow was achieved. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. After completion of TAB all overrides were released.

### Kitchen Exhaust Hood & Associated Fans

The kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow.

### Restroom Exhaust Fans

The restroom exhaust fans were measured with a flow hood. The total flow was balanced for the fan with the exception of the new grille over the combi-oven, which was balanced to the listed design.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report. The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.

## Issue List

- RTU 2 low flow



**12-08-25 QT #1130 PIEDMONT, SC**

**Project Issue Information**

**Issue Name :** RTU 2 low flow  
**Description :** RTU 2 is having flow issues. At 43Hz the unit was barely doing 3,000cfm. After troubleshooting most likely the unit's fan is spinning in the wrong direction. At that speed the unit was overramping, left low until issue is fixed.  
**Created By :** National TAB                      **Assigned To :** National TAB - Dan Hertenstein  
**Status :** Open  
**Priority :** High                                      **Asset Tag :** RT-2  
**Originated Date :** 12/08/2025 - Christian Moller - National TAB

Project Issue File Details



12/08/2025

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	813	350	367				
RTU-2	SALES	800	810	350	343				
RTU-3	BOH/KITCHEN	800	824	350	348				
EF-1	WOMEN'S RR					225	213	225	213
EF-2	MEN'S RR					525	507	525	507
EF-3	HOOD					1350	1422	0	
<b>TOTALS</b>		<b>2400</b>	<b>2447</b>	<b>1050</b>	<b>1058</b>	<b>2100</b>	<b>2142</b>	<b>750</b>	<b>720</b>

### HOODS ON

#### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2447
TOTAL EXHAUST	2100	2142
<b>NET AIRFLOW</b>	<b>300</b>	<b>305</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
<b>AVERAGE</b>	<b>0.006</b>

### HOODS OFF

#### NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1058
TOTAL EXHAUST	750	720
<b>NET AIRFLOW</b>	<b>300</b>	<b>338</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
<b>AVERAGE</b>	<b>0.009</b>

NOTES:

## CheckList List

- 01: RTU's/AHU's
- 02: Exhaust Fans
- 03: Hoods
- 04: Final Tests



### 12-08-25 QT #1130 PIEDMONT, SC

#### CheckList Information

**Name :** 01: RTU's/AHU's **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 11/26/2025 - Trinity Dodds - National TAB


**Completed Date :** 12/08/2025 - Christian Moller - National TAB

#### CheckList Item Details

##### RTU's/AHU's



12/08/2025



12/08/2025

Evaporator coils are clean?

Pass

Comment:

Condenser coils are clean?

Pass

Comment:

Gas piping is installed and valves are turned on?

Pass

Comment:

**Unit free of noticeable noise and vibration**

Pass

**Comment:**



12-08-25 QT #1130 PIEDMONT, SC

**CheckList Information**

**Name :** 02: Exhaust Fans **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 11/26/2025 - Trinity Dodds - National TAB  
**Completed Date :** 12/08/2025 - Christian Moller - National TAB

**CheckList Item Details**

EF's

---

Hinge kit installed installed on hood fan? Pass

Comment:

---

Flex conduit is long enough so that fan can be completely tilted back? Pass

Comment:

---

No major leakage around the fan base Pass

Comment:

---

Unit is free of noise and vibration Pass

Comment:

---



12-08-25 QT #1130 PIEDMONT, SC

**CheckList Information**

**Name :** 03: Hoods **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 11/26/2025 - Trinity Dodds - National TAB

**Completed Date :** 12/08/2025 - Christian Moller - National TAB

**CheckList Item Details**

**HOODS**

---

**Hood is free of alarms?** Pass

**Comment:**

---

**Hood is free of damage?** Pass

**Comment:**

---

**End panels are installed per prototype?** Pass

**Comment:**



12-08-25 QT #1130 PIEDMONT, SC

CheckList Information

**Name :** 04: Final Tests **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 11/26/2025 - Trinity Dodds - National TAB

**Completed Date :** 12/10/2025 - Christian Moller - National TAB

CheckList Item Details

**FINAL CHECKS**

**HOOD CAPTURE TEST**

**List kitchen equipment turned on for testing**

**Comment:**

None

**List smoke candle type used**

**Comment:**

S102 - 45 Second candles

**Smoke test capture % - Perimeter of hood**

**Comment:**

100%

**Smoke test capture % - Top of cooking surface**

**Comment:**

100%

**WITNESS**

**Date test was completed**

12/08/2025

**Comment:**

---

**TAB tech name / Firm**

**Comment:**

Christian Moller / NTAB

---

**Site super name / Firm**

**Comment:**

Ryan Abbott / QT

---

**Owner representative name / Firm (if Applicable)**

**Comment:**

N/A

---

**BUILDING PRESSURE**

---

**Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)**

N/A

**Comment:**

Building was not fully enclosed, could not take a pressure.



12/10/2025



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

System/Unit: AHU/RTU

Asset: RT-1

AREA:SALES FLOOR

Unit Data	
	Actual
MFG	AAON
Serial Num	201409-ANEK11010
Model Num	RN-013-8-0-EA0A-152
Num OA Filters 1	1
OA Filter Size 1	45X25

Motor Data	
	Actual
Motor MFG	AAON
Frame	NL
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	4567
SF RPM	-	DD
OA CFM (Hoods On)	800	813
OA CFM (Hoods Off)	350	367
RL Voltage	-	209/209/208
RL Amperage	-	5.5/5.3/6.0
VFD Max SetPt	-	37.2Hz
VFD Min SetPt	-	24Hz
OA Damper Position (Hoods On)	-	51.39%
OA Damper Position (Hoods Off)	-	27%

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.40"
Fan Suction SP	-	-0.55"
Fan Discharge SP	-	0.53"
Total ESP	-	0.95"
Fan Total SP	-	1.08"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Christian Moller on 12/08/2025

**Unit Data - PHOTO LOG**



**12/08/2025**



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

System/Unit: AHU/RTU

Asset: RT-2

AREA:SALES FLOOR

Unit Data	
	Actual
MFG	AAON
Serial Num	201409-ANEK11009
Model Num	RN-013-8-0-EA0A-152
Num OA Filters 1	1
OA Filter Size 1	45X25

Motor Data	
	Actual
Motor MFG	AAON
Frame	NL
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	2422
SF RPM	-	DD
OA CFM (Hoods On)	800	810
OA CFM (Hoods Off)	350	343
RL Voltage	-	209/209/208
RL Amperage	-	8.1/7.5/7.0
VFD Max SetPt	-	38.2Hz
VFD Min SetPt	-	24Hz
OA Damper Position (Hoods On)	-	51.39%
OA Damper Position (Hoods Off)	-	27%

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.03"
Fan Suction SP	-	-0.06"
Fan Discharge SP	-	0.06"
Total ESP	-	0.09"
Fan Total SP	-	0.12"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Christian Moller on 12/08/2025

Notes:  
RECOMMEND ROTATION IS VERIFIED. MOTOR WAS OVERRAMPING AT DESIGN.

Written By: Michael McDonnell on 12/15/2025

## Unit Data - PHOTO LOG



12/08/2025



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

System/Unit: AHU/RTU

Asset: RT-3

AREA:BOH/KITCHEN

Unit Data	
	Actual
MFG	AAON
Serial Num	201409-ANEK11008
Model Num	RN-013-8-0-EA0A-152
Num OA Filters 1	1
OA Filter Size 1	45X25

Motor Data	
	Actual
Motor MFG	AAON
Frame	NL
Horsepower	3
Motor Rpm	1760
Phase	3
Rated Voltage	208
Rated Amperage	10.6

Test Data		
	Design	Actual
SF CFM	4200	4502
SF RPM	-	DD
OA CFM (Hoods On)	800	824
OA CFM (Hoods Off)	350	348
RL Voltage	-	209/208/208
RL Amperage	-	4.5/4.3/4.7
VFD Max SetPt	-	33Hz
VFD Min SetPt	-	24Hz
OA Damper Position (Hoods On)	-	51.39%
OA Damper Position (Hoods Off)	-	21%

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.23"
Fan Suction SP	-	-0.36"
Fan Discharge SP	-	0.34"
Total ESP	-	0.59"
Fan Total SP	-	0.70"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Christian Moller on 12/08/2025

## Unit Data - PHOTO LOG



12/08/2025



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

## AHU/RTU

### Diffuser Supply (GRD)

#### RT-3/BOH/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	SUPPORT SERVICE	SI	12"	800	1	678	834	834	104.3
SGRD2	SUPPORT SERVICE	SI	12"	800	1	739	861	861	107.6
SGRD3	SUPPORT SERVICE	SI	12"	800	1	620	842	842	105.3
SGRD4	SUPPORT SERVICE	SI	12"	800	1	492	869	869	108.6
SGRD5	DOCK	ES	12"	750	1	727	823	823	109.7
SGRD6	WORKROOM	ES	8"	250	1	303	273	273	109.2
Total				4200		3559	4502	4502	107.19%



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

System/Unit: FAN - Exhaust

Asset: EF1

AREA:WOMEN'S RR


Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	90 ACEH 90C150H
Serial Num	-	050SF34827- 00/0000701
Type	-	UPBLAST
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	COOK
Frame	-	NL
Horsepower	-	0.125
Motor Rpm	-	1550
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	1.7
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	225	213
Fan RPM	-	DD
Fan Rotation	-	CCW
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER / HIGH SPEED
RL Voltage	-	114
RL Amperage	-	0.8
Total ESP	-	0.22"
Fan Inlet SP	-	-0.22"
Fan Discharge SP	-	ATM

Completed By: Christian Moller on 12/08/2025

**Unit Data - PHOTO LOG**



**12/08/2025**



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

System/Unit: FAN - Exhaust

Asset: EF2

AREA: MEN'S RR/COMBI


Unit Data		
	Design	Actual
MFG	NA	COOK
Model Num	NA	120 ACE 120C130
Serial Num	-	050SC34327- 00/0002201
Type	-	UPBLAST
Configuration	-	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	COOK
Frame	-	NL
Horsepower	-	0.25
Motor Rpm	-	1550
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	3.3
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	525	507
Fan RPM	-	DD
Fan Rotation	-	CCW
Motor RPM	-	DD
System SetPt	-	SPEED CONTROLLER / HIGH SPEED
RL Voltage	-	114
RL Amperage	-	2.2
Total ESP	-	0.23"
Fan Inlet SP	-	-0.23"
Fan Discharge SP	-	ATM

Completed By: Christian Moller on 12/08/2025

**Unit Data - PHOTO LOG**



**12/08/2025**



# National TAB

Project:12-08-25 QT #1130 PIEDMONT, SC

Diffuser Ret/Exh (GRD)

## EF2/MEN'S RR/COMBI

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	SUPPORT SERVICE	RI	8"	150	1	123	148	148	98.7
Total				150		123	148	148	98.67%



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

System/Unit: FAN - Exhaust

Asset: EF3

AREA:KITCHEN HD

Unit Data		
	Design	Actual
MFG	NA	CAPTIVEAIRE
Model Num	NA	DU50HFA
Serial Num	-	7632113
Type	UPBLAST	UPBLAST
Configuration	VERTICAL	VERTICAL

Motor Data		
	Design	Actual
Motor MFG	-	CAPTIVEAIRE
Frame	-	NL
Horsepower	1/2	0.5
Motor Rpm	-	1800
Phase	-	1
Voltage (rated)	-	208
Amperage (rated)	-	3.6
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	1350	1422
Fan RPM	-	DD
Fan Rotation	-	CCW
Motor RPM	-	DD
System SetPt	-	HMI/55.8Hz
RL Voltage	-	206
RL Amperage	-	2.7
Total ESP	-	0.34"
Fan Inlet SP	-	-0.34"
Fan Discharge SP	-	ATM

Completed By: Christian Moller on 12/08/2025

**Unit Data - PHOTO LOG**



**12/08/2025**



# National TAB

Project: 12-08-25 QT #1130 PIEDMONT, SC

## System/Unit: Kitchen Hood Type I

Asset: HD1

AREA:GRIDDLE

### Unit Data

	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	6030ND-2-F	6030ND-2-F
Job / Serial Num	-	7632113
Type	-	UPBLAST
Hood length	-	120"
Hood Width	-	60"

### Test Data Exhaust

	Design	Actual
Filter Type	-	BAFFLE FILTERS
Filter Size 1	-	16X20
Filter Qty 1	-	6
Filter AK factor size 1	-	2.08
Filter Total AK Area	-	12.48
Filter1 FPM	-	106
Filter2 FPM	-	113
Filter3 FPM	-	123
Filter4 FPM	-	117
Filter5 FPM	-	114
Filter6 FPM	-	113
Filter Ave FPM(corr)	-	114
CFM	1350	1422

### Cooking Equipment

	Actual
Item 1	FRYER
Item 2	PIZZA OVEN

Completed By: Christian Moller on 12/08/2025

**Unit Data - PHOTO LOG**



**12/08/2025**



[ ] INSTALL NEW OWNER-FURNISHED TYPICAL KITCHEN HOOD EXHAUST SYSTEMS PER SHEET SPECIFICATIONS AND ALL OTHER REQUIREMENTS FOR A TYPICAL SYSTEM. INSTALLATION SHALL BE IN ACCORDANCE WITH ALL APPLICABLE CODES AND REGULATIONS.

[ ] INSTALL NEW OWNER-FURNISHED TYPICAL KITCHEN HOOD EXHAUST SYSTEMS PER SHEET SPECIFICATIONS AND ALL OTHER REQUIREMENTS FOR A TYPICAL SYSTEM. INSTALLATION SHALL BE IN ACCORDANCE WITH ALL APPLICABLE CODES AND REGULATIONS.