

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	CORE	3462	3399	2852	2799	610	600	17.6%	17.7%						
RTU-2	DELI	5000	4911	4100	4022	900	889	18.0%	18.1%						
RTU-3	RETAIL	3000	2956	2485	2427	515	529	17.2%	17.9%						
EF-1	OFFICE													325	316
EF- 2	BACKROOM													1200	1474
<b>TOTALS</b>		11462	11266	9437	9248	2025	2018			0	0	0	0	1525	1790

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2025	2018
TOTAL EXHAUST	1525	1790
<b>NET AIRFLOW</b>	<b>500</b>	<b>228</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.001
SIDE	
REAR	0.001
<b>AVERAGE</b>	<b>0.001</b>

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✓

NOTES: