

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246

**NATIONAL**

**TAB**

Comfort. Under control.

**Report: TAB Report**  
**Function: Test, Adjust, & Balance**  
**Date: 7/13/2022**

**PROJECT**  
**FIVE GUYS #2036 - MADISON, AL**

100 MOON SHOT DRIVE

MADISON, AL

**Client**

Huntsville Burgers

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

## Table Of Contents

| <b>Section</b>      | <b>Page #</b> |
|---------------------|---------------|
| Summary             | 3             |
| Remarks             | 4             |
| Balance Schedule    | 13            |
| Site Pictures       | 14            |
| Checklist Data      | 17            |
| AHU/RTU             | 19            |
| FAN - Supply        | 25            |
| FAN - Exhaust       | 26            |
| Kitchen Hood Type I | 30            |
| GRD Layout          | 32            |

## Project Summary

The summary below provides a quick understanding of our scope of work and general testing procedures. Enclosed in the report is further detail about your building performance including recommendations, asset data, and pictures. Our focus is to work with the trades to remedy any issues or deficiencies during the actual field balancing and not after the balancing has occurred to achieve a positive environment and outcome. The level of success is determined by the availability of the trades, possible parts needed, or time constraints.

### RTU's (Roof Top Units) w/ Diffusers

Each of the RTU's were measured at their terminal devices or via traverse to establish a total flow for that unit. Each RTU was adjusted to within tolerance of the engineer's design flow. Each outlet was then adjusted to within tolerance of the design flow. Outside air was measured by reading the intake air opening with a velocity grid and multiplying by the free area. The outside air damper was adjusted until the airflow was within the design requirements. Any equipment that fell outside of that tolerance is noted throughout the report.

### Kitchen Exhaust Hood & Associated Fans

Each kitchen exhaust fan was measured at the hood filter bay utilizing a velocity matrix and a manufacturer's correction factor. Each filter velocity is multiplied by the manufacturer's corrected area. The sum of these readings equals the total flow of the exhaust fans. The total flow of the exhaust was then adjusted to within tolerance of the design flow. . Any EF's that fell outside of this tolerance is noted throughout the report.

### MUA (Make Up Air Unit) w/ PSP

Total flow for the MAU (Make-up Air Unit) unit was measured by readings taken at the discharge of the hood's perforated supply plenum. Readings taken with a velocity matrix were averaged and multiplied by a manufacturer's corrected area. Adjustments to the fan speed were made in order to bring the unit to within design tolerance. Any MUA's that fell outside of this tolerance is noted throughout the report.

### General Exhaust Fans w/ Grilles

The general exhaust fans were measured by reading each air device with a flow hood. The total airflow for each fan is equivalent to the sum of these readings. Fan speed was then adjusted so that the airflow was within tolerance of design. Each terminal device was balanced to within tolerance of the design volume using the installed volume dampers. Any equipment that fell outside of this tolerance is noted throughout the report.

### Final Building Tests

After completing the test and balance the final building pressure was measured. It was confirmed that the building pressure fell within acceptable tolerances of  $-0.02''$  wc to  $+0.02''$  wc and that the pressure measurement coincides with the actual and design net airflow. Any deviations from these standards are noted throughout the report.

The hood capture was tested at the perimeter of the hood and the cook top level with the equipment heat on to ensure satisfactory hood capture and containment.



Comfort. Under control.

## FIVE GUYS #2036 - MADISON, AL

### Project Issue Information

**Issue Name :** Diffusers on RTU1: 1-1 and 1-2 inaccessible due to obstructions below these diffusers  
**Description :** Ceiling diffusers in office and storage room inaccessible due to location and ceiling obstruction.  
**Created By :** National TAB **Assigned To :** National TAB - Will Turnbough  
**Status :** Open  
**Originated Date :** 06/02/2022 - Jacob Davidson - National TAB

#### Project Issue File Details



File.jpeg











Comfort. Under control.

## FIVE GUYS #2036 - MADISON, AL

### Project Issue Information

**Issue Name :** MUA not flush to curb

**Description :** MUA is not flush to curb and has air escaping through the bottom below the blower compartment. Recommend mechanical contractor to properly seat and seal the fan to the curb.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 06/02/2022 - Jacob Davidson - National TAB

#### Project Issue File Details



FuselTec896dc3c2b244.jpeg



Comfort. Under control.

## FIVE GUYS #2036 - MADISON, AL

### Project Issue Information

**Issue Name :** Restroom dampers inaccessible

**Description :** Dampers for restrooms are above hard ceiling and are not accessible to adjust. Suggest remote dampers or face dampers be installed when hard ceilings are installed.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough


**Status :** Open

**Originated Date :** 06/02/2022 - Jacob Davidson - National TAB

#### Project Issue File Details



FuseITe9380116115e43edaefad4  
cacc6f8de8.jpeg



FuseIT88ca2e293f394d8cb14ad2  
ed40371afd.jpeg



Comfort. Under control.

## FIVE GUYS #2036 - MADISON, AL

### Project Issue Information

**Issue Name :** RTU1 missing OA filter holder

**Description :** RTU1 missing metal piece that holds OA filter in place. OA filter will not stay in place as a result. Mechanical needs to install filter rack provided with the unit.

**Created By :** National TAB

**Assigned To :** National TAB - Will Turnbough

**Status :** Open

**Originated Date :** 06/01/2022 - Jacob Davidson - National TAB

#### Project Issue File Details



FuseIT199b62cbb242453abf2dce  
c4069e7dcb.jpeg



FuseIT5a6ef43c63f84b8eb6d496  
4887e78cdd.jpeg



### AIR BALANCE SCHEDULE

| UNIT          | AREA SERVED | HVAC SUPPLY |        | HVAC RETURN |        | HVAC OUTDOOR |        | OA %   |        | HOOD MAKE-UP |        | HOOD EXHAUST |        | GENERAL EXH. |        |
|---------------|-------------|-------------|--------|-------------|--------|--------------|--------|--------|--------|--------------|--------|--------------|--------|--------------|--------|
|               |             | DESIGN      | ACTUAL | DESIGN      | ACTUAL | DESIGN       | ACTUAL | DESIGN | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL | DESIGN       | ACTUAL |
| RTU-1         | KITCHEN     | 3000        | 3233   | 2500        | 2731   | 500          | 502    | 16.7%  | 15.5%  |              |        |              |        |              |        |
| RTU-2         | DINING      | 3000        | 3077   | 2500        | 2560   | 500          | 517    | 16.7%  | 16.8%  |              |        |              |        |              |        |
| RTU-3         | DINING      | 4000        | 3890   | 3200        | 3094   | 800          | 796    | 20.0%  | 20.5%  |              |        |              |        |              |        |
| MUA-1         | COOKLINE    |             |        |             |        |              |        |        |        | 2390         | 2540   |              |        |              |        |
| EF-1          | HOOD1A      |             |        |             |        |              |        |        |        |              |        | 1837         | 1477   |              |        |
| EF-2          | HOOD1B      |             |        |             |        |              |        |        |        |              |        | 1837         | 1633   |              |        |
| EF-3          | MENS RR     |             |        |             |        |              |        |        |        |              |        |              |        | 150          | 163    |
| EF-4          | WOMENSRR    |             |        |             |        |              |        |        |        |              |        |              |        | 150          | 161    |
| <b>TOTALS</b> |             | 10000       | 10200  | 8200        | 8385   | 1800         | 1815   |        |        | 2390         | 2540   | 3674         | 3110   | 300          | 324    |

#### NET BUILDING AIRFLOW CALCULATION

| TOTALS             | DESIGN     | ACTUAL     |
|--------------------|------------|------------|
| TOTAL OA           | 4190       | 4355       |
| TOTAL EXHAUST      | 3974       | 3434       |
| <b>NET AIRFLOW</b> | <b>216</b> | <b>921</b> |

| DOOR TESTED    | BUILDING PRESSURE MEASUREMENTS (IN. H2O) |
|----------------|--|
| FRONT          | 0.021                                    |
| SIDE           |  |
| REAR           | 0.028                                    |
| <b>AVERAGE</b> | <b>0.0245</b>                            |

#### FINAL CHECKS

- ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

- MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

---

- PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✗

#### NOTES:

Hoods are underperforming and are sped up to the max.



**STORE FRONT**



**EF1**  
Connected to HD1A



**EF2**  
Connected to HD1B



**RTU1 KITCHEN**



**RTU2 DINING**



**RTU3 DINING**



**MUA**



**ROOFTOP**



**EF3 MENS RR**



**EF4 LADIES RR**



**HDA1 GRIDDLE**



**HDB1 FRYER**



Comfort. Under control.

### FIVE GUYS #2036 - MADISON, AL

#### CheckList Information

**Name :** TECH - STEP 1: INITIAL WALKTHROUGH **Status :** NotSubmitted  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB

#### CheckList Item Details

##### INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design?

3 extra diffusers installed in front of the hoods on RTU1



FuseIT1ad3996729c642.jpeg

All hood filters installed and accounted for?

Yes

Hoods are wired and have power?

Yes

Hood is free of alarms?

Yes

Thermostats have power?

Yes

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

Yes

**Notes/Comments :**





Comfort. Under control.

### FIVE GUYS #2036 - MADISON, AL

#### CheckList Information

**Name :** TECH - STEP 2: UNIT DATA AND EVAL **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

##### UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

##### RTU's/AHU's

|  |                             |
|--|-----------------------------|
| Economizers are assembled and functional?                              | YES                         |
| DCV Max damper opening position is set to minimum?                     | YES                         |
| Free cooling enthalpy set point set for lowest setting (Typically "D") | ESS ALL RTUS                |
| Motors are all operating below the FLA rating?                         | Yes                         |
| Are belts tight?   | YES                         |
| If direct drive unit is the speed controller working.                  | NA                          |
| Is gas piping installed and valves turned on?                          | Piping installed but not on |



FuseITb237a0bc77eb43f9ae946bc097aff256.jpeg



FuseIT48a19ccfaa944ee5b7af6988a0fd540d.jpeg



File.jpeg

|   |                    |
|---|--------------------|
| Unit free of noticeable noise and vibration   | YES                |
| <b>EF's</b>   |                    |
| Rotation is correct?  | YES                |
| Belts are tight?  | YES                |
| Grease cup installed on hood fan?   | YES                |
| Hinge kit installed installed on hood fan?  | YES                |
| Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan? | YES                |
| Flex conduit is long enough so that fan can be completely tilted back?                                  | YES                |
| There is no major leakage around base of fan?   | YES                |
| Is the motor operating below the motor FLA rating?  |                    |
| For restroom fan(s) is the back draft damper installed and can it fully open?                           | NA                 |
| Unit free of noticeable noise and vibration?  | EF2 VIBRATES       |
| <b>MUA</b>  |                    |
| Rotation is correct?  | YES                |
| Gas piping is installed and valves are in on position?  | INSTALLED, NOT ON. |
| Heater tested and is functional?  | CANNOT TEST        |
| Internal motorized damper is fully opening?   | YES                |
| Motor is operating below the FLA rating?  | YES                |
| Unit free of noticeable noise and vibration?  | YES                |
| <b>HOODS</b>  |                    |
| Kitchen equipment installed in proper places?   | YES                |
| Can kitchen equipment be turned on for final smoke test?  | YES                |
| <b>DOCUMENTATION</b>  |                    |
| Have trades/general contractor been notified about any issues and are they created on FaciliBuild?      | YES                |

**Notes/Comments :**





Comfort. Under control.

### FIVE GUYS #2036 - MADISON, AL

#### CheckList Information

**Name :** TECH - STEP 3: TEST, ADJUST AND BALANCE **Status :** NotSubmitted

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

#### CheckList Item Details

**TEST, ADJUST, AND BALANCE ALL EQUIPMENT:**

**DURING TESTING MAKE NOTE OF THE FOLLOWING:**

|   |     |
|---|-----|
| Is space free of drafting?  | YES |
| Is space comfortable in all areas?  | YES |
| Is the space free of ventilation noise?   | YES |
| If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA". | NA  |

**Notes/Comments :**



Comfort. Under control.

### FIVE GUYS #2036 - MADISON, AL

#### CheckList Information

|                                  |                            |                 |              |
|----------------------------------|----------------------------|-----------------|--------------|
| <b>Name :</b>                    | TECH - STEP 4: FINAL TESTS | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB               | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB               |                 |              |

#### CheckList Item Details

##### FINAL TESTS

##### HOOD CAPTURE TEST

|   |                             |
|---|-----------------------------|
| List equipment turned on for testing        | UNABLE TO TURN ON EQUIPMENT |
| List smoke candle type used                 | 45 SECOND SMOKE EMITTER     |
| Smoke test capture - Perimeter of hood      | 100%                        |
| Smoke test capture - Top of cooking surface | 100%                        |

##### WITNESS

|  |                              |
|--|------------------------------|
| Date test was completed                                  | 06/03/2022                   |
| TAB tech name / Firm                                     | JACOB DAVIDSON/ NATIONAL TAB |
| Site super name / Firm                                   | JON HARRISON / JS BUILDING   |
| Owner representative name / Firm (if Applicable)         | NA                           |
| Building pressure at front & back doors (All Systems On) | FRONT 0.021" REAR 0.028"     |

##### ADDITIONAL

|   |   |
|---|---|
| Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative) | NO, HOODS NEED TO BE SPED UP IN ORDER TO GET PROPER AIRFLOW, BUT EF1 NEEDS A BIGGER BELT TO BE SPED UP AND EF2 NEEDS A NEW PULLEY TO BE SPED UP |
| Thermostats are programmed?   | YES   |

##### Notes/Comments :





Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

## System/Unit: AHU/RTU

Asset: RTU1

AREA:KITCHEN

| Unit Data           |          |                    |
|---------------------|----------|--------------------|
|                     | Design   | Actual             |
| MFG                 | EXISTING | CARRIER            |
| Serial Num          | -        | 5021P92879         |
| Model Num           | NA       | 48HCDE08A3M5A6F2G0 |
| Type                | -        | RTU                |
| Configuration       | -        | VERTICAL           |
| Num OA Filters 1    | -        | 1                  |
| OA Filter Size 1    | -        | 19.5X35            |
| Num Final Filter 1  | -        | 4                  |
| Final Filter Size 1 | -        | 20X20X2            |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | MARATHON |
| Frame          | -      | 56HZ     |
| Horsepower     | -      | NL       |
| Motor Rpm      | -      | 1735     |
| Phase          | -      | 3        |
| Rated Voltage  | -      | 230/460  |
| Rated Amperage | -      | 9.5/4.6  |

| Drive Data         |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| Motor Sheave Size  | -      | 5"          |
| Motor Bore Size    | -      | 7/8"        |
| Motor Sheave SetPt | -      | 4 TURNS OUT |
| Fan Sheave Size    | -      | 7.5"        |
| Fan Sheave Bore    | -      | 1"          |
| Belt CL Distance   | -      | 16.75"      |
| Num of Belts       | -      | 1           |
| Belt Size          | -      | AX49        |
| Belt Alignment     | -      | VERIFIED    |

| Test Data              |        |                     |
|------------------------|--------|---------------------|
|                        | Design | Actual              |
| SF CFM                 | 3000   | 3233                |
| SF RPM                 | -      | 903                 |
| RA CFM                 | 2700   | 2731                |
| OA CFM                 | 300    | 502                 |
| RL Voltage             | -      | 215/215/216         |
| RL Amperage            | -      | 4.7/5.1/5.2         |
| SF Rotation            | -      | CCW                 |
| RA Damper Position     | -      | 26% HIGH/36% LOW    |
| Min OA Damper Position | -      | 4.15V HIGH/4.9V LOW |
| Min OA Damper Type     | -      | ECONOMIZER          |
| OA Enthalpy Setpt      | -      | ES5                 |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.29" |
| Fan Suction SP   | -      | -0.47" |
| Fan Discharge SP | -      | 0.34"  |
| Total ESP        | -      | 0.63"  |
| Fan Total SP     | -      | 0.81"  |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

Completed By: Jacob Davidson

Notes:3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

## AHU/RTU

### Diffuser Supply (GRD)

#### RTU1/KITCHEN

| Asset  | Location         | Type               | Size | DESIGN CFM | AK | CFM(1) | CFM(2) |
|--------|------------------|--------------------|------|------------|----|--------|--------|
| SGRD1  | OFFICE           | CD                 | 8"   | 130        | 1  | 133    | 185    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 174              | 133.8              |      |            |    |        |        |
| SGRD2  | STORAGE          | CD                 | 6"   | 110        | 1  | 102    | 198    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 198              | 180.0              |      |            |    |        |        |
| SGRD3  | BOH              | CD                 | 12"  | 485        | 1  | 288    | 329    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 332              | 68.5               |      |            |    |        |        |
| SGRD4  | PREP AREA        | CD                 | 12"  | 485        | 1  | 240    | 413    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 431              | 88.9               |      |            |    |        |        |
| SGRD5  | COOKLINE         | CD                 | 14"  | 705        | 1  | 419    | 694    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 697              | 98.9               |      |            |    |        |        |
| SGRD6  | COOKLINE         | CD                 | 14"  | 705        | 1  | 439    | 678    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 672              | 95.3               |      |            |    |        |        |
| SGRD7  | HALLWAY          | CD                 | 6"   | 100        | 1  | 76     | 106    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 109              | 109.0              |      |            |    |        |        |
| SGRD8  | WOMENS RESTROOM  | CD1                | 6"   | 140        | 1  | 70     | 111    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 123              | 87.9               |      |            |    |        |        |
| SGRD9  | MENS RESTROOM    | CD1                | 6"   | 140        | 1  | 85     | 138    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 138              | 98.6               |      |            |    |        |        |
| SGRD10 | COOKLINE         | CD                 | 14"  | 0          | 1  | 578    | 101    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        | 148              | -                  |      |            |    |        |        |
| SGRD11 | COOKLINE         | CD                 | 14"  | 0          | 1  | 404    | 110    |
|        | <b>FINAL CFM</b> | <b>% to design</b> |      |            |    |        |        |
|        |                  |                    |      |            |    |        |        |

|        |                  |                    |             |                   |           |               |               |
|--------|------------------|--------------------|-------------|-------------------|-----------|---------------|---------------|
|        | 137              | -                  |             |                   |           |               |               |
| SGRD12 | <b>Location</b>  | <b>Type</b>        | <b>Size</b> | <b>DESIGN CFM</b> | <b>AK</b> | <b>CFM(1)</b> | <b>CFM(2)</b> |
|        | COOKLINE         | CD                 | 14"         | 0                 | 1         | 458           | 116           |
|        | <b>FINAL CFM</b> | <b>% to design</b> |             |                   |           |               |               |
|        | 74               | -                  |             |                   |           |               |               |

Completed By: Brianna Biggs on

| Asset | Notes  |
|-------|--|
| RTU1  | 3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design |
| RTU1  | 3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design |
| RTU1  | 3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design |
| RTU1  | 3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design |
| RTU1  | 3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design |
| RTU1  | 3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design |
| RTU1  | 3 diffusers added to the kitchen in front of hoods. Diffusers are not on schedule and are causing hood capture issues. Closed diffusers and kept kitchen at design |



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

## System/Unit: AHU/RTU

Asset: RTU2

AREA: DINING

| Unit Data           |          |                    |
|---------------------|----------|--------------------|
|                     | Design   | Actual             |
| MFG                 | EXISTING | CARRIER            |
| Serial Num          | -        | 5021P92881         |
| Model Num           | NA       | 48HCDE08A3M5A6F2G0 |
| Type                | -        | RTU                |
| Configuration       | -        | VERTICAL           |
| Num OA Filters 1    | -        | 1                  |
| OA Filter Size 1    | -        | 19.5X35            |
| Num Final Filter 1  | -        | 4                  |
| Final Filter Size 1 | -        | 20X20X2            |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | MARATHON |
| Frame          | -      | 56HZ     |
| Horsepower     | -      | NL       |
| Motor Rpm      | -      | 1757     |
| Phase          | -      | 3        |
| Rated Voltage  | -      | 230/460  |
| Rated Amperage | -      | 9.2/4.6  |

| Drive Data         |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| Motor Sheave Size  | -      | 5"          |
| Motor Bore Size    | -      | 7/8"        |
| Motor Sheave SetPt | -      | 4 TURNS OUT |
| Fan Sheave Size    | -      | 7.5"        |
| Fan Sheave Bore    | -      | 1"          |
| Belt CL Distance   | -      | 16.75"      |
| Num of Belts       | -      | 1           |
| Belt Size          | -      | AX49        |
| Belt Alignment     | -      | VERIFIED    |

| Test Data              |        |                      |
|------------------------|--------|----------------------|
|                        | Design | Actual               |
| SF CFM                 | 3000   | 3077                 |
| SF RPM                 | -      | 913                  |
| RA CFM                 | 2700   | 2560                 |
| OA CFM                 | 300    | 517                  |
| RL Voltage             | -      | 212/212/212          |
| RL Amperage            | -      | 4.6/4.7/4.1          |
| SF Rotation            | -      | CCW                  |
| RA Damper Position     | -      | 26% HIGH/38% LOW     |
| Min OA Damper Position | -      | 4.15V HIGH/5.15V LOW |
| Min OA Damper Type     | -      | ECONOMIZER           |
| OA Enthalpy Setpt      | -      | ES5                  |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | -0.63" |
| Fan Suction SP   | -      | -0.97" |
| Fan Discharge SP | -      | 0.95"  |
| Total ESP        | -      | 1.58"  |
| Fan Total SP     | -      | 1.92"  |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

Completed By: Jacob Davidson

Notes:

| Asset | Notes |
|-------|-------|
|       |       |



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

## System/Unit: AHU/RTU

Asset: RTU3

AREA: DINING

| Unit Data           |          |                    |
|---------------------|----------|--------------------|
|                     | Design   | Actual             |
| MFG                 | EXISTING | CARRIER            |
| Serial Num          | -        | 5021P93015         |
| Model Num           | NA       | 48HCDE11A3M5A6F2G0 |
| Type                | -        | RTU                |
| Configuration       | -        | VERTICAL           |
| Num OA Filters 1    | -        | 1                  |
| OA Filter Size 1    | -        | 19.5X35            |
| Num Final Filter 1  | -        | 4                  |
| Final Filter Size 1 | -        | 20X20X2            |

| Motor Data     |        |          |
|----------------|--------|----------|
|                | Design | Actual   |
| Motor MFG      | -      | MARATHON |
| Frame          | -      | 145TZ    |
| Horsepower     | -      | NL       |
| Motor Rpm      | -      | 1745     |
| Phase          | -      | 3        |
| Rated Voltage  | -      | 230/460  |
| Rated Amperage | -      | 14/7     |

| Drive Data         |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| Motor Sheave Size  | -      | 1VP65       |
| Motor Bore Size    | -      | 7/8"        |
| Motor Sheave SetPt | -      | 5 TURNS OUT |
| Fan Sheave Size    | -      | AK84        |
| Fan Sheave Bore    | -      | 1"          |
| Belt CL Distance   | -      | 17.5"       |
| Num of Belts       | -      | 1           |
| Belt Size          | -      | AX54        |
| Belt Alignment     | -      | VERIFIED    |

| Test Data              |        |                           |
|------------------------|--------|---------------------------|
|                        | Design | Actual                    |
| SF CFM                 | 4000   | 3890                      |
| SF RPM                 | -      | 1003                      |
| RA CFM                 | 3200   | 3094                      |
| OA CFM                 | 800    | 796                       |
| RL Voltage             | -      | 212/212/213               |
| RL Amperage            | -      | 7.9/8.5/8.9               |
| SF Rotation            | -      | CCW                       |
| RA Damper Position     | -      | 4.3V<br>HIGH/5.15V<br>LOW |
| Min OA Damper Position | -      | 28%<br>HIGH/35%<br>LOW    |
| Min OA Damper Type     | -      | ECONOMIZER                |
| OA Enthalpy Setpt      | -      | ES5                       |

| Performance Data |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| MA Plenum SP     | -      | 0.34"  |
| Fan Suction SP   | -      | -0.76" |
| Fan Discharge SP | -      | 0.27"  |
| Total ESP        | -      | 0.61"  |
| Fan Total SP     | -      | 1.03"  |

| General                    |        |        |
|----------------------------|--------|--------|
|                            | Design | Actual |
| Fan Rotation Correct       | -      | YES    |
| Unit Filters Clean         | -      | YES    |
| Condensate Drain Installed | -      | YES    |

Completed By: Jacob Davidson

Notes:



Comfort. Under control.

# National TAB

Project:FIVE GUYS #2036 - MADISON, AL

## AHU/RTU

### Diffuser Supply (GRD)

#### RTU3/DINING

| Asset | Location      | Type          | Size             | DESIGN CFM         | AK    | VEL(1) | CFM(1) |
|-------|---------------|---------------|------------------|--------------------|-------|--------|--------|
| SGRD1 | DINING        | SR            | 30X6             | 500                | 0.614 | 685    | 876    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 421           | 538           | 538              | 107.6              |       |        |        |
| SGRD2 | DINING        | SR            | 30X6             | 500                | 0.614 | 541    | 692    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 332           | 425           | 425              | 85.0               |       |        |        |
| SGRD3 | DINING        | SR            | 30X6             | 500                | 0.614 | 655    | 838    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 403           | 514           | 514              | 102.8              |       |        |        |
| SGRD4 | DINING        | SR            | 30X6             | 500                | 0.614 | 724    | 926    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 445           | 568           | 568              | 113.6              |       |        |        |
| SGRD5 | DINING        | SR            | 30X6             | 500                | 0.614 | 728    | 931    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 447           | 571           | 571              | 114.2              |       |        |        |
| SGRD6 | DINING        | SR            | 30X6             | 500                | 0.614 | 720    | 921    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 442           |               | 565              | 113.0              |       |        |        |
| SGRD7 | DINING        | SR            | 30X6             | 500                | 0.614 | 448    | 573    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 275           | 352           | 352              | 70.4               |       |        |        |
| SGRD8 | DINING        | SR            | 30X6             | 500                | 0.614 | 455    | 582    |
|       | <b>VEL(2)</b> | <b>CFM(2)</b> | <b>FINAL CFM</b> | <b>% to design</b> |       |        |        |
|       | 280           | 357           | 357              | 71.4               |       |        |        |

Completed By: Brianna Biggs on

| Asset | Notes |
|-------|-------|
|-------|-------|



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

System/Unit: FAN - Supply

Asset: MAU1

AREA:COOKLINE

| Unit Data     |              |              |
|---------------|--------------|--------------|
|               | Design       | Actual       |
| MFG           | ABSOLUT-AIRE | ABSOLUT-AIRE |
| Model Num     | V2-HOXDXP    | V2-HOMDXP    |
| Serial Num    | -            | 35409        |
| Type          | MUA          | MUA          |
| Configuration | HORIZONTAL   | VERTICAL     |

| Motor Data       |        |                   |
|------------------|--------|-------------------|
|                  | Design | Actual            |
| Motor MFG        | -      | TECO WESTINGHOUSE |
| Frame            | -      | 145T              |
| Horsepower       | 2      | 2                 |
| Motor Rpm        | -      | 1740              |
| Phase            | 3      | 3                 |
| Voltage (rated)  | 208    | 230/460           |
| Amperage (rated) | -      | 5.56/2.78         |
| Service Factor   | -      | 1.15              |

| Drive Data              |        |          |
|-------------------------|--------|----------|
|                         | Design | Actual   |
| Motor Sheave Size       | -      | 1VP40B   |
| Motor Bore Size         | -      | 7/8"     |
| Fan Sheave Size         | -      | AK39     |
| Fan Sheave Bore         | -      | 3/4"     |
| Belt CL Distance        | -      | 14.5"    |
| Num of Belts            | -      | 1        |
| Belt Size               | -      | AX37     |
| Belt Alignment Verified | -      | VERIFIED |

| Gas Heat                  |        |        |
|---------------------------|--------|--------|
|                           | Design | Actual |
| Heater Operates (y/n)     | -      | NO     |
| Flame Status (pass/fail)  | -      | FAIL   |
| Inlet Air Temp SetPt      | -      | NA     |
| Discharge Air Temp SetPt  | -      | NA     |
| Air Flow Switch SP Actual | -      | NA     |

| Test Data        |        |             |
|------------------|--------|-------------|
|                  | Design | Actual      |
| CFM              | 2390   | 2540        |
| SF RPM           | -      | 1380        |
| Motor RPM        | -      | 1690        |
| RL Voltage       | -      | 213/213/213 |
| RL Amperage      | -      | 5.5/5.5/5.5 |
| Total ESP        | -      | NA          |
| Fan Discharge SP | -      | NA          |

| General              |        |        |
|----------------------|--------|--------|
|                      | Design | Actual |
| Fan Rotation Correct | -      | YES    |

Completed By: Jacob Davidson

Notes:2 18X18 OA FILTERS 2 18X22.75 OA FILTERS

| Asset | Notes |
|-------|-------|
|       |       |



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

System/Unit: FAN - Exhaust

Asset: EF1

AREA:HOOD1A

| Unit Data     |          |          |
|---------------|----------|----------|
|               | Design   | Actual   |
| MFG           | MARSHALL | MARSHALL |
| Model Num     | G1530    | G1530    |
| Serial Num    | -        | 35409    |
| Type          | UPBLAST  | UTILITY  |
| Configuration | VERTICAL | VERTICAL |

| Motor Data       |        |                 |
|------------------|--------|-----------------|
|                  | Design | Actual          |
| Motor MFG        | -      | [1]             |
| Frame            | -      | [1]             |
| Horsepower       | -      | 3 [1]           |
| Motor Rpm        | -      | 1787            |
| Phase            | -      | 3 [1]           |
| Voltage (rated)  | -      | 208-230/460 [1] |
| Amperage (rated) | -      | 9.0-8.6/4.5 [1] |
| Service Factor   | -      | [1]             |

| Drive Data         |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| Motor Sheave Size  | -      | 5"          |
| Motor Bore Size    | -      | 1 1/8"      |
| Motor Sheave SetPt | -      | 4 TURNS OUT |
| Fan Sheave Size    | -      | 4"          |
| Fan Sheave Bore    | -      | 1 3/16"     |
| Belt CL Distance   | -      | 6.75"       |
| Num of Belts       | -      | 1           |
| Belt Size          | -      | A23         |

| Test Data     |        |             |
|---------------|--------|-------------|
|               | Design | Actual      |
| CFM           | 1837   | 1477        |
| Fan RPM       | -      | 1823        |
| Fan Rotation  | -      | CW          |
| Motor RPM     | -      | 1787        |
| RL Voltage    | -      | NOT SAFE    |
| RL Amperage   | -      | 3.9/3.9/3.9 |
| Suction ESP   | -      | UTO         |
| Discharge ESP | -      | UTO         |
| Total ESP     | -      | UTO         |

Completed By: Jacob Davidson

Notes:[1] MOTOR LABEL NOT ACCESSIBLE. UNIT DATA TAKEN FROM LABEL MOTOR CANNOT BE SPED UP ANYMORE WITH CURRENT BELT.

| Asset | Notes |
|-------|-------|
|       |       |



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

System/Unit: FAN - Exhaust

Asset: EF2

AREA:HOOD1B

| Unit Data     |           |                  |
|---------------|-----------|------------------|
|               | Design    | Actual           |
| MFG           | TWIN CITY | TWIN CITY        |
| Model Num     | BCRUR-160 | BCRUR160B        |
| Serial Num    | -         | C16-000000177118 |
| Type          | UPBLAST   | UPBLAST          |
| Configuration | VERTICAL  | VERTICAL         |

| Motor Data       |        |              |
|------------------|--------|--------------|
|                  | Design | Actual       |
| Motor MFG        | -      | MARATHON     |
| Frame            | -      | 56           |
| Horsepower       | -      | 3/4          |
| Motor Rpm        | -      | 1725         |
| Phase            | -      | 1            |
| Voltage (rated)  | -      | 115/208-230  |
| Amperage (rated) | -      | 10.0/5.2-5.0 |
| Service Factor   | -      | 1.25         |

| Drive Data         |        |             |
|--------------------|--------|-------------|
|                    | Design | Actual      |
| Motor Sheave Size  | -      | 3.75"       |
| Motor Bore Size    | -      | 5/8"        |
| Motor Sheave SetPt | -      | 0 TURNS OUT |
| Fan Sheave Size    | -      | AK51        |
| Fan Sheave Bore    | -      | 3/4"        |
| Belt CL Distance   | -      | 5"          |
| Num of Belts       | -      | 1           |
| Belt Size          | -      | 4L290       |

| Test Data     |        |          |
|---------------|--------|----------|
|               | Design | Actual   |
| CFM           | 1837   | 1633     |
| Fan RPM       | -      | 1249     |
| Fan Rotation  | -      | CW       |
| Motor RPM     | -      | 1717     |
| RL Voltage    | -      | NOT SAFE |
| RL Amperage   | -      | 9.0      |
| Suction ESP   | -      | 0.82"    |
| Discharge ESP | -      | ATM      |
| Total ESP     | -      | 0.82"    |

Completed By: Jacob Davidson

Notes: MOTOR NEEDS A NEW PULLEY IN ORDER TO INCREASE SPEED FURTHER

| Asset | Notes |
|-------|-------|
|       |       |



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

System/Unit: FAN - Exhaust

Asset: EF3

AREA:MENS RR

| Unit Data     |           |                          |
|---------------|-----------|--------------------------|
|               | Design    | Actual                   |
| MFG           | GREENHECK | GREENHECK                |
| Model Num     | SP-190    | GEMINI 160<br>SONEBUSTER |
| Serial Num    | -         | NONE                     |
| Type          | CEILING   | CEILING                  |
| Configuration | VERTICAL  | VERTICAL                 |

| Motor Data       |        |           |
|------------------|--------|-----------|
|                  | Design | Actual    |
| Motor MFG        | -      | QUEACE    |
| Frame            | -      | NL        |
| Horsepower       | 47W    | 16W       |
| Motor Rpm        | -      | 1100      |
| Phase            | 1      | 1         |
| Voltage (rated)  | 120    | 115       |
| Amperage (rated) | -      | 0.51/0.44 |
| Service Factor   | -      | 1         |

| Test Data        |        |             |
|------------------|--------|-------------|
|                  | Design | Actual      |
| CFM              | 150    | 163         |
| Fan RPM          | -      | 1100        |
| Fan Rotation     | -      | CCW         |
| Motor RPM        | -      | 1100        |
| System SetPt     | -      | HIGH        |
| RL Voltage       | -      | NOT<br>SAFE |
| RL Amperage      | -      | 0.47        |
| Total ESP        | 0.25"  | UTO         |
| Fan Inlet SP     | -      | UTO         |
| Fan Discharge SP | -      | UTO         |

Completed By: Jacob Davidson

Notes:TWO SPEED HARD CEILING MOUNTED FAN

| Asset | Notes |
|-------|-------|
|       |       |



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

System/Unit: FAN - Exhaust

Asset: EF4

AREA:WOMENS RR

| Unit Data     |                     |                          |
|---------------|---------------------|--------------------------|
|               | Design              | Actual                   |
| MFG           | GREENHECK           | GREENHECK                |
| Model Num     | SP-190              | GEMINI 160<br>SONEBUSTER |
| Serial Num    | -                   | NONE                     |
| Type          | CEILING<br>VERTICAL | CEILING                  |
| Configuration | -                   | VERTICAL                 |

| Motor Data       |        |           |
|------------------|--------|-----------|
|                  | Design | Actual    |
| Motor MFG        | -      | QUEACE    |
| Frame            | -      | NL        |
| Horsepower       | 47W    | 16W       |
| Motor Rpm        | -      | 1100      |
| Phase            | 1      | 1         |
| Voltage (rated)  | 120    | 115       |
| Amperage (rated) | -      | 0.51/0.44 |
| Service Factor   | -      | 1         |

| Test Data        |        |             |
|------------------|--------|-------------|
|                  | Design | Actual      |
| CFM              | 150    | 161         |
| Fan RPM          | -      | 1100        |
| Fan Rotation     | -      | CCW         |
| Motor RPM        | -      | 1100        |
| System SetPt     | -      | HIGH        |
| RL Voltage       | -      | NOT<br>SAFE |
| RL Amperage      | -      | 0.44        |
| Total ESP        | 0.25"  | UTO         |
| Fan Inlet SP     | -      | UTO         |
| Fan Discharge SP | -      | UTO         |

Completed By: Jacob Davidson

Notes:TWO SPEED HARD CEILING MOUNTED FAN

| Asset | Notes |
|-------|-------|
|-------|-------|



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

## System/Unit: Kitchen Hood Type I

Asset: HD-A1

AREA:GRIDDLE

| Unit Data        |                     |                      |
|------------------|---------------------|----------------------|
|                  | Design              | Actual               |
| MFG              | MARSHAL AIR         | MARSHAL AIR          |
| Model Num        | GA                  | GA-108-MUA           |
| Job / Serial Num | -                   | 0322EL00781          |
| Type             | TYPE I LOW PRXIMITY | TYPE I LOW PROXIMITY |
| Hood length      | 108"                | 108"                 |
| Hood Width       | 33"                 | 33"                  |

| Test Data Exhaust       |        |        |
|-------------------------|--------|--------|
|                         | Design | Actual |
| Filter Type             | BAFFLE | BAFFLE |
| Filter Size 1           | 16x16  | 16X16  |
| Filter Qty 1            | 6      | 6      |
| Filter AK factor size 1 | 1.62   | 1.62   |
| Filter Total AK Area    | 9.72   | 9.72   |
| Filter1 FPM             | -      | 134    |
| Filter2 FPM             | -      | 133    |
| Filter3 FPM             | -      | 147    |
| Filter4 FPM             | -      | 167    |
| Filter5 FPM             | -      | 159    |
| Filter6 FPM             | -      | 177    |
| Filter Ave FPM(corr)    | -      | 152    |
| CFM                     | 1837   | 1477   |

| Cooking Equipment |        |         |
|-------------------|--------|---------|
|                   | Design | Actual  |
| Item 1            | -      | GRIDDLE |

Completed By: Jacob Davidson

Notes:LEFT HOOD GC NOT AVAILABLE AS WITNESS

| Asset | Notes |
|-------|-------|
|       |       |

| Test Data Supply |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| CFM              | 1195   | 1270   |

| Performance Data           |        |                         |
|----------------------------|--------|-------------------------|
|                            | Design | Actual                  |
| Exh-Supply Net CFM         | 642    | 207                     |
| Smoke Generation Type      | -      | 45 SECOND SMOKE EMITTER |
| Cooking Equip Heat On      | -      | NO                      |
| Hood Capture %             | -      | 100%                    |
| End Panels Installed (Y/N) | -      | YES                     |

| General      |        |                |
|--------------|--------|----------------|
|              | Design | Actual         |
| Tech Witness | -      | JACOB DAVIDSON |



Comfort. Under control.

# National TAB

Project: FIVE GUYS #2036 - MADISON, AL

## System/Unit: Kitchen Hood Type I

Asset: HD-B1

AREA:FRYER

| Unit Data        |                     |                      |
|------------------|---------------------|----------------------|
|                  | Design              | Actual               |
| MFG              | MARSHAL AIR         | MARSHAL AIR          |
| Model Num        | GA                  | GA-108-MUA           |
| Job / Serial Num | -                   | 022EL00781           |
| Type             | TYPE I LOW PROXIMIT | TYPE I LOW PROXIMITY |
| Hood length      | 108"                | 108"                 |
| Hood Width       | 33"                 | 33"                  |

| Test Data Exhaust       |        |        |
|-------------------------|--------|--------|
|                         | Design | Actual |
| Filter Type             | BAFFLE | BAFFLE |
| Filter Size 1           | 16X16  | 16X16  |
| Filter Qty 1            | 6      | 6      |
| Filter AK factor size 1 | 1.62   | 1.62   |
| Filter Total AK Area    | 9.72   | 9.72   |
| Filter1 FPM             | -      | 173    |
| Filter2 FPM             | -      | 164    |
| Filter3 FPM             | -      | 171    |
| Filter4 FPM             | -      | 184    |
| Filter5 FPM             | -      | 152    |
| Filter6 FPM             | -      | 166    |
| Filter Ave FPM(corr)    | -      | 168    |
| CFM                     | 1837   | 1633   |

| Cooking Equipment |        |        |
|-------------------|--------|--------|
|                   | Design | Actual |
| Item 1            | -      | FRYER  |

Completed By: Jacob Davidson

Notes:RIGHT HOOD GC NOT AVAILABLE AS WITNESS

| Asset | Notes |
|-------|-------|
|       |       |

| Test Data Supply |        |        |
|------------------|--------|--------|
|                  | Design | Actual |
| CFM              | 1195   | 1270   |

| Performance Data           |        |                         |
|----------------------------|--------|-------------------------|
|                            | Design | Actual                  |
| Exh-Supply Net CFM         | 642    | 363                     |
| Smoke Generation Type      | -      | 45 SECOND SMOKE EMITTER |
| Cooking Equip Heat On      | -      | NO                      |
| Hood Capture %             | -      | 100%                    |
| End Panels Installed (Y/N) | -      | YES                     |

| General      |        |                |
|--------------|--------|----------------|
|              | Design | Actual         |
| Tech Witness | -      | JACOB DAVIDSON |

1. INSTALL WITH SURFACE MOUNT SWITCH 99-125 PER MANUFACTURERS SPECIFICATIONS.
2. PROVIDE DOOR LIMIT SWITCH AND CONTROLLER
3. COORDINATE WITH OWNER PRIOR TO BID AND INSTALLATION

MANUAL PULL STATION INTERLOCKED WITH HOOD FIRE SUPPRESSION SYSTEM. PULL STATION TO BE MOUNTED AT LEAST 42" AFF AND NO GREATER THAN 48" AFF.

SEE SHELL DRAWINGS FOR CONTINUATION  
 CONNECT NEW 1" GAS PIPE TO EXISTING 1 1/4" VALVE AND CAP IN BUILDING. NEW GAS PIPE SIZED FOR 758CFH. 150FT TOTAL DEVELOPED LENGTH @ 2 PSI.

SEE GAS PIPING DIAGRAM FOR CONTINUATION

EXISTING GAS PIPING ON ROOF TO REMAIN

CONNECT NEW 3/4" GAS PIPE FROM MAKE UP AIR UNIT TO EXISTING 3/4" GAS PIPE ON ROOF

EXISTING 7.5 TON RTU. 300 O.A.

RTU-3 TO BE ACTIVATED BY ROLL UP DOOR MOTION SENSOR (AMSECO MODEL NO. ODC-598). VERIFY EXACT PLACEMENT WITH OWNER. INSTALL PER MANUFACTURERS INSTRUCTIONS

VERIFY EXACT PLACEMENT WITH OWNER

|    |
|----|
| 24 |
| 24 |
| 22 |
| 20 |
| 18 |
| 16 |
| 14 |

CONDITIONED AIR INTAKE UPON SHALL ALSO BE...  
 MORE THAN NC 40...  
 DISTANCE TO...  
 FOR...  
 OPERATES.

AIR INTAKE UPON SHALL ALSO BE...  
 MORE THAN NC 40...  
 DISTANCE TO...  
 FOR...  
 OPERATES.

ACCEPT A FIELD...

