

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	SIDE DINING		3138		2829		309		9.8%						
RTU-2	BAR		3518		3518		0		0.0%						
RTU-3	FRONT DINING		3360		2712		648		19.3%						
RTU-4	KITCHEN		4041		3771		270		6.7%						
MUA-1	HD 1L/1R										3012				
EF-1	HD 1L											2833			
EF-2	HD 1R											2731			
EF-3	HD 2											0			
EF-4	HD 3											0			
EF-5	RESTROOMS														0
<b>TOTALS</b>			14057		12830		1227				3012		5564		0

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	N/A	4239
TOTAL EXHAUST	N/A	5564
<b>NET AIRFLOW</b>	<b>N/A</b>	<b>-1325</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.011
SIDE	N/A
REAR	-0.012
<b>AVERAGE</b>	<b>-0.0115</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN:	✗
MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:	✓
PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C.	✓

NOTES: