

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Report
Function: Test, Adjust, & Balance
Date: 06/17/2025
Completed By: National TAB

PROJECT
05-19-25 CHILI'S OLDSMAR, FL

40584 US 19N

Tarpon Springs , FL 34689

Client

Brinker
3000 Olympus Blvd
Coppell, TX 75019

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL

Table Of Contents


Section	Page #
Summary	3
Issue Data	4
Checklist Data	12
AHU/RTU	21
FAN - Exhaust	27
FAN - Supply	36
Kitchen Hood Type I	40
Kitchen Hood Type II	44

Summary

What was found initially:	Manager states that building is hot during the afternoon and evenings and cold during the day. Humidity causes condensation on diffusers in the bar area and along the windowed area of the building. Kitchen was warm in the morning at start up.
Changes made:	RTU's outside air were adjusted to reduce positivity. RTU-2 OA was initially bringing in a very high ratio of OA. EF-3 was reduced to reach target, RTU-2 parameter 154 was set to "1" for constant fan during occupied mode.
Air balancing & performance related issues that need to be resolved:	Humidity sensors on RTU 1 and RTU 3 are not wired on unit and RTU 2 does not have the correct wiring for humidity sensor on unit (Shielded Twisted Pair). Restroom exhaust is not functional. EF-2 and EF-4 will need pulley changes in order to slow fans down. EF-1 Grill is not completely sealed to the curb causing grease to leak and build up onto roof. RTU-5 is missing its OA filter. RTU-4 OA damper motor is not functional. MUA 1 and MUA 2 will need pulley changes in order to decrease airflow. Hood filters needed to be cleaned or replaced.

Air Balance Schedule

AIR GOING IN (+)	Target	Initial	Final
RTU-1 OA	750	828	750
RTU-2 OA	1500	3555	1538
RTU-3 OA	750	473	754
RTU-4 OA	750	955	743
RTU-5 OA	1000	820	965
RTU-6 OA	0		
MUA-1	2500	3910	3910
MUA-2	1000	1500	1500
MUA-3	0		
AIR GOING OUT (-)			
EF-1	1125	2021	2021
EF-2	1500	2959	2959
EF-3	2500	3226	2296
EF-4	1050	1557	1557
EF-5	0	0	0
EF-6	780	668	728
EF-7	0	0	0
RR Exhaust (Total)	450	0	0
NET AIRFLOW (TARGET +200 CFM)	845	1610	599



Target Airflow Calculations

Unit	Tonnage	Target OA	OA %
RTU-1	7.5	750	25%
RTU-2	15	1500	25%
RTU-3	7.5	750	25%
RTU-4	7.5	750	25%
RTU-5	10	1000	25%
RTU-6		0	N/A

Hoods	Served by	Served by	Type	Length (in)	Width (in)	MUA Type	Equipment 1	Equipment 2	Equipment 3	CFM/ft1	Target Exhaust	Target MUA
Hood 1	EF-1	MUA-1	Type I	60	51	Short Cycle	riddle - Flat Top			225	1125	765
Hood 2	EF-2	MUA-1	Type I	120	51	Short Cycle	Ovens	Ovens		150	1500	1020
Hood 3	EF-3	MUA-2	Type I	96	51	Short Cycle	Fryers			225	2500	1000
Hood 4	EF-4	MUA-1	Type I	84	51	Short Cycle	Ovens	Ovens		150	1050	714
Hood 5										NOT FOUND	0	0

Restrooms	# of Toilets/Urinals	Target CFM
RR Exhaust (Total)	6	450

Issue List

- EF-1
- EF-5 Pulley
- Humidity Control
- Pulley Changes
- Restroom EF
- RTU-5 OA Filter
- Unit Condenser and Evaporator Coils



05-19-25 CHILI'S OLDSMAR, FL

Project Issue Information

Issue Name : EF-1
Description : There is grease leakage and buildup around exhaust fan base. Recommend ceiling fan to curb properly to stop grease from leaking onto the roof.
Created By : National TAB **Assigned To :** National TAB - Kristopher Passley
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 06/02/2025 - Kristopher Passley - National TAB

Project Issue File Details



06/02/2025



06/02/2025



06/02/2025



05-19-25 CHILI'S OLDSMAR, FL

Project Issue Information

Issue Name : EF-5 Pulley
Description : EF-4 has a broken motor pulley. Unit is still operating bur recommend replacing pulley as quickly as possible.
Created By : National TAB **Assigned To :** National TAB - Kristopher Passley
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 06/24/2025 - Kristopher Passley - National TAB

Project Issue File Details



06/24/2025




05-19-25 CHILI'S OLDSMAR, FL


Project Issue Information

Issue Name : Humidity Control
Description : RTU-1, RTU-2, and RTU-4 do not have their humidity sensors wired. This is causing the diffusers to sweat inside the building. Recommend wiring the humidity sensor using shielded wires for accurate readings.
Created By : National TAB **Assigned To :** National TAB - Kristopher Passley
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 06/03/2025 - Kristopher Passley - National TAB


Project Issue File Details



06/03/2025



06/03/2025



06/03/2025



05-19-25 CHILI'S OLDSMAR, FL

Project Issue Information

Issue Name : Pulley Changes
Description : Pulley changes are recommended for EF-2, EF-4, SF-1 and SF-2 in order to adjust the airflows on these units.
Created By : National TAB **Assigned To :** National TAB - Kristopher Passley
Status : Open
Priority : InfoOnly **Asset Tag :**
Originated Date : 06/03/2025 - Kristopher Passley - National TAB



05-19-25 CHILI'S OLDSMAR, FL

Project Issue Information

Issue Name : Restroom EF
Description : This exhaust fan is not functioning, fan motor was found off when initially inspected. Recommend servicing unit.
Created By : National TAB **Assigned To :** National TAB - Kristopher Passley
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 06/03/2025 - Kristopher Passley - National TAB

Project Issue File Details



06/03/2025



05-19-25 CHILI'S OLDSMAR, FL

Project Issue Information

Issue Name : RTU-5 OA Filter
Description : Outside air filter is missing on this unit recommend installing.
Created By : National TAB **Assigned To :** National TAB - Kristopher Passley
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 06/03/2025 - Kristopher Passley - National TAB

Project Issue File Details



06/03/2025



05-19-25 CHILI'S OLDSMAR, FL


Project Issue Information

Issue Name : Unit Condenser and Evaporator Coils
Description : Recommend cleaning all RTU condenser and evaporator coils to increase the units efficiency. Some coils are not straight recommend servicing.
Created By : National TAB **Assigned To :** National TAB - Kristopher Passley
Status : Open
Priority : High **Asset Tag :**
Originated Date : 06/03/2025 - Kristopher Passley - National TAB


Project Issue File Details



06/03/2025



06/03/2025



06/03/2025

CheckList List

- 01: EF Evaluation
- 02: Hoods Evaluation
- 03: MUA Evaluation
- 04: RTU Evaluation
- 05: Final Checks



05-19-25 CHILI'S OLDSMAR, FL

CheckList Information

Name : 01: EF Evaluation **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 05/29/2025 - Tara Metcalf - National TAB

Completed Date : 06/03/2025 - Kristopher Passley - National TAB

CheckList Item Details

Exhaust Fan

Rotation is correct? Pass

Comment:

Belts are tight (if applicable)? Pass

Comment:

Speed controller installed and functional (if applicable)? Pass

Comment:

There is no major leakage around base of fan? Fail

Comment:

EX-1 Grill has leakage around fan. (See Remarks) EX-3 Fryer has leakage around fan. (See Remarks)

Back draft damper installed for non grease fans and can it fully open? Fail

Comment:

No abnormal noise and vibration? Pass

Comment:



05-19-25 CHILI'S OLDSMAR, FL

CheckList Information

Name : 02: Hoods Evaluation **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 05/29/2025 - Tara Metcalf - National TAB

Completed Date : 06/03/2025 - Kristopher Passley - National TAB

CheckList Item Details

HOODS

All hood filters installed and accounted for?	Pass
---	------

Comment:

Hoods are wired and have power?	Pass
---------------------------------	------

Comment:

Hood is free of alarms?	N/A
-------------------------	-----

Comment:

Hood is free of damage?	Pass
-------------------------	------

Comment:

Quarter or full vertical end panels are installed?	Pass
--	------

Comment:

If PSP's are installed do they appear to be clean	N/A
---	-----

Comment:

Short Cycle MUA are installed. The appear to be clean.



05-19-25 CHILI'S OLDSMAR, FL

CheckList Information

Name : 03: MUA Evaluation **Status :** Completed

Assigned Organization : National TAB **Asset :**

Requesting Organization : National TAB

Created Date : 05/29/2025 - Tara Metcalf - National TAB

Completed Date : 06/03/2025 - Kristopher Passley - National TAB

CheckList Item Details

MUA

Rotation is correct?	Pass
----------------------	------

Comment:

Gas piping is installed and valves are in on position?	N/A
--	-----

Comment:

Internal motorized damper is fully opening?	N/A
---	-----

Comment:

Motor is operating below the FLA rating?	Pass
--	------

Comment:

Unit free of noticeable noise and vibration?	Pass
--	------

Comment:

Blower wheel is clean	Pass
-----------------------	------

Comment:

Intake air filters are clean and not damaged (if dirty, remove temporarily for testing)	Pass
---	------

Comment:

Cooling

Does unit have cooling? If so, check the following items

Fail

Comment:

Evaporator coil clean and free of damage

N/A

Comment:

Pleated filters are installed and clean

N/A

Comment:

Condenser coil is free of damage

N/A

Comment:

Temporarily turn cooling down and confirm it is functional

N/A

Comment:

Cooling setpoint = 78

N/A

Comment:



05-19-25 CHILI'S OLDSMAR, FL

CheckList Information

Name : 04: RTU Evaluation **Status :** Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 05/29/2025 - Tara Metcalf - National TAB
Completed Date : 06/03/2025 - Kristopher Passley - National TAB

CheckList Item Details

RTU Inspection

Unit is free of damage Pass

Comment:

No abnormal noise or vibration Pass

Comment:

Evaporator coil is clean and free of damage Fail

Comment:

Filters are clean Pass

Comment:

Blower wheel is clean Pass

Comment:

Belt is tight Pass

Comment:

Outside air damper is functional Pass

Comment:

Condenser coil is clean and free of damage

Fail

Comment:

Condensate drain is installed

Pass

Comment:

Water is draining properly from the unit and is not pooling up

Pass

Comment:

Dehumidification

Does RTU have dehumidification? If so answer the questions below.

Pass

Comment:

Only RTU-1, RTU-2 and RTU-4

If yes, is the humidity sensor wired properly at the RTU?

Fail

Comment:

What RH % is the unit displaying?

N/A

Comment:

Increase the RH setpoint to force the unit into dehumidification and confirm that it goes into dehumidification mode

N/A

Comment:

Set the dehumidification setpoint to 60%

N/A

Comment:

Cooling

Turn the thermostat down to force the unit into cooling and confirm that all compressors and condenser fans stage on

Pass

Comment:



05-19-25 CHILI'S OLDSMAR, FL

CheckList Information

Name : 05: Final Checks **Status :** Not Completed
Assigned Organization : National TAB **Asset :**
Requesting Organization : National TAB
Created Date : 05/29/2025 - Tara Metcalf - National TAB

CheckList Item Details

FINAL CHECKS

HOOD CAPTURE TEST

List kitchen equipment turned on for testing

Comment:

Fryers, Grills, Ovens

List smoke candle type used

Comment:

Unable to smoke with candle due to staff preparing food. Capture was observed from the cooking.

Smoke test capture % - Perimeter of hood

Comment:

100% Capture

Smoke test capture % - Top of cooking surface

Comment:

100% Capture

WITNESS

Date test was completed

06/02/2025

Comment:

Owner representative name / Firm (if Applicable)

Comment:

N/A

Video record smoke capture

Comment:

BUILDING PRESSURE

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

Pass

Comment:

Front: 0.008" Side: 0.001" Back: 0.006"

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: AHU/RTU



Asset: RTU1

AREA:

Unit Data		
	Design	Actual
MFG	NA	LENNOX
Serial Num	-	5612B07348
Model Num	NA	LGH092H4BS1Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	16"X25"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"

Test Data		
	Design	Actual
SF RPM	-	778
OA CFM	-	750
RL Voltage	-	212/211/213
RL Amperage	-	4.3/4.5/4.4
SF Rotation	-	CORRECT
SF System SetPt	-	HIGH SPEED
RA Damper Position	-	45%
Min OA Damper Position	-	45%
Min OA Damper Type	-	ECONOMIZER

Motor Data		
	Design	Actual
Motor MFG	-	NIDEC MOTOR CORP
Frame	-	56HZ
Horsepower	-	2
Motor Rpm	-	1755
Phase	-	3
Rated Voltage	-	200-230
Rated Amperage	-	6.0-5.7

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.27"
Fan Suction SP	-	-0.47"
Fan Discharge SP	-	0.33"
Total ESP	-	0.60"
Fan Total SP	-	0.80"


General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025

Motor Data - PHOTO LOG



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: AHU/RTU



Asset: RTU2

AREA:

Unit Data		
	Design	Actual
MFG	NA	LENNOX
Serial Num	-	5618H06066
Model Num	NA	LGH180H4BS4Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	4
OA Filter Size 1	-	16"X25"
Num Final Filter 1	-	8
Final Filter Size 1	-	24"X24"X2

Test Data		
	Design	Actual
SF RPM	-	638
OA CFM	-	1538
RL Voltage	-	210/211/212
RL Amperage	-	5.8/6.3/5.7
SF Rotation	-	CORRECT
SF System SetPt	-	HIGH SPEEC
RA Damper Position	-	82%
Min OA Damper Position	-	18%
Min OA Damper Type	-	ECONOMIZER

Motor Data		
	Design	Actual
Motor MFG	-	INTERLINK
Frame	-	56HZ
Horsepower	-	3
Motor Rpm	-	1750
Phase	-	3
Rated Voltage	-	200-230
Rated Amperage	-	8.0-7.8

Performance Data		
	Design	Actual
MA Plenum SP	-	0.24"
Fan Suction SP	-	-0.56"
Fan Discharge SP	-	0.20"
Total ESP	-	0.44"
Fan Total SP	-	0.76"


General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: AHU/RTU



Asset: RTU3

AREA:

Unit Data		
	Design	Actual
MFG	NA	LENNOX
Serial Num	-	5610G07449
Model Num	NA	LGH092H4BS1Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	16"X25"
Num Final Filter 1	-	4
Final Filter Size 1	-	20"X25"X2"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56HZ
Horsepower	-	2
Motor Rpm	-	1725
Phase	-	3
Rated Voltage	-	200-230
Rated Amperage	-	6.5-6.2

Test Data		
	Design	Actual
SF RPM	-	705
OA CFM	-	754
RL Voltage	-	209/212/211
RL Amperage	-	4.2/4.3/4.4
SF Rotation	-	CORRECT
RA Damper Position	-	30%
Min OA Damper Position	-	70%
Min OA Damper Type	-	SINGLE BLADE

Performance Data		
	Design	Actual
MA Plenum SP	-	-0.10"
Fan Suction SP	-	0.28"
Fan Discharge SP	-	0.32"
Total ESP	-	.42"
Fan Total SP	-	0.60"


General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: AHU/RTU



Asset: RTU4

AREA:

Unit Data		
	Design	Actual
MFG	NA	LENNOX
Serial Num	-	5609E02511
Model Num	NA	LGH092H4BS1Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	2
OA Filter Size 1	-	16"X25"
Num Final Filter 1	-	4
Final Filter Size 1	-	18"X25"X2"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	56HZ
Horsepower	-	2
Motor Rpm	-	1725
Phase	-	3
Rated Voltage	-	200/230
Rated Amperage	-	6.5-6.2

Test Data		
	Design	Actual
RA CFM	-	834
OA CFM	-	734
RL Voltage	-	211/209/212
RL Amperage	-	4.5/4.9/4.9
SF Rotation	-	CORRECT
Min OA Damper Position	-	1" OPEN
Min OA Damper Type	-	ECONOMIZER
OA Enthalpy Setpt	-	D

Performance Data		
	Design	Actual
MA Plenum SP	-	0.16"
Fan Suction SP	-	-0.45"
Fan Discharge SP	-	0.47"
Total ESP	-	0.63"
Fan Total SP	-	0.92"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: AHU/RTU



Asset: RTU5

AREA:

Unit Data		
	Design	Actual
MFG	NA	LENNOX
Serial Num	-	5615J00554
Model Num	NA	LGH120H5BM3Y
Type	-	RTU
Configuration	-	VERTICAL
Num OA Filters 1	-	1
OA Filter Size 1	-	20"X25"
Num Final Filter 1	-	5
Final Filter Size 1	-	20"X25"X2

Motor Data		
	Design	Actual
Motor MFG	-	INTERLINK
Frame	-	56HZ
Horsepower	-	3
Motor Rpm	-	1745
Phase	-	3
Rated Voltage	-	200-230
Rated Amperage	-	7.8-7.4

Test Data		
	Design	Actual
OA CFM	-	765
RL Voltage	-	211/212/209
RL Amperage	-	4.9/5.2/5.0
SF Rotation	-	CORRECT
RA Damper Position	-	58%
Min OA Damper Position	-	42%
Min OA Damper Type	-	ECONOMIZER

Performance Data		
	Design	Actual
MA Plenum SP	-	0.35"
Fan Suction SP	-	0.55"
Fan Discharge SP	-	0.53"
Total ESP	-	0.88"
Fan Total SP	-	1.08"

General	
	Actual
Fan Rotation Correct	YES
Unit Filters Clean	YES
Condensate Drain Installed	YES

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/24/2025



06/24/2025



06/24/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Exhaust



Asset: EF1

AREA:HD-1 GRILL

Unit Data		
	Design	Actual
MFG	NA	CAPTIVEAIRE
Model Num	NA	DU85HFA
Serial Num	-	6283849
Type	-	UPBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	2022
Fan RPM	-	1295
Fan Rotation	-	CORRECT
Motor RPM	-	1295
RL Voltage	-	209/209/208
RL Amperage	-	2.3 VFD
Suction ESP	-	-0.52"
Discharge ESP	-	ATM
Total ESP	-	0.52"

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	NL
Horsepower	-	3/4
Motor Rpm	-	1725
Phase	-	3
Voltage (rated)	-	208
Amperage (rated)	-	2.6
Service Factor	-	1.15

Drive Data	
	Actual
Motor Sheave SetPt	DD

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Exhaust



Asset: EF2

AREA:HD-2-OVENS

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Serial Num	-	NA
Type	-	UTILITY
Configuration	-	VERTICAL


Test Data		
	Design	Actual
CFM	-	2959
Fan RPM	-	1412
Fan Rotation	-	CORRECT
Motor RPM	-	1768
RL Voltage	-	209/208/209
RL Amperage	-	3.4/3.5/3.4
Suction ESP	-	-0.43"
Discharge ESP	-	ATM
Total ESP	-	0.43"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	145T
Horsepower	-	1.5
Motor Rpm	-	1755
Phase	-	3
Voltage (rated)	-	230/460
Amperage (rated)	-	4.4/2.2
Service Factor	-	1.15

Drive Data	
	Actual
Motor Sheave Size	1VL44
Motor Bore Size	7/8"
Motor Sheave SetPt	NA
Fan Sheave Size	BK55
Fan Sheave Bore	1 3/16"
Belt CL Distance	26.25"
Num of Belts	1
Belt Size	BX65

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025


Drive Data - PHOTO LOG



06/02/2025



06/02/2025



06/02/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Exhaust



Asset: EF3

AREA:HD-3-FRYER

Unit Data		
	Design	Actual
MFG	NA	CAPTIVEAIRE
Model Num	NA	DU180HFA
Serial Num	-	6283873
Type	-	UPBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	2342
Fan RPM	-	862
Fan Rotation	-	CORRECT
Motor RPM	-	862
RL Voltage	-	211/211/209
RL Amperage	-	3.5 VFD
Suction ESP	-	-0.45"
Discharge ESP	-	ATM
Total ESP	-	0.45"

Motor Data		
	Design	Actual
Motor MFG	-	TECO WESTINGHOUSE
Frame	-	182T
Horsepower	-	1.5
Motor Rpm	-	1170
Phase	-	3
Voltage (rated)	-	200-208
Amperage (rated)	-	6.6-6.4
Service Factor	-	1.15

Drive Data	
	Actual
Motor Sheave SetPt	DD

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Exhaust



Asset: EF4

AREA:HD-4-OVENS

Unit Data		
	Design	Actual
MFG	NA	SNYDER GENERAL
Model Num	NA	NA
Serial Num	-	NA
Type	-	UPBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	1557
Fan RPM	-	1374
Fan Rotation	-	CORRECT
Motor RPM	-	1775
RL Voltage	-	208/208/207
RL Amperage	-	1.9/2.0/1.9
Suction ESP	-	-0.25"
Discharge ESP	-	ATM
Total ESP	-	0.25"

Motor Data		
	Design	Actual
Motor MFG	-	A.O. SMITH
Frame	-	56
Horsepower	-	3/4
Motor Rpm	-	1725
Phase	-	3
Voltage (rated)	-	200-230/460
Amperage (rated)	-	3.1/1.55
Service Factor	-	1.25

Drive Data	
	Actual
Motor Sheave Size	1 VL34
Motor Bore Size	5/8"
Motor Sheave SetPt	0
Fan Sheave Size	3.875"
Fan Sheave Bore	0.75"
Belt CL Distance	5 5/8"
Num of Belts	1
Belt Size	AX20

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/02/2025



06/02/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Exhaust



Asset: EF5

AREA:HD-5

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Serial Num	-	NA
Type	-	UPBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	0
RL Voltage	-	209
RL Amperage	-	2.9

Motor Data		
	Design	Actual
Motor MFG	-	A.O. SMITH
Frame	-	56
Horsepower	-	1/2
Motor Rpm	-	1725
Phase	-	1
Voltage (rated)	-	115/208/230
Amperage (rated)	-	8.8/4.4
Service Factor	-	1.25

Drive Data	
	Actual
Belt Size	

Completed By: Kristopher Passley on 06/07/2025

Notes:

Functional but not in use. Turned off. Fan was shorty powered on the measure the volts and amps shown.

Written By: Kristopher Passley on 06/02/2025

Motor Data - PHOTO LOG



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Exhaust



Asset: EF6

AREA: DISHWASHER

Unit Data		
	Design	Actual
MFG	NA	LOREN COOK
Model Num	NA	135 ACRU 35R15D
Serial Num	-	008SE68065- 00/0000701
Type	-	UPBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	728
Fan Rotation	-	CORRECT
RL Voltage	-	119
RL Amperage	-	4.8
Suction ESP	-	-0.42"
Discharge ESP	-	ATM
Total ESP	-	0.42"

Motor Data		
	Design	Actual
Motor MFG	-	GENTEQ
Frame	-	NL
Horsepower	-	1/2
Motor Rpm	-	1550
Phase	-	1
Voltage (rated)	-	115
Amperage (rated)	-	6.4
Service Factor	-	NL

Drive Data	
	Actual
Motor Sheave SetPt	DD

Completed By: Kristopher Passley on 06/07/2025


Notes:
Only runs when dishwasher turns on for roughly 5 mins

Written By: Kristopher Passley on 06/02/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Exhaust



Asset: EF7

AREA: RESTROOMS

Unit Data		
	Design	Actual
MFG	NA	SNYDER GENERAL
Model Num	NA	NBCR120A
Serial Num	-	9YJ0607401
Type	-	DOWNBLAST
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	0
Fan RPM	-	
Fan Rotation	-	
Motor RPM	-	
RL Voltage	-	
RL Amperage	-	
Suction ESP	-	
Discharge ESP	-	
Total ESP	-	

Motor Data		
	Design	Actual
Motor MFG	-	EMERSON
Frame	-	NL
Horsepower	-	1/4
Motor Rpm	-	1725
Phase	-	1
Voltage (rated)	-	115/208-230
Amperage (rated)	-	4.4/2.2
Service Factor	-	1.35

Drive Data	
	Actual
Belt Size	

Completed By: Kristopher Passley on 06/07/2025

Notes:
Non functional

Written By: Kristopher Passley on 06/02/2025

Unit Data - PHOTO LOG



06/23/2025



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Supply



Asset: SF1

AREA:HD1&HD2

Unit Data		
	Design	Actual
MFG	NA	LOREN COOK
Model Num	NA	150 KSP 150KSP-R
Serial Num	-	008SF94407- 00/0000701
Type	-	MUA
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	3910
SF RPM	-	794
Motor RPM	-	1780
RL Voltage	-	209/210/210
RL Amperage	-	3.4/3.4/3.5
Total ESP	-	0.11"
Fan Discharge SP	-	0.11"

Motor Data		
	Design	Actual
Motor MFG	-	BALDOR RELIANCE
Frame	-	145T
Horsepower	-	2
Motor Rpm	-	1760
Phase	-	3
Voltage (rated)	-	230/460
Amperage (rated)	-	5.6/2.8
Service Factor	-	1.15

General	
	Actual
Fan Rotation Correct	YES


Drive Data	
	Actual
Motor Sheave Size	VL44
Motor Bore Size	7/8"
Fan Sheave Size	7.76"
Fan Sheave Bore	1"
Belt CL Distance	17 1/8"
Num of Belts	1
Belt Size	A49
Belt Alignment Verified	GOOD

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/24/2025



06/24/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL
System/Unit: FAN - Supply



Asset: SF2

AREA:

Unit Data		
	Design	Actual
MFG	NA	LOREN COOK
Model Num	NA	90KSP 90KSP-B
Serial Num	-	008SI92517-00/0000701
Type	-	MUA
Configuration	-	VERTICAL

Test Data		
	Design	Actual
CFM	-	1500
SF RPM	-	1329
Motor RPM	-	1744
RL Voltage	-	211/210/210
RL Amperage	-	2.1/2.1/2.1
Total ESP	-	0.21"
Fan Discharge SP	-	0.21"

Motor Data		
	Design	Actual
Motor MFG	-	NIDEO MOTOR CORP.
Frame	-	56
Horsepower	-	3/4
Motor Rpm	-	1725
Phase	-	3
Voltage (rated)	-	208-230
Amperage (rated)	-	2.8
Service Factor	-	1.25

General	
	Actual
Fan Rotation Correct	YES

Drive Data	
	Actual
Motor Sheave Size	1VL34
Motor Bore Size	5/8"
Fan Sheave Size	AK32
Fan Sheave Bore	3/4"
Belt CL Distance	12.5"
Num of Belts	1
Belt Size	AX32
Belt Alignment Verified	GOOD

Completed By: Kristopher Passley on 06/07/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL

System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Job / Serial Num	-	NA
Type	-	TYPE I CANOPY
Hood length	-	60"
Hood Width	-	51"
Supply Plenum Type	-	MUA

Test Data Exhaust		
	Design	Actual
Filter Type	-	GREASE FILTER
Filter Size 1	-	16"X20"
Filter Qty 1	-	4
Filter AK factor size 1	-	2.08
Filter Total AK Area	-	11.34
Filter1 FPM	-	286
Filter2 FPM	-	242
Filter3 FPM	-	291
Filter4 FPM	-	285
Filter Ave FPM(corr)	-	276
CFM	-	2296

Cooking Equipment	
	Actual
Item 1	GRILL

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL

System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Job / Serial Num	-	NA
Type	-	NA
Hood length	-	120"
Hood Width	-	51"

Test Data Exhaust		
	Design	Actual
Filter Type	-	GREASE FILTER
Filter Size 1	-	16"X20"
Filter Qty 1	-	4
Filter AK factor size 1	-	2.08
Filter Total AK Area	-	8.32
Filter1 FPM	-	328
Filter2 FPM	-	359
Filter3 FPM	-	285
Filter Ave FPM(corr)	-	324
CFM	-	2022

Cooking Equipment	
	Actual
Item 1	OVEN

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL

System/Unit: Kitchen Hood Type I



Asset: HD3

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Job / Serial Num	-	NA
Type	-	NA
Hood length	-	96"
Hood Width	-	51"

Test Data Exhaust		
	Design	Actual
Filter Type	-	GREASE FILTER
Filter Size 1	-	16"X20"
Filter Qty 1	-	4
Filter AK factor size 1	-	2.08
Filter Total AK Area	-	12.48
Filter1 FPM	-	190
Filter2 FPM	-	237
Filter3 FPM	-	308
Filter4 FPM	-	276
Filter5 FPM	-	189
Filter6 FPM	-	223
Filter Ave FPM(corr)	-	237.17
CFM	-	2959

Cooking Equipment	
	Actual
Item 1	FRYERS

Completed By: Kristopher Passley on 06/07/2025

Unit Data - PHOTO LOG



06/23/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL

System/Unit: Kitchen Hood Type I



Asset: HD4

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Job / Serial Num	-	NA
Type	-	NA
Hood length	-	84"
Hood Width	-	51

Test Data Exhaust		
	Design	Actual
Filter Type	-	GREASE FILTER
Filter Size 1	-	20"X20"
Filter Qty 1	-	3
Filter AK factor size 1	-	2.68
Filter Total AK Area	-	8.04
Filter1 FPM	-	173
Filter2 FPM	-	189
Filter3 FPM	-	199
Filter4 FPM	-	188
Filter Ave FPM(corr)	-	187.25
CFM	-	1557

Cooking Equipment	
	Actual
Item 1	
Item 2	
Item 3	
Item 4	
Item 5	

Test Data Supply		
	Design	Actual
Total Area	-	
Kv factor (Vel)	-	
Num of Readings	-	
Reading1 FPM	-	
Reading2 FPM	-	
Reading3 FPM	-	
Reading4 FPM	-	
Reading5 FPM	-	
Reading6 FPM	-	
Reading7 FPM	-	
Reading8 FPM	-	
Reading9 FPM	-	
Reading10 FPM	-	
Reading11 FPM	-	
Reading12 FPM	-	
Reading13 FPM	-	
Reading14 FPM	-	
Ave FPM(corr)	-	
CFM	-	

Completed By: Kristopher Passley on 06/07/2025

National TAB

Project: 05-19-25 CHILI'S OLDSMAR, FL

System/Unit: Kitchen Hood Type II



Asset: HD(Type2)1

AREA:

Unit Data		
	Design	Actual
MFG	NA	HOLTAN
Model Num	NA	NA
Serial Num	-	NA
Type	-	TYPE I CANOPY
Hood length	-	60"
Hood Width	-	60'

Test Data		
	Design	Actual
Exhaust CFM	-	0

Completed By: Kristopher Passley on 06/07/2025

Notes:
THIS HOOD IS NOT BEING USED AND IS POWERED OFF.

Written By: Kristopher Passley on 06/03/2025

Unit Data - PHOTO LOG

