

National TAB

Project: Diamonds Direct (Oak Ridge North, TX)

System/Unit: AHU/RTU



Asset: (E)RTU-1

AREA:DIAMOND 1

Unit Data		
	Design	Actual
MFG	NA	NA
Serial Num	-	
Model Num	NA	NA
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num PreFilter 1	-	
PreFilter Size 1	-	

Test Data		
	Design	Actual
SF CFM	3000	2957
SF RPM	-	
RA CFM	2400	
OA CFM	600	
RL Voltage	-	
RL Amperage	-	
OA Damper Position	-	
Brake Horse Power	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Rated Voltage	-	
Rated Amperage	-	
Service Factor	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	

National TAB

Project: Diamonds Direct (Oak Ridge North, TX)

AHU/RTU



Diffuser Supply (GRD)

(E)RTU-1/DIAMOND 1

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
1-1	MAIN SALES	C	4	150			-
1-2	MAIN SALES	C		140			-
1-3	MAIN SALES	C		150			-
1-4	MAIN SALES	C		140			-
1-5	MAIN SALES	C		200			-
1-6	MAIN SALES	C		200			-
1-7	ENTRY	C	4	100			-
1-8	RECEPTION	A	8	145			-
1-9	ENTRY	C	4	100			-
1-10	MAIN SALES	C		200			-
1-11	MAIN SALES	C		200			-
1-12	MAIN SALES	C		140			-
1-13	MAIN SALES	C		115			-
1-14	MAIN SALES	C		140			-
1-15	MAIN SALES	C		200			-
1-16	DIAMOND 3	A	10	230			-
1-17	DIAMOND 2	A	10	225			-
1-18	DIAMOND 1	A	10	225			-
Total				3000	0	0	0%

Diffuser Ret/Exh (GRD)

(E)RTU-1/DIAMOND 1

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
R1-1	D		155					-
R1-2	D		155					-
R1-3	D		155					-
R1-4	D		75					-
R1-5	D		75					-
R1-6	D		100					-
R1-7	D		155					-
R1-8	D		155					-
R1-9	D		155					-
R1-10	B	8X8	200					-
R1-11	D		155					-
R1-12	D		155					-
R1-13	D		155					-
R1-14	D		155					-
R1-15	B	8X8	200					-
R1-16	B	8X8	200					-
Total			2400		0	0	0	0%

National TAB

Project: Diamonds Direct (Oak Ridge North, TX)

System/Unit: AHU/RTU



Asset: (E)RTU-2

AREA:RR VESTIBULE

Unit Data		
	Design	Actual
MFG	NA	NA
Serial Num	-	
Model Num	NA	NA
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num PreFilter 1	-	
PreFilter Size 1	-	

Test Data		
	Design	Actual
SF CFM	3100	
SF RPM	-	
RA CFM	2600	
OA CFM	500	
RL Voltage	-	
RL Amperage	-	
OA Damper Position	-	
Brake Horse Power	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Rated Voltage	-	
Rated Amperage	-	
Service Factor	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	-	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	

National TAB

Project: Diamonds Direct (Oak Ridge North, TX)

AHU/RTU



Diffuser Supply (GRD)

(E)RTU-2/RR VESTIBULE

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
2-1	EMPLOYEE LOUNGE	A	10	250			-
2-2	HALL	A	8	125			-
2-3	HALL	A	8	125			-
2-4	VAULT	A	6	100			-
2-5	MAIN SALES	C		100			-
2-6	MAIN SALES	C		100			-
2-7	CLERICAL	A	8	175			-
2-8	CLERICAL	A	8	175			-
2-9	CLERICAL	A	8	175			-
2-10	CLERICAL	A	8	175			-
2-11	HALL	A	8	125			-
2-12	JEWELER WORK	A	8	175			-
2-13	HALL	A	8	125			-
2-14	JEWELER WORK	A	8	175			-
2-15	GIFT WRAP	A	8	200			-
2-16	REAR EXIT	A	8	200			-
2-17	MAIN SALES	C		100			-
2-18	MAIN SALES	C		100			-
2-19	KIDS ROOM	A	8	200			-
2-20	MENS RR	A	6	50			-
2-21	WOMENS RR	A	6	50			-
2-22	RR VESTIBULE	A	6	100			-
Total				3100	0	0	0%

Diffuser Ret/Exh (GRD)

(E)RTU-2/RR VESTIBULE

Asset								
Asset Name	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
R2-1	B	8X8	150					-
R2-2	B	6X6	50					-
R2-3	B	12X12	500					-
R2-4	B	22X22	1750					-
R2-5	B	8X8	150					-
Total			2600		0	0	0	0%

National TAB

Project: Diamonds Direct (Oak Ridge North, TX)

System/Unit: FAN - Exhaust



Asset: EF-4

AREA:EMPLOYEE LOUNGE

Unit Data		
	Design	Actual
MFG	NA	GREENHECK
Model Num	NA	SP-A90
Serial Num	-	
Type	CEILING	

Test Data		
	Design	Actual
CFM	70	
RL Voltage	-	120
RL Amperage	-	
Total ESP	0.20	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	15W	
Motor Rpm	900	
Phase	1	
Voltage (rated)	120	
Amperage (rated)	-	
Service Factor	-	