

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1	KITCHEN	8125	8499	6375	5642	1750	1793	21.5%	21.1%						
AC-2	SERVING	4375	4504	3300	3110	1075	1165	24.6%	25.9%						
AC-3	DINING	5250	5272	3975	3603	1275	1252	24.3%	23.7%						
AC-4	TEAM MEMBER	1750	1745	1325	1345	425	400	24.3%	22.9%						
EF-1	HD1 L+R PRESS COOKER											1913	1886		
EF-2	HOOD #2 & #3											1402	1481		
EF-3	RESTROOM													300	313
<b>TOTALS</b>		19500	20020	14975	13700	4525	4610			0	0	3315	3367	300	313

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4525	4610
TOTAL EXHAUST	3615	3680
<b>NET AIRFLOW</b>	<b>910</b>	<b>930</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.
SIDE	0.001
REAR	0.001
<b>AVERAGE</b>	<b>0.0007</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN:	✓
MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:	✓
PRESSURE FALLS WITHIN IMC TOLERANCE OF +/- 0.02" W.C.	✓

NOTES: