

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1			4051		4051		0		0.0%						
RTU-2			3800		3800		0		0.0%						
MUA-1											295				
EF-1												936			
EF-2												784			
EF-3														300	320
TOTALS		0	7851	0	7851	0	0			0	295	0	1720	300	320

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA		295
TOTAL EXHAUST		2040
NET AIRFLOW		-1745

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.05
SIDE	
REAR	-0.05
AVERAGE	-0.05

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✘

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✔

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/-0.02" W.C. ✘

NOTES: