

## AIR BALANCE SCHEDULE

UNIT	AREA SERVED	SUPPLY		RETURN		OA		OA %		EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
FCU-1	DINING					400	[1]				
FCU-2	DINING					400	[1]				
DOAS	DINING/RR EXH					4030	4669			4000	0
MUA-1	HOODS					6451	4311				
EF-1	DISH HOOD									1125	1406
EF-2	HOODS									8244	8524
<b>TOTALS</b>		0	0	0	0	11281	8980			13369	9930

### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	11281	8980
TOTAL EXHAUST	13369	9930
<b>NET AIRFLOW</b>	<b>-2088</b>	<b>-950</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	-0.156
SIDE	
REAR	
<b>AVERAGE</b>	<b>-0.156</b>

### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

PRESSURE FALLS WITHIN IMC TOLERANCE OF +/- 0.02" W.C. ✗

### NOTES:

FCU-1 and 2 OA not measured