

**Report By:**

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: TAB REPORT**  
**Function: Test, Adjust, & Balance**  
**Date: 10/17/2023**

# PROJECT

## 10-16-23 TRUE FOOD - SANTA MONICA, CA

395 SANTA MONICA PLACE

SANTA MONICA, CA 90401

### Client

True Food Kitchen  
4455 E Camelback Rd, Ste B100  
  
Phoenix, AZ 85018

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## Table Of Contents

<b>Section</b>	<b>Page #</b>
Checklist Data	3
AHU/RTU	14
FAN - Exhaust	26
FAN - Supply	30
Kitchen Hood Type I	32

## CheckList List

- TECH - SITE PICTURES
- TECH - STEP 1: INITIAL WALKTHROUGH
- TECH - STEP 2: UNIT DATA AND EVAL
- TECH - STEP 3: TEST, ADJUST AND BALANCE
- TECH - STEP 4: FINAL TESTS



## 10-16-23 TRUE FOOD - SANTA MONICA, CA

### CheckList Information

**Name :** TECH - SITE PICTURES                      **Status :** Not Completed  
**Assigned Organization :** National TAB                      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/16/2023 - Brianna Biggs - National TAB

### CheckList Item Details

STORE FRONT

**Comment:**

AHU-1

**Comment:**

AHU-2

**Comment:**

AHU-3

**Comment:**

AHU-4

**Comment:**

AHU-5

**Comment:**

AHU-6

**Comment:**

EF-1

**Comment:**

EF-2

**Comment:**

EF-3

**Comment:**

HOOD-1

**Comment:**

HOOD-2

**Comment:**

HOOD-3

**Comment:**

HOOD-4

**Comment:**

MUA-1

**Comment:**



## 10-16-23 TRUE FOOD - SANTA MONICA, CA

### CheckList Information

**Name :** TECH - STEP 1: INITIAL WALKTHROUGH      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/16/2023 - Brianna Biggs - National TAB

### CheckList Item Details

#### INITIAL SITE WALKTHROUGH

All diffusers and grilles are installed and match design?

**Comment:**

All hood filters installed and accounted for?

**Comment:**

Hoods are wired and have power?

**Comment:**

Hood is free of alarms?

**Comment:**

Thermostats have power?

**Comment:**

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

**Comment:**



## 10-16-23 TRUE FOOD - SANTA MONICA, CA

### CheckList Information

**Name :** TECH - STEP 2: UNIT DATA AND EVAL **Status :** Not Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/16/2023 - Brianna Biggs - National TAB

### CheckList Item Details

UNIT DATA AND EVALUATION WHILE GATHERING UNIT DATA CHECK THE FOLLOWING:

RTU's/AHU's

Economizers are assembled and functional?

**Comment:**

DCV Max damper opening position is set to minimum?

**Comment:**

Free cooling enthalpy set point set for lowest setting (Typically "D")

**Comment:**

Motors are all operating below the FLA rating?

**Comment:**

Are belts tight?

**Comment:**

If direct drive unit is the speed controller working.

**Comment:**

Is gas piping installed and valves turned on?

**Comment:**

Unit free of noticeable noise and vibration

**Comment:**

**EF's**

Rotation is correct?

**Comment:**

Belts are tight?

**Comment:**

Grease cup installed on hood fan?

**Comment:**

Hinge kit installed installed on hood fan?

**Comment:**

Lean fan back. Is grease duct installation adequate and is duct ran all the way to the base of the fan?

**Comment:**

Flex conduit is long enough so that fan can be completely tilted back?

**Comment:**

There is no major leakage around base of fan?

**Comment:**

Is the motor operating below the motor FLA rating?

**Comment:**

For restroom fan(s) is the back draft damper installed and can it fully open?

**Comment:**

---

Unit free of noticeable noise and vibration?

**Comment:**

---

**MUA**

---

Rotation is correct?

**Comment:**

---

Gas piping is installed and valves are in on position?

**Comment:**

---

Heater tested and is functional?

**Comment:**

---

Internal motorized damper is fully opening?

**Comment:**

---

Motor is operating below the FLA rating?

**Comment:**

---

Unit free of noticeable noise and vibration?

**Comment:**

---

**HOODS**

---

Kitchen equipment installed in proper places?

**Comment:**

---

Can kitchen equipment be turned on for final smoke test?

**Comment:**

---

**DOCUMENTATION**

---

Have trades/general contractor been notified about any issues and are they created on FaciliBuild?

**Comment:**



## 10-16-23 TRUE FOOD - SANTA MONICA, CA

### CheckList Information

**Name :** TECH - STEP 3: TEST, ADJUST AND BALANCE      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/16/2023 - Brianna Biggs - National TAB

### CheckList Item Details

**TEST, ADJUST, AND BALANCE ALL EQUIPMENT:**

**DURING TESTING MAKE NOTE OF THE FOLLOWING:**

Is space free of drafting?

**Comment:**

Is space comfortable in all areas?

**Comment:**

Is the space free of ventilation noise?

**Comment:**

If deviations from design were necessary to resolve 1-3 what were they? Otherwise put "NA".

**Comment:**



## 10-16-23 TRUE FOOD - SANTA MONICA, CA

### CheckList Information

**Name :** TECH - STEP 4: FINAL TESTS      **Status :** Not Completed  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 10/16/2023 - Brianna Biggs - National TAB

### CheckList Item Details

#### FINAL TESTS

#### HOOD CAPTURE TEST

List equipment turned on for testing

#### Comment:

List smoke candle type used

#### Comment:

Smoke test capture - Perimeter of hood

#### Comment:

Smoke test capture - Top of cooking surface

#### Comment:

#### WITNESS

Date test was completed

#### Comment:

TAB tech name / Firm

**Comment:**

---

Site super name / Firm

**Comment:**

---

Owner representative name / Firm (if Applicable)

**Comment:**

---

Building pressure at front & back doors (All Systems On)

**Comment:**

---

**ADDITIONAL**

---

Do actual net building airflow, design net building airflow, and pressure coincide? If not why? (All three should either be positive or negative)

**Comment:**

---

Thermostats are programmed?

**Comment:**

---

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

System/Unit: AHU/RTU



Asset: AHU1

AREA:DINING

Unit Data		
	Design	Actual
MFG	DAIKIN	DAIKIN
Serial Num	-	
Model Num	FXMQ96MVJU	FXMQ96MVJU
Type	AHU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	2490	
SF RPM	-	
RA CFM	1790	
OA CFM	700	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	1	
Rated Voltage	208	
Rated Amperage	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.5"	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

# National TAB

Project:10-16-23 TRUE FOOD - SANTA MONICA, CA

## AHU/RTU



### Diffuser Supply (GRD)

#### AHU1/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	HALL	D	9X9	240					-
SGRD2	DINING	A	14X6	310					-
SGRD3	DINING	A	14X6	310					-
SGRD4	DINING	A	14X6	270					-
SGRD5	DINING	A	14X6	270					-
SGRD6	DINING	A	14X6	270					-
SGRD7	DINING	A	14X6	270					-
SGRD8	DINING	A	14X6	270					-
SGRD9	DINING	A	14X6	280					-
Total				2490		0	0	0	0%

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: AHU/RTU



Asset: AHU2

AREA:DINING

Unit Data		
	Design	Actual
MFG	DAIKIN	DAIKIN
Serial Num	-	
Model Num	FXM48PVJU	FXM48PVJU
Type	AHU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	1020	
SF RPM	-	
RA CFM	620	
OA CFM	400	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	1	
Rated Voltage	208	
Rated Amperage	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.5"	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

# National TAB

Project:10-16-23 TRUE FOOD - SANTA MONICA, CA

## AHU/RTU



### Diffuser Supply (GRD)

#### AHU2/DINING

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	DINING	B	12X4	150					-
SGRD2	DINING	B	12X4	150					-
SGRD3	DINING	B	12X4	150					-
SGRD4	DINING	B	12X4	150					-
SGRD5	DINING	B	12X4	150					-
SGRD6	DINING	B	12X4	140					-
SGRD7	DINING	B	12X4	130					-
Total				1020		0	0	0	0%

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: AHU/RTU



Asset: AHU3

AREA:DINING/BAR

Unit Data		
	Design	Actual
MFG	DAIKIN	DAIKIN
Serial Num	-	
Model Num	FXMQ72MVJU	FXMQ72MVJU
Type	AHU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	2050	
SF RPM	-	
RA CFM	1450	
OA CFM	600	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	1	
Rated Voltage	208	
Rated Amperage	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.5"	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

# National TAB

Project:10-16-23 TRUE FOOD - SANTA MONICA, CA

## AHU/RTU



### Diffuser Supply (GRD)

#### AHU3/DINING/BAR

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	BAR DINING	A	14X6	320					-
SGRD2	BAR DINING	A	14X6	320					-
SGRD3	BAR DINING	A	14X6	310					-
SGRD4	BAR DINING	B	12X4	200					-
SGRD5	BAR DINING	B	12X4	200					-
SGRD6	BAR	B	12X4	175					-
SGRD7	BAR	B	12X4	175					-
SGRD8	BAR	B	12X4	175					-
SGRD9	BAR	B	12X4	175					-
Total				2050		0	0	0	0%

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: AHU/RTU



Asset: AHU4

AREA: KITCHEN

Unit Data		
	Design	Actual
MFG	DAIKIN	DAIKIN
Serial Num	-	
Model Num	FXMQ96MVJU	FXMQ96MVJU
Type	AHU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	2490	
SF RPM	-	
RA CFM	1990	
OA CFM	500	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	1	
Rated Voltage	208	
Rated Amperage	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.5"	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## AHU/RTU



### Diffuser Supply (GRD)

#### AHU4/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	C	12"	630					-
SGRD2	KITCHEN	C	12"	620					-
SGRD3	KITCHEN	C	12"	620					-
SGRD4	KITCHEN	C	12"	620					-
Total				2490		0	0	0	0%

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: AHU/RTU



Asset: AHU5

AREA:KITCHEN

Unit Data		
	Design	Actual
MFG	DAIKIN	DAIKIN
Serial Num	-	
Model Num	FXMQ96MVJU	FXMQ96MVJU
Type	AHU	
Configuration	VERTOCAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	2490	
SF RPM	-	
RA CFM	1990	
OA CFM	500	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	1	
Rated Voltage	208	
Rated Amperage	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.5"	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## AHU/RTU



### Diffuser Supply (GRD)

#### AHU5/KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	C	12"	620					-
SGRD2	KITCHEN	C	12"	620					-
SGRD3	KITCHEN	C	12"	620					-
SGRD4	KITCHEN	C	12"	630					-
Total				2490		0	0	0	0%

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: AHU/RTU



Asset: AHU6

AREA: REAR KITCHEN

Unit Data		
	Design	Actual
MFG	DAIKIN	DAIKIN
Serial Num	-	
Model Num	FXM72MVJU	FXM72MVJU
Type	AHU	
Configuration	VERTICAL	
Num OA Filters 1	-	
OA Filter Size 1	-	
Num Final Filter 1	-	
Final Filter Size 1	-	
Num Final Filter 2	-	
Final Filter Size 2	-	

Test Data		
	Design	Actual
SF CFM	2050	
SF RPM	-	
RA CFM	1450	
OA CFM	600	
RL Voltage	-	
RL Amperage	-	
SF Rotation	-	
RA Damper Position	-	
Min OA Damper Position	-	
Min OA Damper Type	-	
OA Enthalpy Setpt	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	1	
Rated Voltage	208	
Rated Amperage	-	

Performance Data		
	Design	Actual
MA Plenum SP	-	
Fan Suction SP	-	
Fan Discharge SP	-	
Total ESP	0.5"	
Fan Total SP	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Motor Sheave SetPt	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment	-	

General		
	Design	Actual
Fan Rotation Correct	-	
Unit Filters Clean	-	
Condensate Drain Installed	-	

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## AHU/RTU



### Diffuser Supply (GRD)

#### AHU6/REAR KITCHEN

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
SGRD1	KITCHEN	C	8"	200	1	153			-
SGRD2	KITCHEN	C	8"	200	1	112			-
SGRD3	KITCHEN	C	10"	300	1	120			-
SGRD4	KITCHEN	C	10"	280	1	218			-
SGRD5	KITCHEN	C	12"	280	1	134			-
SGRD6	RISER	C	6"	80	1	38			-
SGRD7	HALL	C	10"	300	1	319			-
SGRD8	KITCHEN	C	8"	140	1	96			-
SGRD9	EMP RR	D	6"	60	1	50			-
SGRD10	OFFICE		6"		1	123			
Total				1840		1363	0	0	0%

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: FAN - Exhaust



Asset: EF1

AREA:HOODS 1,2,3

Unit Data		
	Design	Actual
<b>MFG</b>	CAPTIVEAIRE	CAPTIVEAIRE
<b>Model Num</b>	BI22CARM	USB124DD-RM
<b>Serial Num</b>	-	2785643
<b>Type</b>	UTILITY	UTILITY
<b>Configuration</b>	HORIZONTAL	HORIZONTAL

Motor Data		
	Design	Actual
<b>Motor MFG</b>	-	MARATHON
<b>Frame</b>	-	NA
<b>Horsepower</b>	5	7.5
<b>Motor Rpm</b>	-	1180
<b>Phase</b>	3	3
<b>Voltage (rated)</b>	460	460
<b>Amperage (rated)</b>	-	9.6
<b>Service Factor</b>	-	NL

Drive Data		
	Design	Actual
<b>Motor Sheave Size</b>	-	DD
<b>Motor Bore Size</b>	-	DD
<b>Motor Sheave SetPt</b>	-	DD
<b>Fan Sheave Size</b>	-	DD
<b>Fan Sheave Bore</b>	-	DD
<b>Belt CL Distance</b>	-	DD
<b>Num of Belts</b>	-	DD
<b>Belt Size</b>	-	DD

Test Data		
	Design	Actual
<b>CFM</b>	6400	4144
<b>Fan RPM</b>	1390	70HZ
<b>Fan Rotation</b>	-	CCW
<b>Motor RPM</b>	-	70HZ
<b>RL Voltage</b>	-	465/467/466
<b>RL Amperage</b>	-	6.2/6.3/6.0
<b>Suction ESP</b>	-	-3.49"
<b>Discharge ESP</b>	-	ATM
<b>Total ESP</b>	2.5"	3.49"

Completed By: Zack Eismin on 10/18/2023

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: FAN - Exhaust



Asset: EF2

AREA:HOOD 4

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	ISQD-12	ISQD-12
Serial Num	-	
Type	INLINE	
Configuration	HORIZONTAL	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	1/2	
Motor Rpm	-	
Phase	1	
Voltage (rated)	120	
Amperage (rated)	-	
Service Factor	-	

Test Data		
	Design	Actual
CFM	950	
Fan RPM	1450	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.75"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: FAN - Exhaust



Asset: EF3

AREA:RESTROOMS

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	ISQD-10	SID090A-CA
Serial Num	-	1236964
Type	INLINE	INLINE
Configuration	HORIZONTAL	HORIZONTAL

Motor Data		
	Design	Actual
Motor MFG	-	NL
Frame	-	NL
Horsepower	1/4	0.125
Motor Rpm	-	NL
Phase	1	1
Voltage (rated)	120	115
Amperage (rated)	-	1.7
Service Factor	-	NL

Test Data		
	Design	Actual
CFM	500	
Fan RPM	1300	
Fan Rotation	-	
Motor RPM	-	
System SetPt	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	0.375"	
Fan Inlet SP	-	
Fan Discharge SP	-	

# National TAB

Project:10-16-23 TRUE FOOD - SANTA MONICA, CA

## FAN - Exhaust



### Diffuser Ret/Exh (GRD)

#### EF3/RESTROOMS

Asset									
Asset Name	Location	Type	Size	DESIGN CFM	AK	CFM(1)	CFM(2)	FINAL CFM	% to design
EGRD1	RESTROOMS		6"	75		50	70	55	73.3
EGRD2	RESTROOMS		6"	70		50	70	55	78.6
EGRD3	RESTROOMS		6"	70					-
EGRD4	RESTROOMS		6"	70					-
EGRD5	RESTROOMS		6"	75					-
Total				360		100	140	110	30.56%

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: FAN - Supply



Asset: MAU1

AREA:COOKLINE

Unit Data		
	Design	Actual
MFG	CAPTIVEAIRE	CAPTIVEAIRE
Model Num	INLINE3-G18	INLINE3-G18
Serial Num	-	1236964
Type	MAU	MUA
Configuration	HORIZONTAL	HORIZONTAL

Motor Data		
	Design	Actual
Motor MFG	-	HSSA
Frame	-	56HZ
Horsepower	3	2
Motor Rpm	-	1740
Phase	3	3
Voltage (rated)	460	460
Amperage (rated)	-	2.8
Service Factor	-	1.15

Drive Data		
	Design	Actual
Motor Sheave Size	-	4"
Motor Bore Size	-	7/8"
Fan Sheave Size	-	9"
Fan Sheave Bore	-	1-3/16"
Belt CL Distance	-	19.5"
Num of Belts	-	2
Belt Size	-	BX56
Belt Alignment Verified	-	VERIFIED

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	N/A
Flame Status (pass/fail)	-	N/A
Inlet Air Temp SetPt	55	N/A
Discharge Air Temp SetPt	60	N/A
Air Flow Switch SP Actual	-	N/A

Test Data		
	Design	Actual
CFM	5120	3487
SF RPM	700	699
Motor RPM	-	1755
RL Voltage	-	NA
RL Amperage	-	NA
Total ESP	-	1.06"
Fan Discharge SP	-	0.35"

General		
	Design	Actual
Fan Rotation Correct	-	YES

Completed By: Zack Eismin on 10/18/2023

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: FAN - Supply



Asset: SF1

AREA:AHU OA

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Serial Num	-	
Type	-	
Configuration	-	

Motor Data		
	Design	Actual
Motor MFG	-	
Frame	-	
Horsepower	-	
Motor Rpm	-	
Phase	-	
Voltage (rated)	-	
Amperage (rated)	-	
Service Factor	-	

Drive Data		
	Design	Actual
Motor Sheave Size	-	
Motor Bore Size	-	
Fan Sheave Size	-	
Fan Sheave Bore	-	
Belt CL Distance	-	
Num of Belts	-	
Belt Size	-	
Belt Alignment Verified	-	

Gas Heat		
	Design	Actual
Heater Operates (y/n)	-	
Flame Status (pass/fail)	-	
Inlet Air Temp SetPt	-	
Discharge Air Temp SetPt	-	
Air Flow Switch SP Actual	-	

Test Data		
	Design	Actual
CFM	3300	
SF RPM	-	
Motor RPM	-	
RL Voltage	-	
RL Amperage	-	
Total ESP	-	
Fan Discharge SP	-	

General		
	Design	Actual
Fan Rotation Correct	-	

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: Kitchen Hood Type I



Asset: HD1

AREA:

Unit Data		
	Design	Actual
MFG	NA	NL
Model Num	NA	NL
Job / Serial Num	-	NL
Type	-	TYPE I CANOPY
Hood length	-	126"
Hood Width	-	60"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	-	10"
Supply Plenum Length	-	126"

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	16X25
Filter Size 2	-	16X20
Filter Qty 1	-	1
Filter Qty 2	-	5
Filter AK factor size 1	-	2.66
Filters AK factor size 2	-	2.08
Filter Total AK Area	-	13.06
Filter1 FPM	-	125
Filter2 FPM	-	129
Filter3 FPM	-	153
Filter4 FPM	-	194
Filter5 FPM	-	141
Filter6 FPM	-	128
Filter7 FPM	-	115
Filter Ave FPM(corr)	-	140
CFM	-	1828

Cooking Equipment		
	Design	Actual
Item 1	-	GRILL
Item 2	-	FLAT TOP GRILL
Item 3	-	
Item 4	-	
Item 5	-	

Test Data Supply		
	Design	Actual
Total AK Area	-	9.4
Kv factor (Vel)	-	0.89
Num of Readings	-	12
Reading1 FPM	-	60
Reading2 FPM	-	104
Reading3 FPM	-	68
Reading4 FPM	-	51
Reading5 FPM	-	29
Reading6 FPM	-	128
Reading7 FPM	-	99
Reading8 FPM	-	74
Reading9 FPM	-	118
Reading10 FPM	-	144
Reading11 FPM	-	178
Reading12 FPM	-	152
Ave FPM(corr)	-	100.4
CFM	-	840

Completed By: Zack Eismin on 10/18/2023

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

## System/Unit: Kitchen Hood Type I



Asset: HD2

AREA:

Unit Data		
	Design	Actual
MFG	NA	NL
Model Num	NA	NL
Job / Serial Num	-	NL
Type	-	TYPE I CANOPY
Hood length	-	121"
Hood Width	-	60"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	-	10"
Supply Plenum Length	-	121"

Test Data Supply		
	Design	Actual
Total AK Area	-	7.2
Kv factor (Vel)	-	0.89
Num of Readings	-	12
Reading1 FPM	-	72
Reading2 FPM	-	25
Reading3 FPM	-	57
Reading4 FPM	-	175
Reading5 FPM	-	122
Reading6 FPM	-	91
Reading7 FPM	-	136
Reading8 FPM	-	156
Reading9 FPM	-	71
Reading10 FPM	-	289
Reading11 FPM	-	98
Reading12 FPM	-	170
Ave FPM(corr)	-	122
CFM	-	782

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	16X16
Filter Size 2	-	16X20
Filter Qty 1	-	2
Filter Qty 2	-	4
Filter AK factor size 1	-	1.62
Filters AK factor size 2	-	2.08
Filter Total AK Area	-	11.56
Filter1 FPM	-	129
Filter2 FPM	-	129
Filter3 FPM	-	130
Filter4 FPM	-	140
Filter5 FPM	-	109
Filter6 FPM	-	96
Filter Ave FPM(corr)	-	122
CFM	-	1410

Cooking Equipment		
	Design	Actual
Item 1	-	STOVE RANGE
Item 2	-	SMALL BURNER
Item 3	-	WOK BURNER
Item 4	-	
Item 5	-	

Completed By: Zack Eismin on 10/18/2023

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

System/Unit: Kitchen Hood Type I



Asset: HD3

AREA:

Unit Data		
	Design	Actual
MFG	NA	NL
Model Num	NA	NL
Job / Serial Num	-	NL
Type	-	TYPE I CANOPY
Hood length	-	108"
Hood Width	-	60"
Supply Plenum Type	-	PERFORATED
Supply Plenum Width	-	10"
Supply Plenum Length	-	108"

Test Data Supply		
	Design	Actual
Total AK Area	-	7.2
Kv factor (Vel)	-	0.89
Num of Readings	-	12
Reading1 FPM	-	101
Reading2 FPM	-	128
Reading3 FPM	-	159
Reading4 FPM	-	98
Reading5 FPM	-	142
Reading6 FPM	-	132
Reading7 FPM	-	106
Reading8 FPM	-	145
Reading9 FPM	-	179
Reading10 FPM	-	157
Reading11 FPM	-	158
Reading12 FPM	-	139
Ave FPM(corr)	-	137
CFM	-	880

Test Data Exhaust		
	Design	Actual
Filter Type	-	BAFFLED
Filter Size 1	-	16X16
Filter Size 2	-	16X20
Filter Qty 1	-	5
Filter Qty 2	-	1
Filter AK factor size 1	-	1.62
Filters AK factor size 2	-	2.08
Filter Total AK Area	-	10.18
Filter1 FPM	-	93
Filter2 FPM	-	80
Filter3 FPM	-	98
Filter4 FPM	-	79
Filter5 FPM	-	90
Filter6 FPM	-	95
Filter Ave FPM(corr)	-	89
CFM	-	906

Cooking Equipment		
	Design	Actual
Item 1	-	PIZZA OVEN
Item 2	-	STOVE RANGE
Item 3	-	
Item 4	-	
Item 5	-	

Completed By: Zack Eismin on 10/18/2023

# National TAB

Project: 10-16-23 TRUE FOOD - SANTA MONICA, CA

System/Unit: Kitchen Hood Type I



Asset: HD4

AREA:

Unit Data		
	Design	Actual
MFG	NA	NA
Model Num	NA	NA
Job / Serial Num	-	
Type	-	
Hood length	-	
Hood Width	-	
Supply Plenum Type	-	
Supply Plenum Width	-	
Supply Plenum Length	-	

Test Data Exhaust		
	Design	Actual
Filter Type	-	
Filter Size 1	-	
Filter Size 2	-	
Filter Qty 1	-	
Filter Qty 2	-	
Filter AK factor size 1	-	
Filters AK factor size 2	-	
Filter Total AK Area	-	
Filter1 FPM	-	
Filter2 FPM	-	
Filter3 FPM	-	
Filter4 FPM	-	
Filter5 FPM	-	
Filter6 FPM	-	
Filter7 FPM	-	
Filter8 FPM	-	
Filter9 FPM	-	
Filter10 FPM	-	
Filter11 FPM	-	
Filter12 FPM	-	
Filter Ave FPM(corr)	-	
CFM	-	

Cooking Equipment		
	Design	Actual
Item 1	-	
Item 2	-	
Item 3	-	
Item 4	-	
Item 5	-	

Test Data Supply		
	Design	Actual
Total AK Area	-	
Kv factor (Vel)	-	
Num of Readings	-	
Reading1 FPM	-	
Reading2 FPM	-	
Reading3 FPM	-	
Reading4 FPM	-	
Reading5 FPM	-	
Reading6 FPM	-	
Reading7 FPM	-	
Reading8 FPM	-	
Reading9 FPM	-	
Reading10 FPM	-	
Reading11 FPM	-	
Reading12 FPM	-	
Reading13 FPM	-	
Reading14 FPM	-	
Ave FPM(corr)	-	
CFM	-	