

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3850	3918	1390	1276	2460	2642	63.9%	67.4%						
RTU-2	DINING	2050	2060	500	498	1550	1562	75.6%	75.8%						
KEF-1	GRILL HOOD											1994	1994		
KEF-2	FRYER HOOD											1216	1322		
EF-1	RESTROOMS													300	303
<b>TOTALS</b>		5900	5978	1890	1774	4010	4204			0	0	3210	3316	300	303

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4010	4204
TOTAL EXHAUST	3510	3619
<b>NET AIRFLOW</b>	<b>500</b>	<b>585</b>

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.019
SIDE	0.018
REAR	0.023
<b>AVERAGE</b>	<b>0.02</b>

#### FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN: ✓

---

MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW: ✓

NOTES: