

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Punchlist
Function: Test, Adjust, & Balance
Date: 01/07/2025
Completed By: National TAB

PROJECT

Middletown Fire Station 83 (Middletown, OH)

1830 Yankee Road

Middletown, OH 45044

Client

Mechanical Optimizers
2145 Patterson Street
Cincinnati, OH 45214

National TAB

Project: Middletown Fire Station 83 (Middletown, OH)

Table Of Contents

Section	Page #
Issue Data	3

Issue List

- Airflow Stations Not Installed
- EF-5 Dampers
- EF-7 Air Device Inaccessible



Middletown Fire Station 83 (Middletown, OH)

Project Issue Information

Issue Name : Airflow Stations Not Installed
Description : Zach from Point to Point informed me the airflow station for AHU-1 is not yet installed and will be shipped toward the end of this month. Outside air is unable to be set until its installation.

Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : High **Asset Tag :**
Originated Date : 01/08/2025 - Jordan Best - National TAB



Middletown Fire Station 83 (Middletown, OH)

Project Issue Information

Issue Name : EF-5 Dampers
Description : EF-5 ductwork / air devices are not equipped with dampers causing diffuser 1 to be above design flow.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 01/07/2025 - Jordan Best - National TAB

Project Issue Response Details

- **01/09/2025 National TAB - Jordan Best**
 - Damper to be installed 01/10/25.



Middletown Fire Station 83 (Middletown, OH)

Project Issue Information

Issue Name : EF-7 Air Device Inaccessible
Description : EF-7 air device is inaccessible, therefore I am unable to determine air flow for this unit. Air device is located in the Hose Drying Tower approx. 30-35 feet above ground. Space is too tight for lift access.
Created By : National TAB **Assigned To :** National TAB - Jordan Best
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 01/07/2025 - Jordan Best - National TAB

Project Issue File Details



01/08/2025