

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-4	LIQUOR STORE	1750	1717	1128	1036	622	681	35.5%	39.7%						
EF-4	EMPLOYEE BREAK RM													150	143
EF-5	LIQUORE STOCK RM													450	423
TOTALS		1750	1717	1128	1036	622	681			0	0	0	0	600	566

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	622	681
TOTAL EXHAUST	600	566
NET AIRFLOW	22	115

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS (IN. H2O)
FRONT	0.013
SIDE	
REAR	
AVERAGE	0.013

FINAL CHECKS

ACTUAL NET AIRFLOW COINCIDES WITH DESIGN:	✓
MEASURED PRESSURES COINCIDES WITH ACTUAL NET AIRFLOW:	✓

NOTES: